February 15, 2023

Jeffrey R. Gaudiosi, Esq.
Executive Secretary
Public Utilities Regulatory Authority
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 19-01-52RE01, PURA Investigation of Developments in the Third Party Pole Attachment Process – Make Ready – **Order No. 8 Compliance**.

Dear Mr. Gaudiosi:

The Connecticut Light and Power Company dba Eversource Energy (the "Company") hereby submits the following filing in compliance with Order No. 8 of the May 11, 2022 Decision of the Public Utilities Regulatory Authority (the "Authority") in the above-referenced matter.

More specifically, Order No. 8 provides:

> *For new applications submitted on or after the issuance date of this Decision, the SPAs and pole owners shall track and keep records of the performance of all applicable pole owners and pole attachers in meeting the Make-Ready Phase timelines described in Section II.B.2. Make Ready Phase Timelines. Records shall be retained for 10 years and made available to the Authority upon request, but at minimum through a compliance filing submitted annually on or before February 15 detailing data for the previous calendar year. In areas where SPAs do not operate, such as in municipalities that are outside of the service territories of the EDCs, the ILEC-pole owner shall track the above information in place of the SPA.*

Accordingly, the Company submits the following attachment:

Order No. 8 ES Attachment #19-01-52RE01 2-15-2023

The data provided in the attachment reflects the tracking and performance in meeting Make-Ready Phase timelines for traditional third-party pole attachment applications received between the next day of the Decision, dated May 11, 2022. Report date: May 12, 2022, and December 31, 2022.

During the reporting period, the applicant category volumes were as follows:

Applicant Category	# of Applications	Total Poles	Additional Information
<300 poles	220	1665	
300 – 3,000 poles	183	9,552	
>3,000 poles	108	13,209	All applications and poles were submitted by one attacher over a 30-day period

Summary of the status of applications that transitioned from the Engineering Phase: **Note:(Make-Ready Start date does not begin until payment is received for both Power and Telco billable work)**

	Power* (# of Applications)	Communications (# of Applications)
"SPA Review of Power and Telco Design Complete" prior to 12/31/2022	205	205
Billable	15	84
Non-billable	190	121
Billable Make-Ready Applications		
Payment Received by 12/31/2022	3	33
Make-Ready Complete as of 12/31/2022	2	1
Non-Billable Make-Ready Applications		
No Make-Ready Required	69	69
Canceled	0	0
Work Required	46	46
Make-Ready Complete as of 12/31/2022	13	0

*No municipal attachments in the power gain for this reporting period; municipal attachment make-ready work is included in the communications gain. Columns V-X in the Attachment are not applicable and have not been populated.

This document has been prepared in good faith and in accordance with the compliance requirement of Order No. 8. I hereby certify service of this filing upon all parties and intervenors of record in this proceeding.

Please contact Mr. Richard Comeau at (617) 797-6426 if you have any questions concerning this filing.

Very truly yours,

Vincent P Pace
Assistant General Counsel
As Agent for Eversource Energy

cc: Service List
Attachments

Proposed Attacher (Company Name)	Cowerstation #	# of poles	Applicant Category (based on payment responsibility)	Power Design/Make-Ready Development Complete Date (includes information uploaded into Aidon)	Telco Design/Make-Ready Complete Date(includes information uploaded into Aidon)	DPA Review of Power and Telco Design Complete Date	MR Work Only Requires Lowering of Attachments in Comm Attachers & Have 9' or 7ft (N/A = No MR ready needed)	Billable Make-ready for Power 9' or 7ft	Billable Make-ready for Telco 9' or 7ft	If Billable Power, date invoice sent by Power	**If Billable Telco, date invoice sent by Telco (date that DPA notifies Telco)	Billable Power payment received date	Billable Telco payment received date	Date All Billable Make-Ready payments received, Make-Ready tracking start date	If both Power and Telco non-billable, Make-ready tracking start Date (DPA Review Comp)	Is Tree Trimming Required? Y or N	Is there Complex Make-Ready Issue? Y or N	What is the Complex Make-Ready Issue?	Date Power Make-Ready Work Complete	# days Power took to complete work	Date Structural Work Complete	If days Mort took to complete work, if invited inspection of work list down	If days Mort took to complete work, if invited inspection of work bottom up	Total Days to complete in Power & Municipal	Communications Make Ready Start Date	Communications Make Ready Complete Date	Total Days to complete in Comms	Allowable Days for Power and Municipal	Difference between PWR/Municipal Allowed & Actual Days to Complete	Allowable Days for Comms	Difference between Comms Allowed & Actual Days to Complete
METROFIBER LLC	1149746	11	300 - 1,000																											
METROFIBER LLC	1150053	10	300 - 1,000																											
FIBERTECH NETWORKS INC	1150742	2	<300	11/15/2022	12/7/2022	12/7/2022	N/A		N/A						12/7/2022														
METROFIBER LLC	1150786	11	>1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1151187	11	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1151188	32	300 - 1,000																											
CDA COMMUNICATIONS	1151252	6	<300	12/30/2022	12/5/2022	1/6/2023	N	N	Y					1/23/2023	1/23/2023															
COMCAST - CT	1151255	11	<300	12/30/2022	12/5/2022	1/6/2023	N/A	N/A	N/A						2/6/2023														
COMCAST - CT	1151336	2	<300	1/31/2023	1/26/2023	2/27/2023	N/A	N/A	N/A						2/27/2023														
COMCAST - CT	1151350	11	<300	2/1/2023																										
COMCAST - CT	1151362	1	<300	2/1/2023	2/7/2023	2/9/2023	N/A	N/A	N/A						2/9/2023														
METROFIBER LLC	1151363	4	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1151364	11	300 - 1,000																											
FIBERTECH NETWORKS INC	1151973	13	<300	1/24/2023	02/13/2023	1/24/2023	N	N	Y		1/24/2023																			
METROFIBER LLC	1152027	1	>1,000																											
METROFIBER LLC	1152028	1	300 - 1,000																											
METROFIBER LLC	1152049	37	300 - 1,000																											
CHARTER COMMUNICATIONS	1152116	2	<300	1/31/2023	1/31/2023	2/1/2023	N	N	N						2/1/2023														
CHARTER COMMUNICATIONS	1152121	1	<300	12/28/2022	Canceled	12/28/2022	N/A	N/A	N/A						12/28/2022														
CHARTER COMMUNICATIONS	1152122	2	<300	2/1/2023																										
CHARTER COMMUNICATIONS	1152123	3	<300																											
TELEPORT COMMUNICATIONS AMERICA, LLC	1152165	11	<300	1/24/2023																										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1152606	43	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1152607	8	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1152629	3	300 - 1,000																											
METROFIBER LLC	1152650	11	300 - 1,000																											
METROFIBER LLC	1152651	131	300 - 1,000																											
METROFIBER LLC	1152654	11	300 - 1,000																											
CHARTER COMMUNICATIONS	1152655	1	<300	1/26/2023	1/27/2023	1/27/2023	N	N	Y		1/27/2023																			
COMCAST - CT	1154668	1	<300	2/7/2023	2/9/2023																									
COMCAST - CT	1154688	1	<300	2/9/2023																										
COMCAST - CT	1154707	2	<300	2/1/2023	2/8/2023	2/9/2023	N/A	N/A	N/A						2/9/2023														
COMCAST - CT	1155168	1	<300	1/3/2023	1/31/2023	1/31/2023	N/A	N/A	N/A						1/31/2023														
COMCAST - CT	1155170	1	<300	1/31/2023	1/31/2023	1/31/2023	N/A	N/A	N/A						1/31/2023														
COMCAST - CT	1155175	2	<300	12/28/2022	1/31/2023	1/31/2023	N	N	N						1/31/2023														
FIBERTECH NETWORKS INC	1155178	1	<300	12/9/2022	12/16/2022	12/20/2022	N	N	N						12/20/2022														
FIBERTECH NETWORKS INC	1155179	1	<300	12/9/2022	12/16/2022	12/20/2022	N/A	N/A	N/A		1/31/2023			1/31/2023	1/31/2023														
FIBERTECH NETWORKS INC	1155441	9	<300	12/9/2022	12/20/2022	12/22/2022	N/A	N/A	N/A						12/22/2022														
FIBERTECH NETWORKS INC	1155663	9	<300	1/17/2023	1/31/2023	2/1/2023	N	N	Y		2/1/2023																		
CHARTER COMMUNICATIONS	1156644	2	<300	2/1/2023																										
CHARTER COMMUNICATIONS	1156822	9	<300	12/9/2022	Canceled	12/12/2022	N/A	N/A	N/A						12/12/2022														
METROFIBER LLC	1156823	1	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS,	1157779	1	300 - 1,000	12/15/2022	1/10/2023	1/11/2023	Y	N	Y		1/11/2023																		
METROFIBER LLC	1157902	2	300 - 1,000																											
METROFIBER LLC	1157903	2	300 - 1,000																											
METROFIBER LLC	1157969	9	300 - 1,000																											
METROFIBER LLC	1157970	66	300 - 1,000																											
METROFIBER LLC	1158859	5	300 - 1,000																											
METROFIBER LLC	1159862	2	300 - 1,000																											
COMCAST - CT	1160003	1	<300	1/13/2023	1/10/2023	1/13/2023	N	N	Y		1/13/2023																		
COMCAST - CT	1160004	5	<300	12/28/2022	1/9/2023	1/10/2023	Y	N	Y		1/10/2023																		
COMCAST - CT	1160005	4	<300	12/28/2022	1/11/2023	1/13/2023	Y	N	Y		1/13/2023																		
FIBERTECH NETWORKS INC	1160006	1	<300	12/28/2022	1/11/2023	1/13/2023	Y	N	Y		1/13/2023																		
FIBERTECH NETWORKS INC	1160007	1	<300	12/28/2022	1/11/2023	1/13/2023	Y	N	Y		1/13/2023																		
FIBERTECH NETWORKS INC	1160008	1	<300	12/28/2022	1/11/2023	1/13/2023	Y	N	Y		1/13/2023																		
COMCAST - CT	1160060	2	300 - 1,000																											
COMCAST - CT	1160062	1	<300	1/13/2023	1/10/2023	1/13/2023	N	N	Y		1/13/2023																		
COMCAST - CT	1160064	1	<300	12/28/2022	1/9/2023	1/10/2023	Y	N	Y		1/10/2023																		
COMCAST - CT	1160065	4	<300	12/28/2022	1/11/2023	1/13/2023	Y	N	Y		1/13/2023																		
FIBERTECH NETWORKS INC	1160064	1	<300	12/27/2022	1/9/2023	1/10/2023	Y	N	Y		1/10/2023																		
FIBERTECH NETWORKS INC	1160993	1	<300	12/27/2022	Canceled	12/28/2022	N/A	N/A	N/A						12/28/2022														
CHARTER COMMUNICATIONS	1161740	1	<300	12/27/2022	Canceled	1/3/2023	N/A	N/A	N/A						12/28/2022														
COMCAST - CT	1161741	2	<300	1/3/2023	Canceled	1/4/2023	N/A	N/A	N/A						1/4/2023														
COMCAST - CT	1161742	2	<300	1/3/2023	Canceled	1/4/2023	N	N	N		1/13/2023			1/13/2023	1/13/2023														
FIBERTECH NETWORKS INC	1162225	19	<300	1/17/2023	Canceled	1/24/2023	N	N	N						1/24/2023														
COMCAST - CT	1162582	1	<300	02/13/2023	02/14/2023	02/15/2023	N	N	N						02/15/2023														
COMCAST - CT	1162583	2	<300	02/13/2023	02/14/2023	02/15/2023	N	N	N						02/15/2023														
FIBERTECH NETWORKS INC	1162584	1	<300	02/13/2023	02/14/2023	02/15/2023	N	N	N						02/15/2023														
FIBERTECH NETWORKS INC	1162759	25	<300	02/10/2023	02/13/2023	2/15/2023	N	N	Y		2/15/2023																		
CHARTER COMMUNICATIONS	1162770	1	<300	02/13/2023	02/17/2023	02/17/2023	N	N	N						02/17/2023														
CHARTER COMMUNICATIONS	1162771	2	<300	02/13/2023	Canceled	02/15/2023	N/A	N/A	N/A						02/15/2023														
METROFIBER LLC	1163176	73	300 - 1,000																											
METROFIBER LLC	1163201	23	300 - 1,000																											
FIBERTECH NETWORKS INC	1163365	3	<300	3/9/2023	02/24/2023	3/9/2023	N	N	Y		3/9/2023																		
METROFIBER LLC	1163366	9	300 - 1,000																											
METROFIBER LLC	1163373	46	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1163748	1	300 - 1,000	1/17/2023	1/24/2023	1/26/2023	N	Y	Y	1/26/2023	1/26/2023																		
COMCAST - CT	1163763	1	<300	1/27/2023	1/31/2023	2/1/2023	N	N	Y		2/1/2023																		
METROFIBER LLC	1163864	13	300 - 1,000																											
METROFIBER LLC	1163865	6	300 - 1,000																											
COMCAST - CT	1163899	10	300 - 1,000	3/6/2023	12/14/2022	3/6/2023	N	N	Y		3/6/2023	3/31/2023	3/31/2023		3/31/2023														
METROFIBER LLC	1163895	24	300 - 1,000																											
COMCAST - CT	1163896	10	300 - 1,000	3/5/2023	12/13/2022	3/6/2023	N	Y	Y	3/6/2023	3/6/2023			3/31/2023	3/31/2023														
TELEPORT COMMUNICATIONS AMERICA, LLC	1163958	2	<300	03/15/2023	03/16/2023	03/16/2023	N	N	N						03/16/2023														
COMCAST - CT	1164042	1	<300	02/13/2023	02/24/2023	03/27/2023	N/A	N/A	N/A						03/27/2023														
COMCAST - CT	1164043	1	<300	2/24/2023	2/24/2023	2/24/2023	N/A	N/A	N/A						2/24/2023														
COMCAST - CT	1164176	1	<300	02/28/2023	Canceled	03/1/2023	N/A	N/A	N/A						03/1/2023														
COMCAST - CT	1164677	1	<300	03/1/2023	03/29/2023	03/29/2023	N	N	N						03/29/2023														
COMCAST - CT	1164677	10	300 - 1,000	3/27/2023	3/29/2023	3/31/2023	N	N	Y	2/1/2023																			
CHARTER COMMUNICATIONS	1164713	3	<300	03/13/2023	03/3/2023	03/3/2023	N/A	N/A	N/A						03/3/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1165281	17	300 - 1,000		03/30/2023																									
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1165282	2	300 - 1,000		03/30/2023																									
METROFIBER LLC	1165765	1	300 - 1,000	03/30/2023	03/31/2023	03/31/2023	N	N	Y		03/31/2023			03/31/2023	03/31/2023														
METROFIBER LLC	1165766	1	300 - 1,000																											
METROFIBER LLC	1165767	7	300 - 1,000																											
METROFIBER LLC	1165784	7	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1165812	2	<300	12/5/2022	12/14/2022	12/15/2022	N	N	Y		12/15/2022	3/9/2023	3/9/2023	3/9/2023	3/9/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1165813	1	300 - 1,000	12/5/2022	12/14/2022	12/15/2022	N	N	Y		12/15/2022				03/9/2023														
FIBERTECH NETWORKS INC	1165131	1	<300	11/9/2022	11/17/2022	11/18/2022	Y	N	Y		11/18/2022	12/16/2022	12/16/2022																
METROFIBER LLC	1168710	51	300 - 1,000																											
CDA COMMUNICATIONS	1168998	3	>1,000																											
CDA COMMUNICATIONS	1169133	1	>1,000	11/7/2022	11/7/2022	11/8/2022	N/A	N/A	N/A						11/8/2022														
METROFIBER LLC	1169137	1	300 - 1,000																											
CDA COMMUNICATIONS	1169148	1	<300	03/10/2023	03/20/2023	03/20/2023	N/A	N/A	N/A						03/20/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1169174	1	300 - 1,000		12/7/2022																									
METROFIBER LLC	1169175	1	300 - 1,000	12/28/2022																										
TOWN OF SOUTH WINDSOR, CT	1169848	4	<300	11/15/2022	11/30/2022	11/30/2022	N	N	N						11/30/2022														
METROFIBER LLC	1169857	8	300 - 1,000																											
METROFIBER LLC	1169857	31	300 - 1,000																											
COMCAST - CT	1169220	1	<300	12/29/2022	1/11/2023	1/11/2023	N/A	N/A	N/A						1/11/2023														
METROFIBER LLC	1169221	1	300 - 1,000																											
METROFIBER LLC	1169222	8	300 - 1,000																											
METROFIBER LLC	1169486	5	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1169487	21	300 - 1,000		12/7/2022																									
COMCAST - CT	1169340	1	<300	12/29/2022	1/11/2023	1/11/2023	N/A	N/A	N/A						1/11/2023														
COMCAST - CT	1169354	1	<300	12/12/2022	12/15/2022	12/15/2022	N/A	N/A	N/A						12/15/2022														
METROFIBER LLC	1169355	12	300 - 1,000																											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1169356	94	300 - 1,000		2/6/2023																									
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1169841	2	300 - 1,000																											
COMCAST - CT	1169242	1	<300	01/5/2023	01/7/2023	01/8/2023	N/A	N/A	N/A						01/8/2023														
COMCAST - CT	1169246	1	<300	12/16/2022	01/5/2023	01/30/2023	N/A	N/A	N/A						01/30/2023														
COMCAST - CT	1169251	1	<300	01/5/2023	01/7/2023	01/8/2023	N/A	N/A	N/A						01/8/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1169301	1	300 - 1,000	01/17/2023	01/24/2023	01/26/2023	N	Y	Y	01/26/2023	01/26/2023																		
METROFIBER LLC	1169303	11	300 - 1,000																											
METROFIBER LLC	1169304	1	300 - 1,000																											
FIBERTECH NETWORKS INC	1169305	1	<300	01/17/2023	01/24/2023	01/26/2023	N	N	Y		01/26/2023																		
METROFIBER LLC	1169306	4	300 - 1,000																											
METROFIBER LLC	1169307	1	300 - 1,000																											
METROFIBER LLC	1169308	1	300 - 1,000																											
METROFIBER LLC	1169309	1	300 - 1,000																											
METROFIBER LLC	1169310	1	300 - 1,000																											
METROFIBER LLC	1169311	1	300 - 1,000																											
METROFIBER LLC	1169312	1	300 - 1,000																											
METROFIBER LLC	1169313	1	300 - 1,000																											
METROFIBER LLC	1169314	1	300 - 1,000																											
METROFIBER LLC	1169315	1	300 - 1,000																											
METROFIBER LLC	1169316	1	300 - 1,000																											
METROFIBER LLC	1169317	1	300 - 1,000																											
METROFIBER LLC	1169318	4	300 - 1,000																											
METROFIBER LLC	1169319	1	300 - 1,000																											
METROFIBER LLC	1169320	1	300 - 1,000																											
METROFIBER LLC	1169321	1	300 - 1,000																											
METROFIBER LLC	1169322	1	300 - 1,000																											
METROFIBER LLC	1169323	1	300 - 1,000																											
METROFIBER LLC	1169324	1	300 - 1,000																											
METROFIBER LLC	1169325	1	300 - 1,000																											
METROFIBER LLC	1169326	1	300 - 1,000																											
METROFIBER LLC	1169327	1	300 - 1,000																											
METROFIBER LLC	1169328	1	300 - 1,000																											
METROFIBER LLC	1169329	1	300 - 1,000																											
METROFIBER LLC	1169330	1	300 - 1,000																											
METROFIBER LLC	1169331	1	300 - 1,000																											
METROFIBER LLC	1169332	1	300 - 1,000																											
METROFIBER LLC	1169333	1	300 - 1,000																											
METROFIBER LLC	1169334	1	300 - 1,000																											
METROFIBER LLC	1169335	1	300 - 1,000																											
METROFIBER LLC	1169336	1	300 - 1,000																											
METROFIBER LLC	1169337	1	300 - 1,000																											
METROFIBER LLC	1169338	1	300 - 1,000																											
METROFIBER LLC	1169339	1	300 - 1,000																											
METROFIBER LLC	1169340	1	300 - 1,000																											
METROFIBER LLC	1169341	1	300 - 1,000																											
METROFIBER LLC	1169342	1	300 - 1,000																											
METROFIBER LLC	1169343	1	300 - 1,000																											
METROFIBER LLC	1169344	1	300 - 1,000																											
METROFIBER LLC	1169345	1	300 - 1,000																											
METROFIBER LLC	1169346	1	300 - 1,000																											
METROFIBER LLC	1169347	1	300 - 1,000																											
METROFIBER LLC	1169348	1	300 - 1,000																											
METROFIBER LLC	1169349	1	300 - 1,000																											
METROFIBER LLC	1169350	1	300 - 1,000																											
METROFIBER LLC	1169351	1	300 - 1,000																											
METROFIBER LLC	1169352	1	300 - 1,000																											
METROFIBER LLC	1169353	1	300 - 1,000																											
METROFIBER LLC	1169354	1	300 - 1,000																											
METROFIBER LLC	1169355	1	300 - 1,000																											
METROFIBER LLC	1169356	1	300 - 1,000																											
METROFIBER LLC	1169357	1	300 - 1,000																											
METROFIBER LLC	1169358	1	300 - 1,000																											
METROFIBER LLC	1169359	1	300 - 1,000																											
METROFIBER LLC	1169360	1	300 - 1,000																											
METROFIBER LLC	1169361	1	300 - 1,000																											
METROFIBER LLC	1169362	1	300 - 1,000																											
METROFIBER LLC	1169363	1	300 - 1,000																											
METROFIBER LLC	1169364	1	300 - 1,000																											
METROFIBER LLC	1169365	1	300 - 1,000																											
METROFIBER LLC	1169366	1	300 - 1,000																											
METROFIBER LLC	1169367	1	300 - 1,000																											
METROFIBER LLC	1169368	1	300 - 1,000																											
METROFIBER LLC	1169369	1	300 - 1,000																											
METROFIBER LLC	1169370	1	300 - 1,000																											
METROFIBER LLC	1169371	1	300 - 1,000																											
METROFIBER LLC	1169372	1	300 - 1,000																											
METROFIBER LLC	1169373	1	300 - 1,000																											
METROFIBER LLC	1169374	1	300 - 1,000																											
METROFIBER LLC	1169375	1	300 - 1,000																											
METROFIBER LLC	1169376	1	300 - 1,000																											
METROFIBER LLC	1169377	1	300 - 1,000																											
METROFIBER LLC	1169378	1	300 - 1,000																											
METROFIBER LLC	1169379	1	300 - 1,000																											
METROFIBER LLC	1169380	1	300 - 1,000																											
METROFIBER LLC	1169381	1	300 - 1,000																											
METROFIBER LLC	1169382	1	300 - 1,000																											
METROFIBER LLC	1169383	1	300 - 1,000																											
METROFIBER LLC	1169384	1	300 - 1,000																											
METROFIBER LLC	1169385	1	300 - 1,000																											
METROFIBER LLC	1169386	1	300 - 1,000																											
METROFIBER LLC	1169387	1	300 - 1,000																											
METROFIBER LLC	1169388	1	300 - 1

NETSPEED LLC	1301751	134	>1,000																						
FIBERTECH NETWORKS INC	1303009	109	>100		1/4/2023	1/11/2023	1/13/2023	N	N	Y		1/13/2023		2/6/2023	2/6/2023										
FIBERTECH NETWORKS INC	1303410	23	>100		1/24/2023	11/17/2022	1/26/2023	N	N	Y		1/26/2023													
FIBERTECH NETWORKS INC	1303411	4	>100		12/23/2022	10/12/2022	12/28/2022	N	N	Y		12/28/2022		1/17/2023	1/13/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1302748	6	100 - 1,000		1/16/2023																				
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1302749	26	100 - 1,000			1/4/2023																			
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1302750	4	100 - 1,000			1/4/2023																			
COMCAST - CT	1302852	4	100 - 1,000		10/19/2022	10/11/2022	10/12/2022	N/A	N/A	N/A								10/12/2022					10/12/2022		
NEW CINGULAR WIRELESS PCS	1353666	1	<100		Canceled	Canceled	Canceled																		
VERIZON WIRELESS	1218319	1	<100		Canceled	Canceled	Canceled																		
NEW CINGULAR WIRELESS PCS	1288293	1	<100		12/21/2022	12/5/2022	12/28/2022	N	Y	N	12/28/2022		1/16/2023												
NEW CINGULAR WIRELESS PCS	1288294	1	<100		9/13/2022	9/1/2022	8/13/2023	N	Y	N	8/23/2023		11/8/2012			11/8/2022		1/4/2023	57		57	11/8/2022		
VERIZON WIRELESS	1344301	1	<100		2/8/2023																				
VERIZON WIRELESS	1344932	1	<100				12/15/2022																		
VERIZON WIRELESS	1348011	1	<100		Canceled	Canceled	Canceled																		
NEW CINGULAR WIRELESS PCS	1316442	1	<100		12/27/2022	11/15/2022	12/6/2022	N	Y	N	12/6/2022														
NEW CINGULAR WIRELESS PCS	1316447	1	<100		12/5/2022	11/4/2022	11/9/2022	N	Y	Y	12/6/2022	12/6/2022													
NEW CINGULAR WIRELESS PCS	1322638	1	<100		11/8/2022	11/15/2022	11/16/2022	Y	N	Y		11/16/2022		1/16/2023											
VERIZON WIRELESS	1329307	1	<100		10/27/2022	10/7/2022	10/27/2022	Y	N	Y							11/14/2022					11/14/2022		
VERIZON WIRELESS	1290937	1	<100		10/12/2022	10/25/2022	10/27/2022	Y	N	Y		10/27/2022		12/27/2022	1/6/2023							1/6/2023		
NEW CINGULAR WIRELESS PCS	1291950	1	<100		9/12/2022	Canceled	9/13/2022	N	Y	N	9/13/2022		11/8/2022		11/8/2022							11/8/2022		
VERIZON WIRELESS	1301950	1	<100		9/14/2022	9/16/2022	9/20/2022	N	Y	N	9/20/2022		11/14/2022		11/1/2022			12/1/2022	44		44	11/8/2022		
																						11/1/2022			

February 15, 2024

Jeffrey R. Gaudiosi, Esq.
Executive Secretary
Public Utilities Regulatory Authority
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 19-01-52RE01, PURA Investigation of Developments in the Third Party Pole Attachment Process – Make Ready – **Order No. 8 Compliance**.

Dear Mr. Gaudiosi:

The Connecticut Light and Power Company dba Eversource Energy (the "Company") hereby submits the following filing in compliance with Order No. 8 of the May 11, 2022 Decision of the Public Utilities Regulatory Authority (the "Authority") in the above-referenced matter.

More specifically, Order No. 8 provides:

> *For new applications submitted on or after the issuance date of this Decision, the SPAs and pole owners shall track and keep records of the performance of all applicable pole owners and pole attachers in meeting the Make-Ready Phase timelines described in Section II.B.2. Make Ready Phase Timelines. Records shall be retained for 10 years and made available to the Authority upon request, but at minimum through a compliance filing submitted annually on or before February 15 detailing data for the previous calendar year. In areas where SPAs do not operate, such as in municipalities that are outside of the service territories of the EDCs, the ILEC-pole owner shall track the above information in place of the SPA.*

Accordingly, the Company submits the following attachment:

Order No. 8 ES Attachment #19-01-52RE01 2-15-2024

The data provided in the attachment reflects the tracking and performance in meeting Make-Ready Phase timelines for traditional third-party pole attachment applications received between the next day of the Decision, dated May 11, 2022. Report date: January 1, 2023, and December 31, 2023.

During the reporting period, the applicant category volumes were as follows:

Applicant Category	# of Applications	Total Poles	Additional Information
<300 poles	305	2906	
300 – 3,000 poles	391	17,539	
>3,000 poles	238	20,118	

Summary of the status of applications that transitioned from the Engineering Phase: **Note:(Make-Ready Start date does not begin until payment is received for both Power and Telco billable work)**

	Power* (# of Applications)	Communications (# of Applications)
"SPA Review of Power and Telco Design Complete" prior to 12/31/2023	466	466
Billable	57	258
Non-billable	409	208
Billable Make-Ready Applications		
Payment Received by 12/31/2023	26	136
Make-Ready Complete as of 12/31/2023	10	6
Non-Billable Make-Ready Applications		
No Make-Ready Required	92	92
Canceled	0	0
Work Required	319	119
Make-Ready Complete as of 12/31/2023	205	46

*No municipal attachments in the power gain for this reporting period; municipal attachment make-ready work is included in the communications gain. Columns V-X in the Attachment are not applicable and have not been populated.

This document has been prepared in good faith and in accordance with the compliance requirement of Order No. 8. I hereby certify service of this filing upon all parties and intervenors of record in this proceeding.

Please contact Mrs. Ann Marie Lallier at (860) 665-6572 if you have any questions concerning this filing.

Very truly yours,

Vincent P Pace
Assistant General Counsel
As Agent for Eversource Energy

cc: Service List
Attachments

Proposed Attacher (Company Name)	Conversation #	# of poles	Applicant Category (based on payment received dates) <300 300-3,000 >3,0000	Power Design/Make-Ready Development Complete Date (includes information uploaded into Aidan)	Telco Design/Make-Ready Complete Date(includes information uploaded into Aidan)	SPA Review of Power and Telco Design Complete Date	M/R Work Only Requires Lowering of Attachments in Comm Attachers & Must Y or N N/A = No MR ready needed	Billable Make-ready for Power Y or N	Billable Make-ready for Telco Y or N	If Billable Power, date invoice sent by Power	*If Billable Telco, date invoice sent by Telco (date that SPA notifies Telco)	Billable Power payment received date	Billable Telco payment received date	Date All Billable Make Ready payments received, Make Ready tracking start date	If both Power and Telco non-billable, Make-ready tracking start Date (SPA Review Comp)	Is Tree Trimming Required? Y or N	Is there Complex Make Ready? Y or N	What is the Complex Meter Ready Issue?	Date Power Make-Ready Work Complete	# days Power took to complete work	Date Municipal Work Complete	# days Must took to complete work, if earned sequence of work top down	# days Must took to complete work, if reverse sequence of work bottom up	Total Days to complete in Power & Municipal	Communications Make Ready Start Date	Communications Make Ready Complete Date	Total Days to complete in Comms	Allowable Days for Power and Municipal	Difference between PWR/Municipal Allowed & Actual Days to Complete	Allowable Days for Comms	Difference between Comms Allowed & Actual Days to Complete
COMCAST - CT	1180998	68	300 - 3,000		6/13/2023	6/15/2023	N	N	Y				8/8/2023	8/8/2023										8/8/2023					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1316511	40	<300	8/30/2023	8/31/2023	8/31/2023	N	N	Y																				
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1357085	4	300 - 3,000		12/1/2023					1/24/2024	1/26/2024																		
NETSPEED LLC	1362668	180	>3,000		11/7/2023														9/13/2023										
NETSPEED LLC	1362740	173	>3,000	11/6/2023	11/8/2023	11/8/2023	N	N	Y				11/8/2023						8/7/2023										
NETSPEED LLC	1362745	140	>3,000		9/5/2023					2/1/2024	2/1/2024								9/28/2023										
NETSPEED LLC	1363068	173	>3,000	12/29/2023	11/14/2023			Y	Y	1/3/2024	1/3/2024																		
NETSPEED LLC	1363079	180	>3,000		11/7/2023														10/29/2023										
NETSPEED LLC	1363980	192	>3,000	11/28/2023	12/21/2023					1/2/2024	1/2/2024								10/1/2023										
NETSPEED LLC	1363183	171	>3,000	12/4/2023	10/13/2023	12/4/2023	N	Y	Y	12/4/2023	12/4/2023								9/12/2023										
NETSPEED LLC	1363365	96	>3,000	11/7/2023	11/8/2023	11/8/2023	N	N	Y				11/8/2023						8/7/2023										
NETSPEED LLC	1363670	98	>3,000	11/20/2023	8/30/2023	12/1/2023	N	N	Y				11/1/2023						11/13/2023										
NETSPEED LLC	1363873	54	>3,000		9/28/2023					1/17/2024	1/17/2024								9/27/2023										
NETSPEED LLC	1365138	169	>3,000	3/24/2023				Y	N										4/28/2023										
NETSPEED LLC	1365190	176	>3,000	3/24/2023	5/3/2023	5/3/2023	N	N	Y										4/17/2023										
NETSPEED LLC	1365202	187	>3,000	4/2/2023			N	Y	N										6/7/2023										
NETSPEED LLC	1365236	172	>3,000	4/17/2023				Y	N										7/28/2023										
NETSPEED LLC	1365493	183	>3,000	3/21/2023	7/17/2023	7/20/2023	N	Y	Y	7/20/2023	7/20/2023								6/12/2023										
NETSPEED LLC	1365496	170	>3,000	3/21/2023	6/13/2023	6/14/2023	N	Y	Y	6/14/2023	6/14/2023								6/12/2023										
NETSPEED LLC	1365510	197	>3,000	4/8/2023	5/3/2023	5/5/2023	N	Y	Y	5/5/2023	5/5/2023								4/28/2023										
NETSPEED LLC	1365517	190	>3,000	3/24/2023	5/4/2023	5/5/2023	N	Y	Y	5/5/2023	5/5/2023								4/17/2023										
NETSPEED LLC	1365531	164	>3,000	3/28/2023				Y	N										4/28/2023										
NETSPEED LLC	1365552	148	>3,000	4/2/2023	8/21/2023	8/22/2023	N	Y	Y	8/22/2023	8/22/2023								4/28/2023										
NETSPEED LLC	1365678	174	>3,000	4/24/2023	6/12/2023	6/13/2023	N	Y	N	6/13/2023	6/13/2023								6/7/2023										
NETSPEED LLC	1365859	120	>3,000	10/18/2023	10/13/2023	10/19/2023	N	N	Y		10/19/2023								6/17/2023										
NETSPEED LLC	1365881	170	>3,000	7/26/2023															9/12/2023										
NETSPEED LLC	1365886	187	>3,000	7/26/2023	8/24/2023	8/24/2023	N	N	Y		8/15/2023								9/26/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1365966	26	<300	10/13/2023	10/13/2023	10/16/2023	N	N	Y	10/16/2023	10/16/2023								10/23/2023										
NETSPEED LLC	1365910	120	>3,000	7/5/2023	7/19/2023	7/19/2023	N	N	Y		7/20/2023																		
NETSPEED LLC	1365927	145	>3,000	9/28/2023	11/6/2023	11/8/2023	N	N	Y										10/23/2023										
NETSPEED LLC	1365938	66	>3,000	10/4/2023	9/8/2023	10/5/2023	N	N	Y										10/5/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1366382	26	<300	11/28/2023	7/26/2023	11/29/2023	N	N	Y										5/4/2023										
NETSPEED LLC	1366601	185	300 - 3,000	9/20/2023	9/22/2023	9/22/2023	N	Y	Y	9/22/2023	9/22/2023								9/28/2023										
NETSPEED LLC	1366793	172	300 - 3,000	8/31/2023	9/28/2023	9/29/2023	N	Y	Y	9/29/2023	9/29/2023								9/12/2023										
NETSPEED LLC	1366813	164	300 - 3,000	8/31/2023	9/8/2023	9/11/2023	N	N	Y		9/11/2023								9/14/2023										
NETSPEED LLC	1366827	165	300 - 3,000	8/28/2023	10/17/2023	10/17/2023	N	N	Y		10/17/2023								10/23/2023										
NETSPEED LLC	1366984	177	300 - 3,000	7/19/2023	8/4/2023	8/7/2023	N	N	Y		8/7/2023								8/17/2023										
NETSPEED LLC	1367326	43	300 - 3,000	9/13/2023	9/13/2023	9/14/2023	N	N	Y		9/14/2023								10/26/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1367331	48	<300	11/9/2023	8/21/2023	11/10/2023	N	N	Y		11/10/2023								9/14/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1372340	87	<300	11/6/2023	11/6/2023	11/8/2023	N	N	Y		11/8/2023								10/11/2023										
CHARTER COMMUNICATIONS	1372581	5	<300	4/6/2023	4/27/2023	4/28/2023	N/A	N	N																				
NETSPEED LLC	1373120	48	>3,000	9/20/2023	9/6/2023	9/6/2023	N	N	Y					4/30/2023					9/6/2023										
NETSPEED LLC	1373147	117	300 - 3,000	10/30/2023						1/22/2024									9/12/2023										
CHARTER COMMUNICATIONS	1373312	2	<300	2/16/2023	2/22/2023	2/27/2023	N/A	N	N					2/27/2023															
COMCAST - CT	1373365	8	<300	3/21/2023	3/27/2023	3/31/2023	N	N	Y				4/17/2023	4/25/2023					6/5/2023	41			41	4/25/2023	11/1/2023	190	90	49	35	-155
COMCAST - CT	1373387	1	<300	3/2/2023	3/3/2023	3/3/2023	N/A	N	N										3/2/2023										
COMCAST - CT	1373374	2	<300	3/13/2023	3/20/2023	3/20/2023	N/A	N	N										3/20/2023										
COMCAST - CT	1373377	1	<300	3/9/2023		3/9/2023	N	N	N										6/5/2023	88			88	3/9/2023	6/6/2023	89	90	2	35	-54
COMCAST - CT	1373413	1	<300	3/13/2023	3/20/2023	3/20/2023	Y	N	Y		3/20/2023		4/17/2023	4/25/2023										6/23/2023						
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1373832	1	<300	4/18/2023	3/28/2023	4/24/2023	N	Y	Y		4/24/2023		11/5/2023	11/5/2023										11/6/2023						
NETSPEED LLC	1373996	2	>3,000	6/14/2023	6/6/2023	6/16/2023	N	Y	N	6/16/2023	6/16/2023																		
COX COMMUNICATIONS	1374410	2	<300	2/16/2023	3/6/2023	3/6/2023	N	N	N										3/6/2023										
COMCAST - CT	1375039	2	<300	3/21/2023	3/20/2023	3/21/2023	N	N	Y		3/21/2023		4/17/2023	4/25/2023					6/7/2023	43			43	4/25/2023						
COMCAST - CT	1375040	2	<300	3/21/2023	3/20/2023	3/21/2023	N	N	Y		3/21/2023		4/17/2023	4/25/2023					5/5/2023	14			14	4/25/2023						
COMCAST - CT	1375041	2	<300	3/8/2023		3/8/2023	N	N	N										6/5/2023	88			88	3/8/2023	6/6/2023	89	90	2	35	-54
COMCAST - CT	1375042	4	<300	3/14/2023	3/17/2023	3/17/2023	N/A	N	N										3/17/2023										
TELEPORT COMMUNICATIONS AMERICA, LLC	1375246	43	<300	3/30/2023	4/4/2023	4/5/2023	N	Y	Y	4/5/2023	4/5/2023	7/25/2023	7/25/2023	7/27/2023					Priority COMP										
NEW CINGULAR WIRELESS PCS	1375785	1	<300	3/21/2023	3/22/2023	3/22/2023	N	Y	N	3/27/2023	3/27/2023	6/14/2023	6/14/2023	7/24/2023					7/14/2023	30			30	7/27/2023		33	90	60	35	2
CHARTER COMMUNICATIONS	1375805	6	<300	3/6/2023	3/9/2023	3/9/2023	N	N	N																				
COMCAST - CT	1375821	1	<300	3/16/2023	3/16/2023	3/16/2023	N	N	Y		3/27/2023		5/15/2023	5/16/2023					5/11/2023	56			56	5/16/2023		34	90	-56	35	-35
CHARTER COMMUNICATIONS	1375827	2	<300	2/16/2023	2/22/2023	3/1/2023	N/A	N	N																				
CHARTER COMMUNICATIONS	1376554	1	<300	2/21/2023	3/2/2023	3/3/2023	N/A	N	N																				
CHARTER COMMUNICATIONS	1376568	5	<300	4/2/2023	3/30/2023	4/3/2023	N	N	N																				
CHARTER COMMUNICATIONS	1376585	2	<300	2/16/2023	2/21/2023	2/27/2023	N/A	N	N										2/27/2023										
CHARTER COMMUNICATIONS	1376592	4	<300	3/7/2023	3/3/2023	3/8/2023	N	N	N										3/8/2023	63			63	3/8/2023	5/10/2023	63	90	27	35	-28
TELEPORT COMMUNICATIONS AMERICA, LLC	1377308	15	<300	3/21/2023	3/21/2023	3/21/2023	N	N	Y				4/12/2023	4/25/2023										6/25/2023						
VERIZON WIRELESS	1378498	1	<300	5/9/2023		5/10/2023	N	Y	N	5/10/2023	5/10/2023								Priority COMP										
NEW CINGULAR WIRELESS PCS	1378535	1	<300	3/24/2023	3/22/2023	3/27/2023	N	Y	N	3/27/2023	3/27/2023	6/14/2023	6/14/2023	6/14/2023										6/14/2023						
NEW CINGULAR WIRELESS PCS	1379340	1	<300	3/30/2023	4/4/2023	4/5/2023	N	Y	N	4/5/2023	4/5/2023	6/14/2023	6/14/2023	6/14/2023					6/28/2023	15			15	6/14/2023	7/10/2023	26	90	75	35	9
NETSPEED LLC	1379651	182	300 - 3,000		8/30/2023					1/5/2024	1/5/2024								8/7/2023										
NETSPEED LLC	1379684	177	300 - 3,000	11/9/2023	11/16/2023	11/16/2023	N	N	Y		10/19/2023								11/14/2023										
NETSPEED LLC	1380323	166	300 - 3,000		8/16/2023					1/25/2024	1/25/2024								2/1/2024										
NETSPEED LLC	1380588	201	300 - 3,000	12/29/2023	11/13/2023	1/3/2024	N	N	Y		1/3/2024								7/24/2023										
CHARTER COMMUNICATIONS	1380751	2	<300	3/12/2023			3/20/2023	Y	N	Y			4/2/2023	4/2/2023										4/2/2023	7/21/2023	109	90			
NETSPEED LLC	1380695	164	300 - 3,000	11/20/2023	9/13/2023	12/1/2023	N	N	Y		12/1/2023								7/24/2023										
NETSPEED LLC	1380711	66	300 - 3,000	9/6/2023	9/6/2023	9/11/2023	N	N	Y		9/11/2023																		
NETSPEED LLC	1380721	167	300 - 3,000	12/13/2023	11/6/2023	12/20/2023	N	N	Y		12/20/2023								6/29/2023										
COMCAST - CT	1380803	2	<300	5/16/2023	6/16/2023	6/16/2023	Y	N	Y		6/16/2023		7/13/2023	7/13/2023										7/13/2023						
COMCAST - CT	1381116	6	<300	5/25/2023	5/30/2023	5/30/2023	N	N	N										9/14/2023	107			107	5/30/2023						
COMCAST - CT	1381125	1	<300	4/18/2023	4/24/2023	5/2/2023	N/A	N	N																				
COX COMMUNICATIONS	1382808	1	<300	3/9/2023	3/10/2023	3/13/2023	N/A	N	N										3/13/2023										
CHARTER COMMUNICATIONS	1383419	1	<300	3/9/2023	3/10/2023	3/13/2023	N/A	N	N										3/13/2023										
CHARTER COMMUNICATIONS	1383420	2	<300	3/13/2023	3/15/2023	3/16/2023	N/A	N	N										3/16/2023										
COMCAST - CT	1383447	50	300 - 3,000	6/30/2023	7/25/2023	7/27/2023	N	Y	Y	7/27/2023	7/27/2023	8/23/2023	8/23/2023	8/23/2023					10/24/2023	67			67	8/23/2023						
COMCAST - CT	1383586	47	300 - 3,000	11/28/2023	12/18/2023	12/19/2023	N	N	Y		12/19/2023																		
COMCAST - CT	1383794	53	300 - 3,000	6/30/2023	8/14/2023	8/15/2023	N	N	Y		8/15/2023		10/2/2023	10/3/2023					12/14/2023	72			72	10/3/2023						
COMCAST - CT	1384008	60	300 - 3,000	6/29/2023				Y	N										7/31/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1385151	2	<300	11/13/2023		11/16/2023	N/A	N	N						11/16/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1385253	7	<300		8/18/2023						1/17/2024		1/17/2024																
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1385254	7	<300		8/18/2023						1/17/2024		1/17/2024																
FIBERTECH NETWORKS INC	1386034	4	<300	4/2/2023	3/15/2023	4/3/2023	N	N	N						4/3/2023				6/7/2023	65			65	4/3/2023	6/8/2023	66	90	25	35	-31
VERIZON WIRELESS	1386881	2	<300	7/5/2023	7/18/2023		N	Y	N		7/18/2023																		
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1386940	6	<300																										
COMCAST - CT	1387575	2	<300	4/28/2023	4/24/2023	5/2/2023	N	N	Y		5/2/2023		5/30/2023	5/30/2023					6/27/2023	28			28	5/30/2023						
TOWN OF WINDSOR - CT	1387191	111	<300																										
COMCAST - CT	1387194	2	<300	4/20/2023		4/21/2023	N/A	N	N						4/21/2023														
NETSPEED LLC	1387569	8	>3,000	5/28/2023	5/25/2023	5/26/2023	N	N	Y		5/26/2023		5/1/2023	5/2/2023					6/5/2023	34			34	5/2/2023						
COMCAST - CT	1388100	50	300 - 3,000	5/5/2023	5/4/2023	5/5/2023	N	N	Y	5/5/2023	5/5/2023	5/30/2023	5/30/2023	5/30/2023					6/27/2023	25			25	5/30/2023						
COMCAST - CT	1388119	53	300 - 3,000	8/28/2023	8/5/2023	8/5/2023	N	N	Y				10/2/2023	10/2/2023					11/14/2023	42			42	10/2/2023						
COMCAST - CT	1388178	53	300 - 3,000	8/28/2023	8/5/2023	8/5/2023	N	N	Y				8/15/2023	8/16/2023					9/14/2023	29			29	8/16/2023						
NETSPEED LLC	1388389	175	>3,000	8/31/2023	8/29/2023	9/1/2023	N	Y	Y	9/1/2023	9/1/2023								9/14/2023										
NETSPEED LLC	1388898	4	>3,000	3/28/2023	3/22/2023	3/29/2023	N	N	Y		3/29/2023		5/1/2023	5/2/2023					6/5/2023	34			34	5/2/2023						
NETSPEED LLC	1389056	151	>3,000	10/11/2023	10/17/2023	10/19/2023	N	N	Y		10/19/2023																		
NETSPEED LLC	1389060	120	>3,000	10/16/2023	10/12/2023	10/19/2023	N	N	Y		10/19/2023								10/29/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1389162	6	300 - 3,000																										
NETSPEED LLC	1389441	110	>3,000	10/11/2023	12/7/2023	12/8/2023	N	N	Y		12/8/2023								9/14/2023										
NETSPEED LLC	1390365	14	<300	8/30/2023	8/4/2023	8/31/2023	N	N	Y		8/31/2023								9/13/2023										
CHARTER COMMUNICATIONS	1391074	1	<300	5/1/2023		4/24/2023	N/A	N	N										5/2/2023										
FIBERTECH NETWORKS INC	1391100	41	<300	9/6/2023	8/21/2023	9/7/2023	N	N	Y		9/7/2023		10/2/2023	10/3/2023					10/23/2023	26			26	10/3/2023						
FIBERTECH NETWORKS INC	1391101	2	<300	11/20/2023															12/14/2023										
COX COMMUNICATIONS	1391163	1	<300	7/31/2023	8/4/2023	8/7/2023	Y	N	Y		8/7/2023		8/21/2023	8/22/2023										8/22/2023						
NETSPEED LLC	1391401	21	<300	8/9/2023	7/27/2023	8/30/2023	N	Y	Y		8/30/2023								9/12/2023										
NETSPEED LLC	1391434	27	<300	9/12/2023															10/11/2023										
NETSPEED LLC	1391435	5	<300	6/28/2023	6/20/2023	6/23/2023	N	N	Y		6/23/2023																		
NETSPEED LLC	1391436	5	<300	6/8/2023	5/23/2023	6/8/2023	N	N	Y				6/8/2023	6/8/2023					8/30/2023	110			110	6/8/2023	9/27/2023	111	90	-20	35	-76
TELEPORT COMMUNICATIONS AMERICA, LLC	1391650	191	<300	10/31/2023	10/25/2023	11/2/2023	N	Y	Y	11/2/2023	11/2/2023																		
FIBERTECH NETWORKS INC	1391859	16	<300	4/26/2023	5/3/2023	5/3/2023	N	N	Y		5/3/2023		5/15/2023	5/16/2023					6/14/2023	29			29	5/16/2023						
FIBERTECH NETWORKS INC	1391877	1	<300	5/16/2023	5/30/2023	5/31/2023	Y	N	N										5/31/2023					5/31/2023	8/27/2023	119	90			
FIBERTECH NETWORKS INC	1391988	10	<300	5/22/2023	6/8/2023	6/8/2023	N	N	Y		6/8/2023		6/26/2023	6/28/2023					7/26/2023	28			28	6/28/2023						
TELEPORT COMMUNICATIONS AMERICA, LLC	1392035	4	<300	7/20/2023	8/4/2023	8/7/2023	N	N	N						8/7/2023														
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1392038	1	<300	5/16/2023	6/26/2023	5/2/2023	Y	N	N										5/3/2023										
FIBERTECH NETWORKS INC	1392136	2	<300	5/16/2023	5/26/2023	5/26/2023	N/A	N	N										5/26/2023										
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1392151	8	<300			9/6/2023				1/10/2024	1/10/2024								4/27/2023										
COMCAST - CT	1392882	47	300 - 3,000	6/27/2023	6/27/2023	6/28/2023	N	N	Y		6/28/2023		8/7/2023	8/7/2023					Priority COMP					8/7/2023						
COMCAST - CT	1392889	54	300 - 3,000	6/27/2023	7/26/2023	7/31/2023	N	N	Y		7/31/2023		8/15/2023	8/16/2023					9/26/2023	41			41	8/16/2023						
COMCAST - CT	1392904	55	300 - 3,000	7/17/2023	8/16/2023	8/11/2023	N	N	Y	8/11/2023	8/11/2023	10/5/2023	10/5/2023	10/5/2023					Priority COMP					10/5/2023						
CHARTER COMMUNICATIONS	1392913	2	<300	4/28/2023	4/25/2023	4/30/2023	N/A	N	N						4/30/2023														
COMCAST - CT	1393915	60	300 - 3,000	8/1/2023	8/31/2023	9/1/2023	N	N	Y				11/28/2023	11/28/2023					1/9/2024	42			42	11/28/2023						
COMCAST - CT	1393935	70	300 - 3,000	8/1/2023	8/4/2023	8/4/2023	N	N	Y				6/19/2023	7/11/2023										7/11/2023						
COMCAST - CT	1393946	65	300 - 3,000	6/14/2023	10/2/2023	10/3/2023	N	N	Y	10/3/2023	10/3/2023	11/28/2023	11/28/2023	11/28/2023					Priority COMP					11/28/2023						
COMCAST - CT	1393947	1	300 - 3,000	5/16/2023	5/24/2023	5/26/2023	N/A	N	N						5/5/2023														
COMCAST - CT	1393218	1	300 - 3,000	5/16/2023	5/24/2023	5/26/2023	N/A	N	N						5/25/2023														
COMCAST - CT	1393488	43	300 - 3,000	7/24/2023	7/28/2023	7/25/2023	N	Y	Y	7/25/2023	7/25/2023	9/8/2023	9/8/2023	9/8/2023					11/14/2023	67			67	9/8/2023						
COMCAST - CT	1393514	44	300 - 3,000	7/24/2023	7/28/2023	7/25/2023	N	Y	Y	7/25/2023	8/21/2023		8/22/2023	8/22/2023					10/13/2023	59			59	8/22/2023						
COMCAST - CT	1393538	52	300 - 3,000	9/8/2023	9/7/2023	9/11/2023	N	Y	Y	9/11/2023	9/11/2023	11/14/2023	11/14/2023	11/14/2023					Priority COMP					11/14/2023						
COMCAST - CT	1393580	57	300 - 3,000	7/17/2023	8/14/2023	8/15/2023	N	Y	Y	8/15/2023	8/15/2023	10/5/2023	10/5/2023	10/5/2023					11/6/2023	32			32	10/5/2023						
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1393582	16	<300	8/22/2023	9/8/2023	9/11/2023	N	N	Y	9/11/2023																			
COMCAST - CT	1393585	52	300 - 3,000	7/17/2023	9/6/2023	9/11/2023	N	Y	Y	9/11/2023	9/11/2023	11/28/2023	11/28/2023	11/28/2023					Priority COMP					11/28/2023						
COMCAST - CT	1393768	47	300 - 3,000	8/8/2023	7/20/2023	9/11/2023	N	Y	Y	9/11/2023	9/11/2023	11/13/2023	11/13/2023	11/14/2023										11/14/2023						
COMCAST - CT	1393812	45	300 - 3,000	7/24/2023	7/19/2023	7/25/2023	N	Y	Y	7/25/2023	7/25/2023	11/28/2023	11/28/2023	11/28/2023					Priority COMP					11/28/2023						
COMCAST - CT	1393830	49	300 - 3,000	7/26/2023	7/19/2023	7/27/2023	N	Y	Y	7/27/2023	7/27/2023	9/12/2023	9/12/2023	9/12/2023					11/6/2023	55			55	9/12/2023						
COMCAST - CT	1393914	46	300 - 3,000	9/30/2023	9/8/2023	9/11/2023	N	N	Y				9/11/2023	11/28/2023					11/28/2023	51			51	11/28/2023						
COMCAST - CT	1393915	66	<300	9/26/2023																									
COMCAST - CT	1393933	51	300 - 3,000	7/28/2023	9/13/2023	9/14/2023

COMCAST - CT	1600801	1	300 - 1,000												
NETSPEED LLC	1600873	186	>1,000												
NETSPEED LLC	1600938	192	>1,000												
NETSPEED LLC	1600943	190	>1,000												
FIBERTECH NETWORKS INC	1600953	1	300 - 1,000												
COMCAST - CT	1601029	1	300 - 1,000												
COMCAST - CT	1601267	117	>300											1/26/2024	
NETSPEED LLC	1601285	80	>1,000												
COMCAST - CT	1601292	5	300 - 1,000												
NETSPEED LLC	1601352	155	>1,000												
NETSPEED LLC	1601402	195	>1,000												
FIBERTECH NETWORKS INC	1601438	11	<300	12/15/2023		N	1/3/2024	1/3/2024	2/5/2024	2/5/2024					
COMCAST - CT	1601602	61	300 - 1,000				2/1/2024	2/1/2024						1/18/2024	
COMCAST - CT	1601603	1	300 - 1,000	12/22/2023	12/27/2023										
COMCAST - CT	1601789	70	300 - 1,000												
COMCAST - CT	1601790	1	300 - 1,000												
NETSPEED LLC	1601961	1	300 - 1,000	12/28/2023			1/5/2024	1/5/2024							
NETSPEED LLC	1602074	141	>1,000												
FIBERTECH NETWORKS INC	1602183	38	<300	12/15/2023		N	1/3/2024	1/3/2024	1/22/2024	1/22/2024					
FIBERTECH NETWORKS INC	1602478	166	300 - 1,000			N									
COX COMMUNICATIONS	1602893	5	<300												
COX COMMUNICATIONS	1602908	1	<300												
COMCAST - CT	1603101	2	300 - 1,000												
COMCAST - CT	1603107	57	300 - 1,000												
COMCAST - CT	1603430	1	300 - 1,000												
COMCAST - CT	1603945	75	300 - 1,000												
COMCAST - CT	1604026	75	300 - 1,000												
COMCAST - CT	1604289	75	300 - 1,000												
COMCAST - CT	1604306	75	300 - 1,000												
COMCAST - CT	1604314	48	300 - 1,000												
COMCAST - CT	1604739	75	300 - 1,000												
CHARTER COMMUNICATIONS	1604740	14	<300												
COMCAST - CT	1605261	40	300 - 1,000												
NETSPEED LLC	1605264	191	>1,000												
NETSPEED LLC	1607629	191	>1,000												
COMCAST - CT	1607630	25	300 - 1,000												
NETSPEED LLC	1607699	198	>1,000												
COMCAST - CT	1608450	88	300 - 1,000												
CHARTER COMMUNICATIONS	1608472	1	<300												
CHARTER COMMUNICATIONS	1608631	3	<300												
FIBERTECH NETWORKS INC	1608691	42	300 - 1,000												
NETSPEED LLC	1608729	199	>1,000												
NETSPEED LLC	1609422	194	>1,000												
COX COMMUNICATIONS	1609433	1	<300												
NETSPEED LLC	1609477	163	>1,000												
COMCAST - CT	1612287	5	300 - 1,000												
COMCAST - CT	1612288	13	300 - 1,000												
FIBERTECH NETWORKS INC	1612634	1	300 - 1,000												
FIBERTECH NETWORKS INC	1613226	19	300 - 1,000												
FIBERTECH NETWORKS INC	1613227	1	300 - 1,000												
FIBERTECH NETWORKS INC	1614014	2	300 - 1,000												
COX COMMUNICATIONS	1614541	2	<300												
COMCAST - CT	1614558	7	300 - 1,000												
COMCAST - CT	1614559	2	300 - 1,000												
COMCAST - CT	1614563	48	300 - 1,000												
COMCAST - CT	1614564	1	300 - 1,000												
COMCAST - CT	1614565	27	300 - 1,000												
COMCAST - CT	1614566	58	300 - 1,000												
COMCAST - CT	1614567	17	300 - 1,000												
COMCAST - CT	1614570	64	300 - 1,000												
COMCAST - CT	1614573	11	300 - 1,000												
COMCAST - CT	1614574	73	300 - 1,000												
COMCAST - CT	1614575	3	300 - 1,000												
COMCAST - CT	1614576	49	300 - 1,000												
COMCAST - CT	1614577	29	300 - 1,000												
COMCAST - CT	1614657	7	300 - 1,000												
CHARTER COMMUNICATIONS	1614754	7	<300												
COMCAST - CT	1614760	10	300 - 1,000												
COMCAST - CT	1615496	5	300 - 1,000												
COMCAST - CT	1615712	75	300 - 1,000												
COMCAST - CT	1615771	1	300 - 1,000	12/15/2023	12/18/2023	N/A	N	N			12/18/2023				
CHARTER COMMUNICATIONS	1616769	1	<300												
FIBERTECH NETWORKS INC	1617041	1	300 - 1,000												
NETSPEED LLC	1617057	2	>1,000												
COMCAST - CT	1617077	1	300 - 1,000												
NETSPEED LLC	1617079	1	300 - 1,000												
NETSPEED LLC	1618012	1	>1,000												
FIBERTECH NETWORKS INC	1618296	42	<300												
FIBERTECH NETWORKS INC	1618297	15	<300												
NETSPEED LLC	1618310	22	>1,000												
NETSPEED LLC	1618326	34	>1,000												
NOKIA/BTRO ACCESS TRANSMISSION SYSTEMS	1618343	2	<300	12/29/2023		N									
NETSPEED LLC	1618629	2	>1,000												
NETSPEED LLC	1618636	3	>1,000												
NETSPEED LLC	1619107	43	>1,000												
NETSPEED LLC	1619120	4	>1,000												
NETSPEED LLC	1619125	5	>1,000												
NETSPEED LLC	1619165	1	>1,000												
NETSPEED LLC	1619172	2	>1,000												
NETSPEED LLC	1619174	3	>1,000												
NETSPEED LLC	1619179	1	>1,000												
FIBERTECH NETWORKS INC	1619251	3	<300												
NETSPEED LLC	1620907	10	>1,000												
FIBERTECH NETWORKS INC	1622069	5	<300												
COX COMMUNICATIONS	1623194	3	<300												
TELEPORT COMMUNICATIONS AMERICA, LLC	1623357	6	<300												
NETSPEED LLC	1624245	10	>1,000												
FIBERTECH NETWORKS INC	1625351	4	<300												

February 18, 2025

Jeffrey R. Gaudiosi, Esq.
Executive Secretary
Public Utilities Regulatory Authority
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 19-01-52RE01, PURA Investigation of Developments in the Third Party Pole Attachment Process – Make Ready – **Order No. 8 Compliance**.

Dear Mr. Gaudiosi:

The Connecticut Light and Power Company dba Eversource Energy (the "Company") hereby submits the following filing in compliance with Order No. 8 of the May 11, 2022 Decision of the Public Utilities Regulatory Authority (the "Authority") in the above-referenced matter.

More specifically, Order No. 8 provides:

> *For new applications submitted on or after the issuance date of this Decision, the SPAs and pole owners shall track and keep records of the performance of all applicable pole owners and pole attachers in meeting the Make-Ready Phase timelines described in Section II.B.2. Make Ready Phase Timelines. Records shall be retained for 10 years and made available to the Authority upon request, but at minimum through a compliance filing submitted annually on or before February 15 detailing data for the previous calendar year. In areas where SPAs do not operate, such as in municipalities that are outside of the service territories of the EDCs, the ILEC-pole owner shall track the above information in place of the SPA.*

Accordingly, the Company submits the following attachment:

Order No. 8 ES Attachment #19-01-52RE01 2-18-2025

The data provided in the attachment reflects the tracking and performance in meeting Make-Ready Phase timelines for traditional third-party pole attachment applications received between the next day of the Decision, dated May 11, 2022. Report date: January 1, 2024, and December 31, 2024.

During the reporting period, the applicant category volumes were as follows:

Applicant Category	# of Applications	Total Poles	Additional Information
<300 poles	169	1,083	
300 – 3,000 poles	69	2,563	
>3,000 poles	285	11,635	

Order No. 8 Compliance is due February 15, 2025. February 15th is a Saturday. PURA's rules state that if a deadline falls on a weekend, then it is automatically extended to the next business day on which PURA's offices are open, which is Tuesday, February 18, 2025. See R.C.S.A. Section 16-1-5.

Summary of the status of applications that transitioned from the Engineering Phase: **Note:(Make-Ready Start date does not begin until payment is received for both Power and Telco billable work)**

	Power* (# of Applications)	Communications (# of Applications)
"SPA Review of Power and Telco Design Complete" prior to 12/31/2024	523	523
Billable	114	315
Non-billable	409	208
Billable Make-Ready Applications		
Payment Received by 12/31/2024	16	29
Make-Ready Complete as of 12/31/2024	9	0
Non-Billable Make-Ready Applications		
No Make-Ready Required	77	77
Canceled	0	0
Work Required	332	131
Make-Ready Complete as of 12/31/2024	187	40

*No municipal attachments in the power gain for this reporting period; municipal attachment make-ready work is included in the communications gain. Columns V-X in the Attachment are not applicable and have not been populated.

This document has been prepared in good faith and in accordance with the compliance requirement of Order No. 8. I hereby certify service of this filing upon all parties and intervenors of record in this proceeding.

Please contact Mrs. Ann Marie Lallier at (860) 665-6572 if you have any questions concerning this filing.

Very truly yours,

Vincent P Pace
Assistant General Counsel
As Agent for Eversource Energy

cc: Service List
Attachments

Order No. 8 Compliance is due February 15, 2025. February 15th is a Saturday. PURA's rules state that if a deadline falls on a weekend, then it is automatically extended to the next business day on which PURA's offices are open, which is Tuesday, February 18, 2025. See R.C.S.A. Section 16-1-5.

Proposed Attacher (Company Name)	Conversation #	# of poles	Applicant Category (based on payment received dates) <300 300-3,000 >3,000	Power Design/Make-Ready Development Complete Date (includes information uploaded into Aldea)	Telco Design/Make-Ready Complete Date(includes information uploaded into Aldea)	SPA Review of Power and Telco Design Complete Date	M/R Work Only Requires Lowering of Attachments in Comm Attachers & Must Yor N (N/A = No M/R ready needed	Billable Make-ready for Power Y or N	Billable Make-ready for Telco Y or N	If Billable Power, date invoice sent by Power	*If Billable Telco, date invoice sent by Telco (date that SPA notifies Telco)	Billable Power payment received date	Billable Telco payment received date	Date All Billable Make Ready payments received, Make Ready tracking start date	If both Power and Telco non-billable, Make-ready tracking start Date (SPA Review Comp)	Is Tree Trimming Required? Y or N	Is there Complex Make Ready Issue? Y or N	What is the Complex Make-Ready Issue? *	Date Power Make-Ready Work Complete	# days Power took to complete work	Date Municipal Work Complete	# days Muni took to complete work, if reverse sequence of work top down	# days Muni took to complete work, if reverse sequence of work bottom up	Total Days to complete in Power & Municipal	Communications Make Ready Start Date	Communications Make Ready Complete Date	Total Days to complete in Comms	Allowable Days for Power and Municipal	Difference between PWR/Municipal Allowed & Actual Days to Complete	Allowable Days for Comms	Difference between Comms Allowed & Actual Days to Complete
CHARTER COMMUNICATIONS	1622059	1	<300	2/10/2024		2/13/2024	N/A	N	N									2/13/2024						2/13/2024					
FIBERTECH NETWORKS INC	1631753	1	<300	2/10/2024		2/13/2024	Y	N	N									3/13/2024	31			31		2/13/2024	3/18/2024	34	90	59	35	1
COMCAST - CT	1619125	1	>3000	3/6/2024	3/12/2024	3/12/2024	Y	N	Y				3/12/2024					5/16/2024											
FIBERTECH NETWORKS INC	1632820	14	<300	3/7/2024	2/26/2024	3/8/2024	Y	N	Y		3/8/2024							4/15/2024											
CHARTER COMMUNICATIONS	1629816	2	<300	3/22/2024	3/21/2024	3/22/2024	Y	N	N															5/22/2024					
CHARTER COMMUNICATIONS	1629030	4	<300	3/25/2024	4/8/2024	4/8/2024	Y	N	N															4/8/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1494868	1	<300	3/28/2024	4/11/2024	4/16/2024	N/A	N	N															4/16/2024					
COMCAST - CT	1620506	2	>3000	4/1/2024	5/9/2024	5/9/2024	N/A	N	N															5/9/2024					
COX COMMUNICATIONS	1641385	6	<300	4/2/2024		4/5/2024	Y	N	N									4/25/2024	22			22		4/5/2024	4/26/2024	23	90	68	35	12
COMCAST - CT	1629707	1	>3000	4/3/2024	5/22/2024	5/22/2024	Y	N	N									5/23/2024						5/22/2024					
COMCAST - CT	1630537	1	>3000	4/3/2024	4/23/2024	4/23/2024	Y	N	N									4/24/2024						4/23/2024					
FIBERTECH NETWORKS INC	1630941	5	<300	4/4/2024	4/4/2024	4/4/2024	Y	N	N									4/25/2024	21			21		4/4/2024	4/26/2024	22	90	69	35	13
CHARTER COMMUNICATIONS	1633829	4	<300	4/5/2024	5/9/2024	5/10/2024	N/A	N	N									5/10/2024						5/10/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1602886	3	<300	4/9/2024	5/24/2024	5/28/2024	Y	N	Y		5/28/2024																		
FIBERTECH NETWORKS INC	1629997	2	<300	4/9/2024	4/15/2024	4/16/2024	Y	N	N									5/16/2024	30			30		4/16/2024	5/17/2024	31	90	60	35	4
FIBERTECH NETWORKS INC	1640114	1	<300	4/9/2024	4/9/2024	5/10/2024	Y	N	N															5/10/2024	5/10/2024	0	90			
COMCAST - CT	1613196	1	>3000	4/10/2024	5/22/2024	5/23/2024	N/A	N	N															5/23/2024					
COMCAST - CT	1619559	1	>3000	4/10/2024	5/9/2024	5/10/2024	N/A	N	N															5/10/2024					
COMCAST - CT	1620955	1	>3000	4/10/2024	5/23/2024	5/23/2024	Y	N	N															5/23/2024					
FIBERTECH NETWORKS INC	1627685	1	<300	4/10/2024	4/11/2024	4/11/2024	Y	N	N																				
FIBERTECH NETWORKS INC	1628911	2	<300	4/10/2024	3/26/2024	4/11/2024	Y	N	Y																				
FIBERTECH NETWORKS INC	1631820	6	<300	4/10/2024	4/29/2024	4/29/2024	Y	N	Y																				
COMCAST - CT	1613914	1	>3000	4/10/2024	5/22/2024	5/22/2024	Y	N	N															5/22/2024					
COMCAST - CT	1618443	1	>3000	4/11/2024	5/22/2024	5/22/2024	Y	N	N															5/22/2024					
FIBERTECH NETWORKS INC	1626874	3	<300	4/14/2024	5/13/2024	5/14/2024	Y	N	Y		5/14/2024																		
FIBERTECH NETWORKS INC	1626785	39	<300	4/17/2024	4/12/2024	4/22/2024	Y	N	Y		4/22/2024																		
CHARTER COMMUNICATIONS	1629769	6	<300	4/18/2024	5/17/2024	5/18/2024	N/A	N	N									5/20/2024						5/20/2024					
COMCAST - CT	1631805	1	>3000	4/18/2024	5/9/2024	5/9/2024	N/A	N	N									5/9/2024						5/9/2024					
COMCAST - CT	1617442	2	>3000	4/18/2024	5/31/2024	5/31/2024	Y	N	N									5/31/2024						5/31/2024					
COMCAST - CT	1644774	1	>3000	4/22/2024	5/20/2024	5/21/2024	Y	N	N									5/21/2024						5/21/2024	7/15/2024	55			
CHARTER COMMUNICATIONS	1624985	1	<300	4/25/2024	5/10/2024	5/10/2024	N/A	N	N									5/10/2024						5/10/2024					
FIBERTECH NETWORKS INC	1632209	4	<300	4/30/2024	6/4/2024	6/6/2024	Y	N	N									6/8/2024						6/6/2024					
FIBERTECH NETWORKS INC	1632827	6	<300	4/30/2024	5/9/2024	5/10/2024	Y	N	N									8/29/2024	111			111		5/10/2024					
CHARTER COMMUNICATIONS	1615681	1	<300	5/1/2024	5/10/2024	5/13/2024	N/A	N	N															5/13/2024					
COX COMMUNICATIONS	1606607	5	<300	5/1/2024	5/16/2024	5/16/2024	N/A	N	N															5/16/2024					
COX COMMUNICATIONS	1644773	1	<300	5/2/2024	5/14/2024	5/14/2024	Y	N	Y		5/14/2024																		
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1623807	1	<300	5/3/2024	5/29/2024	5/31/2024	Y	N	N		5/31/2024																		
COX COMMUNICATIONS	1613402	1	<300	5/3/2024	5/3/2024	5/3/2024	Y	N	N									6/6/2024	34			34		5/3/2024	6/7/2024	35	90	56	35	0
CHARTER COMMUNICATIONS	1657207	1	<300	5/3/2024	5/23/2024	5/28/2024	N/A	N	N															5/28/2024					
COMCAST - CT	1616996	1	>3000	5/7/2024	5/23/2024	5/28/2024	N/A	N	N															5/28/2024					
COMCAST - CT	1657795	1	>3000	5/10/2024	5/30/2024	5/31/2024	N/A	N	N															5/31/2024					
COMCAST - CT	1619861	4	>3000	5/14/2024	5/20/2024	5/21/2024	Y	N	N															5/21/2024					
COMCAST - CT	1619856	1	>3000	5/14/2024	5/24/2024	5/28/2024	N/A	N	N															5/28/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1613936	1	<300	5/20/2024		5/21/2024	Y	N	N															5/21/2024	5/29/2024	8	90			
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1619321	3	<300	5/20/2024	6/5/2024	6/6/2024	Y	N	Y																				
COMCAST - CT	1601402	1	>3000	5/21/2024	5/21/2024	5/22/2024	Y	N	N									11/26/2024											
COMCAST - CT	1613172	1	>3000	5/21/2024	5/9/2024	5/22/2024	Y	N	N									6/18/2024	28			28		5/22/2024	6/20/2024	29			
COMCAST - CT	1623880	4	>3000	5/21/2024	5/29/2024	5/22/2024	Y	N	Y									11/13/2024											
COMCAST - CT	1630476	8	>3000	5/21/2024	5/7/2024	5/22/2024	Y	N	Y									10/25/2024											
FIBERTECH NETWORKS INC	1631758	4	<300	5/21/2024	5/24/2024	5/22/2024	Y	N	Y									7/23/2024											
COMCAST - CT	1619457	2	>3000	5/21/2024	5/24/2024	5/22/2024	Y	N	Y									11/13/2024											
COMCAST - CT	1633854	1	>3000	5/21/2024	5/20/2024	5/22/2024	Y	N	Y									6/28/2024	37			37		5/22/2024	7/1/2024	40			
COMCAST - CT	1619861	2	>3000	5/21/2024	5/21/2024	5/22/2024	Y	N	Y		5/22/2024							10/25/2024											
COX COMMUNICATIONS	1600324	1	<300	5/22/2024	5/30/2024	5/23/2024	Y	N	Y									8/29/2024	98			98		5/23/2024	8/30/2024	99	90	-8	35	-64
FIBERTECH NETWORKS INC	1632215	17	<300	5/22/2024	8/7/2024	8/8/2024	Y	N	N		8/8/2024							10/25/2024											
COMCAST - CT	1640861	1	>3000	5/23/2024	5/24/2024	5/28/2024	Y	N	N									6/26/2024	28			28		5/28/2024	6/27/2024	29			
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1626889	1	<300	5/28/2024	5/20/2024	5/29/2024	N/A	N	N									5/28/2024	93			93		5/29/2024	9/3/2024	97	90	-3	35	-62
COMCAST - CT	1633847	2	>3000	5/28/2024	5/24/2024	5/29/2024	N	N	Y	5/30/2024		8/28/2024		8/28/2024				8/28/2024	363			363		8/28/2024					
FIBERTECH NETWORKS INC	1644866	4	<300	5/30/2024	5/30/2024	5/31/2024	Y	N	Y		5/31/2024																		
COX COMMUNICATIONS	1615249	1	<300	5/30/2024	5/31/2024	5/31/2024	Y	N	Y									7/12/2024	54			54		7/12/2024					
FIBERTECH NETWORKS INC	1634538	4	<300	5/30/2024	5/22/2024	5/31/2024	Y	N	Y																				
FIBERTECH NETWORKS INC	1640245	7	<300	5/30/2024	5/23/2024	5/31/2024	Y	N	Y																				
CROWN CASTLE	1645885	24	<300	5/30/2024	6/13/2024	6/13/2024	Y	N	Y																				
TOWN OF AVON	1649160	7	300-3000	5/30/2024	5/21/2024	5/31/2024	Y	N	Y																				
CHARTER COMMUNICATIONS	1670726	1	<300	5/30/2024	6/20/2024	6/25/2024	N/A	N	N									6/25/2024											
TOWN OF WILLINGLY	1634014	6	<300	6/4/2024	5/30/2024	6/6/2024	Y	N	Y		6/6/2024																		
COMCAST - CT	1638300	1	>3000	6/4/2024	5/23/2024	6/6/2024	Y	N	Y		6/6/2024							1/9/2025											
FIBERTECH NETWORKS INC	1631768	1	<300	6/5/2024	6/19/2024	6/25/2024	Y	N	Y		6/25/2024																		
COMCAST - CT	1631522	1	>3000	6/5/2024	6/12/2024	6/13/2024	N/A	N	N									6/13/2024						6/13/2024					
CHARTER COMMUNICATIONS	1630754	1	<300	6/5/2024	6/12/2024	6/13/2024	N/A	N	N									6/13/2024						6/13/2024					
CHARTER COMMUNICATIONS	1673003	1	<300	6/5/2024	6/13/2024	6/13/2024	N/A	N	N															6/13/2024					
VERIZON WIRELESS	1631267	1	<300	6/6/2024	8/7/2024	8/8/2024	Y	N	N									8/8/2024	50			50		8/8/2024	1/20/2025	165	90	40	35	-130
FIBERTECH NETWORKS INC	1631854	8	<300	6/6/2024	5/14/2024	6/6/2024	Y	N	Y		6/6/2024																		
COMCAST - CT	1640702	1	>3000	6/6/2024	7/12/2024	7/12/2024	N/A	N	N									7/12/2024						7/12/2024					
FIBERTECH NETWORKS INC	1641004	1	<300	6/6/2024	6/6/2024	6/6/2024	Y	N	Y		6/6/2024							7/29/2024											
FIBERTECH NETWORKS INC	1641510	1	<300	6/6/2024	5/9/2024	6/6/2024	Y	N	Y															6/6/2024					
FIBERTECH NETWORKS INC	1646105	20	<300	6/6/2024	6/20/2024	6/25/2024	Y	N	Y		6/25/2024							8/30/2024											
COMCAST - CT	1639988	1	>3000	6/7/2024	5/14/2024	6/7/2024	Y	N	Y		6/7/2024							10/3/2024											
COMCAST - CT	1613629	1	>3000	6/7/2024		6/7/2024	N/A	N	N									6/7/2024						6/7/2024					
COMCAST - CT	1641027	1	>3000	6/10/2024	6/5/2024	6/11/2024	Y	N	Y									6/11/2024	24			24		6/11/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1609334	15	<300	6/11/2024	6/4/2024	6/12/2024	N	Y	Y	10/7/2024	10/7/2024													10/7/2024					
COMCAST - CT	1634954	75	>3000	6/11/2024	6/13/2024	6/14/2024	N	Y	Y	6/14/2024	8/13/2024	8/5/2024	8/13/2024					6/25/2024	-110			-110		6/13/2024					
TOWN OF AVON	1648840	1	300-3000	6/12/2024	6/13/2024	6/14/2024	Y	N	N									7/26/2024	42			42		6/14/2024	7/29/2024	45			
COMCAST - CT	1653828	1	>3000	6/12/2024		6/13/2024	Y	N	N									8/5/2024	54			54		6/13/2024	8/7/2024	55			
COX COMMUNICATIONS	1603222	2	<300	6/12/2024	5/31/2024	6/13/2024	Y	N	N									7/12/2024	29			29		6/13/2024	7/15/2024	32	90	61	35	3
COMCAST - CT	1675822	1	300-3000	6/12/2024	6/17/2024	6/17/2024	N/A	N	N									6/17/2024						6/17/2024					
CHARTER COMMUNICATIONS	1676313	1	<300	6/12/2024	6/26/2024	6/27/2024	Y	N	N									6/27/2024											
FIBERTECH NETWORKS INC	1640214	18	<300	6/13/2024	6/4/2024	6/14/2024	Y	N	Y	6/14/2024																			
FIBERTECH NETWORKS INC	1640246	32	<300	6/13/2024	5/3/2024	6/18/2024	Y	N	Y	6/18/2024								8/28/2024											
FIBERTECH NETWORKS INC	1641708	8	<300	6/13/2024	6/18/2024	6/18/2024	Y	N	Y									10/4/2024	20			20		6/18/2024	6/18/2024	0	90	70	35	35
VERIZON WIRELESS	1649438	1	<300	6/18/2024	7/10/2024	7/11/2024	Y	N	N									7/11/2024						8/18/2024					
FIBERTECH NETWORKS INC	1667657	49	<300	6/18/2024	6/13/2024	6/25/2024	Y	Y	Y	6/25/2024	6/28/2024																		
FIBERTECH NETWORKS INC	1618588	16	<300	6/25/2024	4/15/2024	6/28/2024	Y	N	Y		6/28/2024							7/16/2024											
CROWN CASTLE	1640384	35	<300	6/25/2024	5/28/2024	6/28/2024	Y	N	Y		6/28/2024							7/16/2024											
TOWN OF SOUTH WINDSOR, CT	1669085	1	<300	6/25/2024		6/25/2024	Y	N	N									6/25/2024	31			31		6/25/2024	7/29/2024	34	90	59	35	1
COX COMMUNICATIONS	1668020	1	<300	6/27/2024	7/23/2024	7/24/2024	Y				7/24/2024																		
FIBERTECH NETWORKS INC	1602221	2	<300	6/27/2024	7/3/2024	7/8/2024	Y	N	N									7/8/2024											
CHARTER COMMUNICATIONS	1705423	1	<300	6/27/2024		6/28/2024	N/A	N	N									6/28/2024											
COMCAST - CT	1650841	2	>3000	6/28/2024	8/7/2024	8/8/2024	Y	N	N									8/8/2024											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1609333	11	<300	7/1/2024	7/16/2024	7/17/2024	N						7/17/2024		10/7/2024		10/7/2024												
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1613756	1	<300	7/1/2024	6/12/2024	7/8/2024	N/A	N	N									7/8/2024											
FIBERTECH NETWORKS INC	1631767	1	<300	7/1/2024	6/18/2024	7/8/2024	Y	N	Y																				
COMCAST - CT	1614160	79	>3000	7/1/2024	6/12/2024	7/8/2024	N											10/2/2024											
CHARTER COMMUNICATIONS	1673449	1	<300	7/7/2024	8/28/2024	8/28/2024	Y	N	N															8/28/2024					
CHARTER COMMUNICATIONS	1661537	1	<300	7/8/2024	7/31/2024	7/31/2024	Y	N	N									7/31/2024						7/31/2024					
FIBERTECH NETWORKS INC	1631277	54	<300	7/11/2024	6/27/2024	7/12/2024	N	N	Y		7/12/2024		7/29/2024	7/29/2024				8/6/2024	8			8		7/29/2024					
FIBERTECH NETWORKS INC	1640059	41	<300	7/11/2024	6/13/2024	7/12/2024	Y	Y	Y		7/12/2024							11/8/2024											
COMCAST - CT	1673833	1	300-3000	7/11/2024	6/20/2024	7/12/2024	Y	N	N									7/12/2024						7/12/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1673831	14	<300	7/11/2024	6/28/2024	7/12/2024	N						8/5/2024	8/5/2024										8/5/2024					
NEW CINGULAR WIRELESS PCS	1675864	1	<300	7/11/2024	6/28/2024	7/15/2024	Y	N	N	7/15/2024	7/15/2024							11/18/2024							11/19/2024				
NEW CINGULAR WIRELESS PCS	1680307	1	<300	7/11/2024		7/15/2024	Y	N	N	7/15/2024	7/15/2024							12/4/2024							12/26/2024				
COMCAST - CT	1623682	1	>3000	7/12/2024	7/18/2024	7/18/2024	N/A	N	N						7/18/2024									7/18/2024				
COX COMMUNICATIONS	1680785	2	<300	7/12/2024	7/12/2024	7/15/2024	Y	N	N						7/15/2024			8/30/2024	46			46		7/15/2024	9/3/2024	50	90	44	35	-15
TELEPORT COMMUNICATIONS AMERICA, LLC	1614163	66	<300	7/16/2024	8/1/2024	8/2/2024	Y	N	Y		8/2/2024							10/2/2024											
COMCAST - CT	1647931	8	>3000	7/16/2024	6/24/2024	7/18/2024	Y	N	Y		7/18/2024																		
NETSPEED LLC	1648053	18	>3000	7/16/2024	7/30/2024	7/31/2024	Y	N	N						7/31/2024			9/19/2024	62			62		7/31/2024					
TOWN OF AVON	1649160	7	300-3000	7/16/2024	7/16/2024	7/18/2024	Y	N	Y																				
COX COMMUNICATIONS	1658804	1	<300	7/16/2024	5/31/2024	7/18/2024	Y						7/18/2024					10/8/2024	84			84		7/18/2024	10/9/2024	82	90	9	35	-47
TELEPORT COMMUNICATIONS AMERICA, LLC	1660051	4	<300	7/18/2024		7/22/2024	N/A	N	N						7/22/2024			9/4/2024	44			44		7/22/2024					
FIBERTECH NETWORKS INC	1650241	10	<300	7/18/2024	7/12/2024	7/18/2024	Y				7/18/2024																		
COMCAST - CT	1683337	1	>3000	7/22/2024		7/23/2024	N/A	N	N									9/25/2024						7/23/2024					
VERIZON WIRELESS	1606795	3	<300	7/22/2024	7/17/2024	7/23/2024	N					8/26/2024		8/26/2024										7/23/2024					
COMCAST - CT	1651397	6	>3000	7/23/2024	5/29/2024	7/24/2024	N/A	N	N						7/24/2024			11/20/2024	119			119		7/24/2024					
COMCAST - CT	1655246	10	>3000	7/23/2024	6/4/2024	7/24/2024	Y	N	N						7/24/2024			9/27/2024	65			65		7/24/2024					
COMCAST - CT	1613305	10	>3000	7/23/2024	7/23/2024	7/24/2024	Y	N	Y						7/24/2024			10/31/2024	99			99		7/24/2024					
COMCAST - CT	1618857	2	>3000	7/23/2024		7/24/2024	Y	N	N									9/19/2024	57			57		7/24/2024	9/20/2024	58			
COMCAST - CT	1618958	1	>3000	7/23/2024		7/24/2024	Y	N	N						7/24/2024			9/19/2024	57			57		7/24/2024	9/20/2024	58			
TOWN OF AVON	1648844	25	300-3000	7/23/2024	7/31/2024	8/1/2024	N	Y	Y	8/1/2024	8/1/2024	1/6/2025	1/29/2025	1/29/2025											1/29/2025				
NEW CINGULAR WIRELESS PCS	1725448	3	<300	7/24/2024	7/31/2024	8/1/2024	Y	N	Y	8/1/2024	9/10/2024		9/10/2024					12/30/2024	92			92		9/10/2024	12/30/2024	92	90	-2	35	-57
FIBERTECH NETWORKS INC	1638512	13	<300	7/25/2024	7/24/2024	7/29/2024	Y	N	Y			7/29/2024						10/16/2024											
COMCAST - CT	1641841	50	>3000	7/25/2024	7/15/2024	7/26/2024	N	Y	Y	7/26/2024	7/29/2024	8/30/2024	9/9/2024	9/9/2024				4/25/2024	-137			-137		9/9/2024					
COMCAST - CT	1640363	75	>3000	7/26/2024	8/1/2024	8/1/2024	N	Y	Y		8/13/2024		10/1/2024	10/1/2024				4/29/2024	-155			-155		10/1/2024					
COMCAST - CT	1602045	60	>3000	7/29/2024	6/24/2024	7/30/2024	Y	N	Y		7/30/2024							9/13/2024											
COMCAST - CT	1641742	79	>3000	7/29/2024	6/13/2024	7/30/2024	Y	N	Y		7/30/2024							9/13/2024											
COMCAST - CT	1617766	79	>3000	7/29/2024	6/13/2024	7/30/2024	Y	N	Y		7/30/2024																		
COMCAST - CT	1629790	76	>3000	7/29/2024	7/24/2024	7/30/2024	N	Y	Y	7/30/2024	7/30/2024	8/28/2024	9/9/2024	9/9/2024										9/9/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1641345	1	<300	7/29/2024	5/31/2024	7/30/2024	Y	N	N						7/30/2024			9/4/2024	36			36		7/30/2024	9/5/2024	37	90	54	35	-2
COX COMMUNICATIONS	1659797	1	<300	7/30/2024		8/1/2024	N/A	N	N						8/1/2024									8/1/2024					
NETSPEED LLC	1639316	1	300-3000	8/2/2024		8/5/2024	N/A	N	N						8/5/2024									8/5/2024					
TOWN OF AVON	1648692	68	300-3000	8/2/2024	10/8/2024	10/10/2024	Y	N	Y		10/10/2024							9/4/2024											
TOWN OF AVON	1648837	16	300-3000	8/2/2024	7/30/2024	8/5/2024	N	Y	Y	8/5/2024	8/5/2024	1/6/2025	1/29/2025	1/29/2025											1/29/2025				
TOWN OF AVON	1649171	47	300-3000	8/2/2024	11/25/2024	11/25/2024	Y	N	Y		11/25/2024																		
TOWN OF AVON	1649182	27	300-3000	8/2/2024	10/2/2024	10/3/2024	Y	N	Y		10/3/2024																		
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1648882	19	<300	8/5/2024	7/5/2024	8/6/2024	N	N	Y		8/6/2024		8/28/2024	8/28/2024				12/27/2024	123			123		8/28/2024					
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1655274	1	<300	8/5/2024	5/31/2024	8/6/2024	Y	N	N						8/6/2024			11/8/2024	94			94		8/6/2024	11/12/2024	98	90	-4	35	-63
COMCAST - CT	1642249	77	>3000	8/5/2024	7/3/2024	8/6/2024	Y	N

COMCAST - CT	1630327	76	>3000	12/4/2024	12/11/2024	12/13/2024	N	N	Y		12/11/2024		1/28/2025	1/28/2025			10/31/2024	-89		-89	1/28/2025									
NETSPEED LLC	1600918	2	<300	12/4/2024	12/19/2024	12/5/2024	N	N	N	12/5/2024							1/16/2025	42		42	12/5/2024	1/17/2025	43	90	48	35	-8			
NETSPEED LLC	1704655	16	<300	12/4/2024	12/16/2024	12/16/2024	Y	N	Y		12/16/2024																			
NETSPEED LLC	1741171	6	300-3000	12/4/2024	12/5/2024	12/5/2024	Y	N	N	12/5/2024							1/16/2025	42		42	12/5/2024									
NETSPEED LLC	1626960	153	>3000	11/5/2024	12/20/2024	12/27/2024	Y	N	Y		12/27/2024						1/2/2025													
TOWN OF SOUTH WINDSOR, CT	1700384	32	<300	11/5/2024	11/21/2024	11/6/2024	Y	N	Y		11/6/2024																			
NETSPEED LLC	1713722	4	300-3000	11/5/2024	11/12/2024	11/6/2024	Y	N	N								1/16/2025	35		35	11/6/2024	1/13/2025	38							
COX COMMUNICATIONS	1727229	1	<300	11/5/2024		11/6/2024	N/A	N	N												11/6/2024									
COMCAST - CT	1728328	2	<300	11/5/2024	11/30/2024	12/31/2024	Y	N	N												12/31/2024									
COMCAST - CT	1630148	75	>3000	11/6/2024	12/2/2024	11/6/2024	N	Y	Y	11/6/2024	11/6/2024	1/23/2025	1/28/2025	1/28/2025							12/31/2024									
MIDMETRO ACCESS TRANSMISSION SYSTEMS	1717654	1	<300	11/8/2024	12/1/2024	12/2/2024	N/A	N	N												12/12/2024									
COMCAST - CT	1663641	1	>3000	11/8/2024	12/11/2024	12/12/2024	N/A	N	N												12/12/2024									
COMCAST - CT	1663029	3	>3000	11/8/2024	12/31/2024			Y	Y																					
COMCAST - CT	1663931	8	>3000	11/8/2024				Y	Y																					
COMCAST - CT	1666449	2	300-3000	11/8/2024				Y	Y																					
COMCAST - CT	1612782	58	>3000	11/12/2024	9/19/2024	12/11/2024	N	Y	Y		12/11/2024						12/27/2024													
COMCAST - CT	1613736	34	>3000	11/12/2024	11/14/2024	12/18/2024	Y	N	N	12/18/2024							1/27/2025	40		40	12/18/2024									
COMCAST - CT	1610052	65	>3000	11/12/2024	11/14/2024	12/11/2024	Y	N	Y		12/11/2024						1/2/2025													
COMCAST - CT	1616139	59	>3000	11/12/2024	9/18/2024	12/11/2024	N	Y	Y	12/11/2024	12/11/2024						12/27/2024													
COMCAST - CT	1617098	74	>3000	11/12/2024	10/11/2024	12/11/2024	N	Y	Y		12/11/2024						12/27/2024													
COMCAST - CT	1616284	76	>3000	11/12/2024				Y	Y								1/27/2025													
COMCAST - CT	1644887	1	>3000	11/12/2024	12/30/2024	12/31/2024	Y	N	N								1/24/2025	24		24	12/31/2024									
COMCAST - CT	1645029	1	>3000	11/12/2024	12/30/2024	12/31/2024	Y	N	N								12/31/2024				12/31/2024									
COMCAST - CT	1660558	1	>3000	11/12/2024				N	N																					
COMCAST - CT	1673082	3	>3000	11/12/2024	12/17/2024	12/18/2024	Y	N	Y		12/18/2024						1/16/2025													
MIDMETRO ACCESS TRANSMISSION SYSTEMS	1750469	1	<300	11/12/2024	12/30/2024	12/31/2024	Y	N	Y		12/31/2024																			
NETSPEED LLC	1629852	198	>3000	11/12/2024	12/20/2024	12/27/2024	Y	N	Y		12/27/2024						1/6/2025													
NETSPEED LLC	1707563	9	300-3000	11/12/2024	12/30/2024	12/31/2024	Y	N	Y		12/31/2024						12/26/2024													
NETSPEED LLC	1707563	13	300-3000	11/12/2024	12/30/2024	12/12/2024	Y	N	Y		12/12/2024																			
COMCAST - CT	1704938	1	300-3000	11/12/2024	12/31/2024			N	Y																					
COMCAST - CT	1760743	1	300-3000	11/12/2024	12/12/2024	12/13/2024	N/A	N	N								12/13/2024				12/13/2024									
COMCAST - CT	1480646	60	>3000	11/12/2024	10/8/2024	12/19/2024	N	Y	Y	12/19/2024	12/19/2024						1/16/2025													
COMCAST - CT	1630674	64	>3000	11/12/2024				Y	Y								1/16/2025													
COMCAST - CT	1630502	76	>3000	11/12/2024	10/1/2024	12/18/2024	Y	N	Y		12/18/2024						1/16/2025													
COMCAST - CT	1631150	76	>3000	11/12/2024				Y	Y								1/16/2025													
COMCAST - CT	1636274	77	>3000	11/12/2024	9/24/2024	12/18/2024	Y	N	Y		12/18/2024						2/7/2025													
COMCAST - CT	1636280	78	>3000	11/12/2024	9/24/2024	12/18/2024	Y	N	Y		12/18/2024						1/16/2025													
COMCAST - CT	1713696	1	300-3000	11/12/2024				N	N																					
FIBERTECH NETWORKS INC	1710005	7	<300	11/12/2024				N	N								1/16/2025													
COMCAST - CT	1749801	3	300-3000	11/12/2024				N	N																					
NETSPEED LLC	1627700	199	>3000	11/13/2024	12/27/2024	12/31/2024	Y	N	Y		12/31/2024						1/27/2025													
COMCAST - CT	1649377	77	>3000	11/18/2024				Y	Y								1/16/2025													
COMCAST - CT	1670596	1	300-3000	11/18/2024	6/20/2024	12/19/2024	Y	N	N	12/19/2024											12/19/2024									
NETSPEED LLC	1682211	2	<300	11/18/2024	12/8/2024	12/19/2024	Y	N	N	12/19/2024							1/16/2025	28		28	12/19/2024									
COX COMMUNICATIONS	1731138	2	<300	11/18/2024	12/20/2024	12/23/2024	Y	N	N	12/23/2024							1/24/2025	32		32	12/23/2024	1/27/2025	35	90	58	35	0			
NETSPEED LLC	1754042	17	>3000	11/18/2024	12/18/2024	12/19/2024	Y	N	Y		12/19/2024						1/16/2025													
COMCAST - CT	1480719	57	>3000	11/23/2024	9/23/2024	12/26/2024	N	Y	Y	12/26/2024	12/26/2024						1/16/2025													
COMCAST - CT	1480764	63	>3000	11/23/2024	10/11/2024	12/26/2024	Y	Y	Y	12/26/2024	12/26/2024						2/7/2025													
COMCAST - CT	1616438	49	>3000	11/23/2024	12/31/2024			Y	Y								1/16/2025													
FIBERTECH NETWORKS INC	1747791	1	<300	11/23/2024				N	N																					
CITY OF BRISTOL, CT	1746877	9	<300	11/23/2024				Y	Y																					
COMCAST - CT	1618523	11	>3000	11/24/2024	12/30/2024	12/31/2024	N	N	N								1/16/2025	16		16	12/31/2024									
COMCAST - CT	1618611	75	>3000	11/24/2024	12/6/2024	12/26/2024	N	Y	Y	12/26/2024	12/26/2024						1/16/2025													
COMCAST - CT	1682646	1	300-3000	11/24/2024	8/30/2024	12/27/2024	Y	N	N								1/16/2025	20		20	12/27/2024									
COMCAST - CT	1480799	62	>3000	11/27/2024	11/19/2024	12/30/2024	N	Y	Y		12/30/2024						1/16/2025													
COMCAST - CT	1616378	69	>3000	11/27/2024				Y	Y								1/16/2025													
COMCAST - CT	1631451	2	>3000	11/27/2024	11/20/2024	12/30/2024	Y	N	N								1/16/2025	11		11	12/30/2024	1/13/2025	14							
COMCAST - CT	1691371	5	300-3000	11/27/2024		12/30/2024	Y	N	N								1/16/2025	17		17	12/30/2024	1/7/2025	18							
COMCAST - CT	1686164	1	300-3000	11/27/2024	7/30/2024	12/30/2024	Y	N	Y		12/30/2024											1/27/2025								
COMCAST - CT	1719480	1	<300	12/2/2024	12/11/2024			N	N								1/24/2025													
COMCAST - CT	1653118	1	>3000	12/31/2024	11/4/2024			N	N																					
COMCAST - CT	1618304	77	>3000		11/20/2024			Y	Y																					
COMCAST - CT	1618304	77	>3000		12/30/2024			Y	Y																					
COMCAST - CT	1628902	75	>3000		12/2/2024			Y	Y																					
COMCAST - CT	1630672	75	>3000		12/9/2024			Y	Y																					
NETSPEED LLC	1630923	198	>3000					Y	Y																					
NETSPEED LLC	1633493	200	>3000					Y	Y								1/16/2025													
COMCAST - CT	1633855	2	>3000		5/15/2024	5/16/2024	Y	N	Y		5/16/2024																			
COMCAST - CT	1635427	19	>3000					Y	Y																					
COMCAST - CT	1636574	78	>3000		11/12/2024			Y	Y																					
COMCAST - CT	1636818	78	>3000		12/10/2024			Y	Y																					
COMCAST - CT	1636956	71	>3000		11/13/2024			Y	Y																					
COMCAST - CT	1636810	75	>3000		12/10/2024			Y	Y								9/5/2024													
COMCAST - CT	1638563	76	>3000		10/7/2024			Y	Y																					
COMCAST - CT	1639447	8	>3000		9/3/2024	6/6/2024	N/A	N	N	6/6/2024											6/6/2024									
COMCAST - CT	1639450	2	>3000		5/15/2024	5/16/2024	Y	N	Y		5/16/2024																			
COMCAST - CT	1639889	2	>3000		6/4/2024	6/6/2024	Y	N	N	6/6/2024											6/6/2024	6/11/2024	5							
COMCAST - CT	1640257	1	>3000			8/29/2024	N/A	N	N	8/29/2024											8/29/2024									
COX COMMUNICATIONS	1640096	1	<300		5/13/2024	5/13/2024	N/A	N	N	5/13/2024											5/13/2024									
COMCAST - CT	1643429	75	>3000					Y	Y																					
COMCAST - CT	1646875	77	>3000					Y	Y								1/16/2025													
COMCAST - CT	1649330	1	>3000		9/24/2024	9/26/2024	Y	N	Y		9/26/2024																			
COMCAST - CT	1650259	1	>3000		10/9/2024	10/21/2024	N/A	N	N	10/21/2024											10/21/2024									
COMCAST - CT	1650756	1	>3000		12/10/2024			N	N																					
COMCAST - CT	1653316	2	>3000		11/5/2024	11/6/2024	Y	N	Y		11/6/2024																			
COMCAST - CT	1654754	80	>3000		12/23/2024			Y	Y																					
COMCAST - CT	1655685	1	>3000		9/16/2024	9/30/2024	Y	N	N	9/30/2024											9/30/2024									
COMCAST - CT	1657873	1	>3000		9/11/2024	9/17/2024	N/A	N	N	9/17/2024											9/17/2024									
COMCAST - CT	1658754	1	>3000		5/31/2024	5/31/2024	N/A	N	N	5/31/2024											5/31/2024									
COMCAST - CT	1655506	6	>3000		9/3/2024	9/3/2024	N/A	N	N	9/3/2024											9/3/2024	9/3/2024	0							
MIDMETRO ACCESS TRANSMISSION SYSTEMS	1665140	1	<300		8/7/2024	8/8/2024	Y	N	Y		8/8/2024																			
CHARTER COMMUNICATIONS	1678175	3	<300					Y	Y																					
COMCAST - CT	1692219	1	300-3000		12/4/2024			Y	Y																					
COMCAST - CT	1692405	1	300-3000		11/23/2024			N	N																					
NETSPEED LLC	1705543	4	<300					Y	Y																					
COMCAST - CT	1702311	1	>3000					N	N																					
NEW CINGULAR WIRELESS PCS	1721926	1	<300			11/21/2024	N/A	N	N	11/21/2024											11/21/2024									
NETSPEED LLC	1722662	17	300-3000		12/31/2024			Y	Y																					
FIBERTECH NETWORKS INC	1729462	8	<300		12/30/2024			Y	Y																					
COMCAST - CT	1731894	1	<300					N	N																					
FIBERTECH NETWORKS INC	1733851	1	<300				Y	N	N																					
FIBERTECH NETWORKS INC	1738882	1	<300				N/A	N	N																					
FIBERTECH NETWORKS INC	1739443	9	<300					Y	Y																					
NETSPEED LLC	1750962	15	>3000					Y	Y																					
COX COMMUNICATIONS	1758557	1	<300				N/A	N	N																					
COMCAST - CT	1758217	1	<300				N/A	N	N																					
FIBERTECH NETWORKS INC	1770241	1	<300				N/A	N	N																					
FIBERTECH NETWORKS INC	1770257	1	<300					Y	N																					

February 17, 2026

Jeffrey R. Gaudiosi, Esq.
Executive Secretary
Public Utilities Regulatory Authority
10 Franklin Square
New Britain, CT 06051

Re: Docket No. 19-01-52RE01, PURA Investigation of Developments in the Third Party Pole Attachment Process – Make Ready – **Order No. 8 Compliance**.

Dear Mr. Gaudiosi:

The Connecticut Light and Power Company dba Eversource Energy (the "Company") hereby submits the following filing in compliance with Order No. 8 of the May 11, 2022 Decision of the Public Utilities Regulatory Authority (the "Authority") in the above-referenced matter.

More specifically, Order No. 8 provides:

> *For new applications submitted on or after the issuance date of this Decision, the SPAs and pole owners shall track and keep records of the performance of all applicable pole owners and pole attachers in meeting the Make-Ready Phase timelines described in Section II.B.2. Make Ready Phase Timelines. Records shall be retained for 10 years and made available to the Authority upon request, but at minimum through a compliance filing submitted annually on or before February 15 detailing data for the previous calendar year. In areas where SPAs do not operate, such as in municipalities that are outside of the service territories of the EDCs, the ILEC-pole owner shall track the above information in place of the SPA.*

Accordingly, the Company submits the following attachment:

Order No. 8 ES Attachment #19-01-52RE01 2-17-2026

The data provided in the attachment reflects the tracking and performance in meeting Make-Ready Phase timelines for traditional third-party pole attachment applications received between the next day of the Decision, dated May 11, 2022. Report date: January 1, 2025, and December 31, 2025.

During the reporting period, the applicant category volumes were as follows:

Applicant Category	# of Applications	Total Poles	Additional Information
<300 poles	194	2,144	
300 – 3,000 poles	44	2,856	

Order No. 8 Compliance is due February 15, 2026. February 15th is a Sunday. PURA's rules state that if a deadline falls on a weekend, then it is automatically extended to the next business day on which PURA's offices are open, which is Tuesday, February 17, 2026. See R.C.S.A. Section 16-1-5.

Summary of the status of applications that transitioned from the Engineering Phase: **Note:(Make-Ready Start date does not begin until payment is received for both Power and Telco billable work)**

	Power* (# of Applications)	Communications (# of Applications)
"SPA Review of Power and Telco Design Complete" prior to 12/31/2025	238	215
Billable	34	127
Non-billable	174	81
Billable Make-Ready Applications		
Payment Received by 12/31/2025	9	52
Make-Ready Complete as of 12/31/2025	0	0
Non-Billable Make-Ready Applications		
No Make-Ready Required	30	23
Canceled	0	0
Work Required	174	81
Make-Ready Complete as of 12/31/2025	11	3

*No municipal attachments in the power gain for this reporting period; municipal attachment make-ready work is included in the communications gain. Columns V-X in the Attachment are not applicable and have not been populated.

This document has been prepared in good faith and in accordance with the compliance requirement of Order No. 8. I hereby certify service of this filing upon all parties and intervenors of record in this proceeding.

Please contact Mrs. Ann Marie Lallier at (860) 665-6572 if you have any questions concerning this filing.

Very truly yours,

Vincent P Pace
Assistant General Counsel
As Agent for Eversource Energy

cc: Service List
Attachments

Order No. 8 Compliance is due February 15, 2026. February 15th is a Sunday. PURA's rules state that if a deadline falls on a weekend, then it is automatically extended to the next business day on which PURA's offices are open, which is Tuesday, February 17, 2026. See R.C.S.A. Section 16-1-5.

Proposed Attacher (Company Name)	Conversation #	# of poles	Applicant Category (based on payment received dates) <300 300-1,000 >1,000	Power Design/Make-Ready Development Complete Date (includes information uploaded into Ablebl)	Telco Design/Make-Ready Complete Date(includes information uploaded into Ablebl)	SPA Review of Power and Telco Design Complete Date	NJR Work Only Requires Lowering of Attachments in Comm Attachers & Muni Y or N (N/A = No MR ready needed)	Billable Make-ready for Power Y or N	Billable Make-ready for Telco Y or N	If Billable Power, date invoice sent by Power	*If Billable Telco, date invoice sent by Telco (date that SPA notifies Telco)	Billable Power payment received date	Billable Telco payment received date	Date All Billable Make-Ready payments received, Make-Ready tracking start date	If both Power and Telco non-billable, Make-ready tracking start Date (SPA Review Comp)	Is Tree Trimming Required? Y or N	Is there Complex Make Ready Issue? Y or N	What is the Complex Make-Ready Issue?	Date Power Make-Ready Work Complete	# days Power took to complete work	Date Municipal Work Complete	If also Muni took to complete work, # normal sequence of work they share	# days Muni took to complete work, if normal sequence of work they follow	Total Days to complete in Power & Municipal	Communications Make Ready Start Date	Communications Make Ready Complete Date	Total Days to complete in Comms	Allowable Days for Power and Municipal	Difference between PWA/Municipal Allowed & Actual Days to Complete	Allowable Days for Comms	Difference between Comms Allowed & Actual Days to Complete
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1788677	1	<300	7/23/2025	8/5/2025	8/4/2025	N/A																				90		35	
COMCAST - CT	1788709	1	<300	6/23/2025	5/27/2025	6/26/2025	N/A																				90		35	
COMCAST - CT	1788711	1	<300	6/23/2025	5/27/2025	6/26/2025	N/A																				90		35	
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1788842	1	<300	7/24/2025	7/23/2025	7/24/2025	N/A																				90		35	
CHARTER COMMUNICATIONS	1782043	2	<300	6/18/2025	8/19/2025	8/18/2025	N	N	N										8/28/2025	10/6/2025	42									
NetSpeed LLC	1790264	1	300-1,000	3/17/2025	3/21/2025	3/24/2025	Y	N	N				3/24/2025						4/28/2025											
NetSpeed LLC	1791077	2	300-1,000	4/2/2025	4/25/2025	4/28/2025	Y	N	N				4/28/2025						6/28/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1791187	3	<300	8/7/2025	8/6/2025	8/11/2025	N	N	N				8/11/2025						8/11/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1792510	16	<300	10/28/2025	10/29/2025	10/30/2025	N	N	Y				12/22/2025						10/30/2025											
TELEPORT COMMUNICATIONS AMERICA, LLC	1792988	10	<300	8/21/2025	7/23/2025	8/28/2025	N	N	N				8/28/2025						8/28/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1793208	13	<300	9/5/2025	8/6/2025	9/8/2025	N	N	N				9/8/2025						10/17/2025											
CHARTER COMMUNICATIONS	1794188	1	<300	9/16/2025	10/23/2025	10/24/2025	N	N	N				10/24/2025						10/24/2025											
NetSpeed LLC	1794538	9	300-1,000	4/8/2025	4/25/2025	4/28/2025	Y	N	Y				4/28/2025						4/28/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1794826	2	300-1,000	7/24/2025	7/29/2025	7/31/2025	Y	N	Y				9/23/2025						7/31/2025											
COMCAST - CT	1797006	10	<300	7/28/2025	7/9/2025	7/29/2025	Y	N	N				7/29/2025						7/29/2025											
COMCAST - CT	1797572	2	<300	6/23/2025	7/2/2025	7/9/2025	N/A																				90		35	
NetSpeed LLC	1799127	1	<300	4/8/2025	3/18/2025	4/15/2025	N	N	N										4/15/2025		57									
NetSpeed LLC	1799875	1	<300	5/15/2025	5/6/2025	5/28/2025	N	N	N				5/28/2025						5/28/2025											
NetSpeed LLC	1799941	1	<300	7/24/2025	7/23/2025	7/29/2025	N	N	N				7/29/2025						7/29/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1799949	1	<300	7/21/2025	8/14/2025	9/16/2025	Y	N	Y				9/16/2025						10/14/2025											
COMCAST - CT	1799932	1	<300	6/6/2025	7/16/2025	N	N	N					7/16/2025						7/16/2025											
COMCAST - CT	1799946	1	<300	7/21/2025	7/9/2025	7/22/2025	N/A																				90		35	
COMCAST - CT	1799956	1	<300	6/6/2025	7/11/2025	7/15/2025	N/A																				90		35	
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1800046	14	<300	7/31/2025	9/30/2025	10/2/2025	Y	N	Y				10/2/2025						10/2/2025											
NetSpeed LLC	1637419	6	<300	5/28/2025	5/27/2025	5/29/2025	Y	N	N				5/29/2025						5/29/2025											
NetSpeed LLC	1637421	6	<300	5/28/2025	5/27/2025	6/4/2025	Y	N	N				6/4/2025						6/4/2025		82									
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1814061	1	<300	6/11/2025	7/16/2025	7/16/2025	N	N	N				10/28/2025						7/16/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1811119	1	<300	6/30/2025	7/1/2025	7/8/2025	N	N	N				7/8/2025						7/8/2025											
Town of South Windsor, CT	1804446	29	<300	5/30/2025	6/2/2025	6/5/2025	N	N	Y				6/5/2025						7/8/2025											
Town of South Windsor, CT	1804514	53	<300	5/21/2025	6/18/2025	6/26/2025	Y	N	Y				12/16/2025						6/26/2025											
Town of South Windsor, CT	1804519	20	<300	5/20/2025	5/28/2025	5/30/2025	Y	N	Y				7/8/2025						5/30/2025											
COMCAST - CT	1815976	4	<300	7/9/2025	10/20/2025	10/30/2025	Y	N	N				10/30/2025						10/30/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1817028	2	<300	7/31/2025	7/29/2025	8/1/2025	Y	N	Y				8/1/2025						8/1/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1817028	4	<300	7/31/2025	7/29/2025	7/31/2025	Y	N	Y				7/31/2025						10/14/2025											
NetSpeed LLC	1817517	4	<300	6/24/2025	5/15/2025	6/26/2025	Y	N	Y				8/6/2025						6/26/2025											
COMCAST - CT	1818005	1	<300	6/6/2025	6/16/2025	6/17/2025	N	N	Y				6/17/2025						6/17/2025											
NetSpeed LLC	1818444	2	<300	5/8/2025	5/29/2025	5/30/2025	Y	N	Y				7/8/2025						5/30/2025											
NetSpeed LLC	1820087	2	<300	6/6/2025	5/28/2025	6/5/2025	N	N	Y										6/5/2025		62									
CHARTER COMMUNICATIONS	1790884	2	<300	8/21/2025	9/3/2025	9/4/2025	N/A																				90		35	
COMCAST - CT	1821793	1	<300	7/31/2025	8/14/2025	8/15/2025	N	N	Y				10/7/2025						8/15/2025											
COMCAST - CT	1821794	1	<300	7/31/2025	8/29/2025	9/16/2025	N	N	N				9/16/2025						8/28/2025											
COMCAST - CT	1822267	1	<300	6/16/2025	6/23/2025	6/30/2025	N/A																				90		35	
NetSpeed LLC	1823861	1	<300	5/14/2025	5/28/2025	5/28/2025	N/A																				90		35	
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1815688	3	<300	7/29/2025	10/17/2025	10/22/2025	Y	N	Y				10/28/2025						10/22/2025											
COMCAST - CT	1824925	1	<300	7/10/2025	8/18/2025	8/28/2025	N/A																				90		35	
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1824853	1	<300	5/5/2025			Y	N	N										5/8/2025		6/1/2025	95			6/1/2025	8/6/2025	62		35	27
COMCAST - CT	1824839	1	<300	7/2/2025	7/29/2025		N	N	Y				7/31/2025						7/31/2025											
COMCAST - CT	1827022	1	<300	7/23/2025	7/24/2025	7/28/2025	N/A																				90		35	
CHARTER COMMUNICATIONS	1827024	1	<300	7/23/2025		7/28/2025	N/A																				90		35	
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1829296	1	<300	10/6/2025	7/15/2025	10/8/2025	N	N	N				10/8/2025						10/8/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1815013	3	<300	9/8/2025	7/30/2025	9/10/2025	N	N	Y				9/30/2025						9/30/2025											
COMCAST - CT	1831317	1	<300	6/11/2025	10/29/2025	10/30/2025	N/A																				90		35	
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1832313	1	<300	6/11/2025		6/13/2025	N/A																				90		35	
COMCAST - CT	1834570	1	<300	6/30/2025		7/1/2025	N	N	N										7/1/2025		48									
TELEPORT COMMUNICATIONS AMERICA, LLC	1818339	4	<300	7/15/2025	8/5/2025	8/6/2025	Y	N	Y				8/27/2025						8/6/2025											
TELEPORT COMMUNICATIONS AMERICA, LLC	1818339	4	<300	7/15/2025	8/5/2025	8/6/2025	Y	N	Y				8/27/2025						8/27/2025											
NetSpeed LLC	1840106	4	<300	6/24/2025	7/22/2025	7/8/2025	Y	N	Y				7/8/2025						8/7/2025											
NetSpeed LLC	1840210	1	<300	5/6/2025	6/3/2025	6/5/2025	Y	N	Y				7/8/2025						6/5/2025											
NetSpeed LLC	1833972	1	<300	6/18/2025	7/9/2025	7/15/2025	N	N	Y				7/15/2025						7/15/2025											
COMCAST - CT	1841339	3	<300	7/23/2025	7/24/2025	7/29/2025	N/A																				90		35	
COMCAST - CT	1841382	2	<300	7/28/2025	11/10/2025	11/12/2025	N	N	N				11/12/2025						11/12/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1810330	4	<300	10/16/2025	7/25/2025	10/22/2025	Y	N	Y				12/10/2025						10/22/2025											
COMCAST - CT	1842919	2	<300	7/30/2025	9/2/2025	9/4/2025	N	N	Y				9/4/2025						9/4/2025											
COMCAST - CT	1842919	2	<300	7/30/2025	9/25/2025	10/14/2025	N	N	Y				10/14/2025						10/14/2025											
NetSpeed LLC	1842935	2	<300	6/6/2025	6/17/2025	6/27/2025	Y	N	Y				8/6/2025						6/27/2025											
NetSpeed LLC	1843563	2	<300	5/28/2025	9/3/2025	9/4/2025	N	N	Y				9/4/2025						9/4/2025											
NetSpeed LLC	1845065	2	<300	6/11/2025	6/16/2025	6/17/2025	N	N	N				6/17/2025						6/17/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1845130	2	<300	7/28/2025	7/28/2025	7/29/2025	N	N	Y				8/27/2025						8/27/2025											
TELEPORT COMMUNICATIONS AMERICA, LLC	1847051	19	<300	7/28/2025	8/22/2025	9/2/2025	N	N	N				9/2/2025						9/2/2025											
TOWN OF GLASTONBURY	1731474	23	<300	9/18/2025	11/6/2025	11/5/2025	N	N	N				12/10/2025						11/5/2025											
COMCAST - CT	1847474	1	<300	8/4/2025	8/7/2025	8/8/2025	Y	N	N										8/15/2025		10/15/2025	61								
NetSpeed LLC	1847484	1	<300	6/24/2025	6/16/2025	6/27/2025	Y	N	Y				7/8/2025						6/27/2025											
COMCAST - CT	1847529	1	<300	8/8/2025		8/11/2025	N/A																				90		35	
COX COMMUNICATIONS	1849147	1	<300	6/13/2025	7/31/2025	7/31/2025	N	N	N										7/31/2025		8/26/2025	42								
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1851037	7	<300	7/14/2025	7/24/2025	7/28/2025	Y	N	N				8/15/2025						7/28/2025											
COMCAST - CT	1853222	1	<300	7/23/2025	11/5/2025	11/6/2025	N/A																				90		35	
COMCAST - CT	1853317	1	<300	7/31/2025	8/27/2025	9/2/2025	N	N	N										9/2/2025								90		35	
COMCAST - CT	1853219	2	<300	7/25/2025	8/6/2025	8/7/2025	N/A																				90		35	
COMCAST - CT	1853220	2	<300	7/25/2025	8/6/2025	8/7/2025	N	N	Y				11/10/2025						7/29/2025											
COX COMMUNICATIONS	1853280	1	<300	7/16/2025	7/28/2025	7/29/2025	N	N	Y				7/29/2025						7/29/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1857143	13	<300	8/27/2025	8/26/2025	9/2/2025	N	N	Y				9/2/2025						9/2/2025											
NetSpeed LLC	1857829	7	<300	7/31/2025	7/24/2025	7/29/2025	N	N	Y				7/29/2025						7/29/2025											
NetSpeed LLC	1857873	3	<300	7/31/2025	7/7/2025	7/24/2025	N	N	Y				8/26/2025						7/24/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1860859	15	<300	8/13/2025	9/23/2025	9/26/2025	Y	N	Y				11/24/2025						9/26/2025											
COMCAST - CT	1862560	2	<300	11/6/2025	11/6/2025	11/7/2025	N/A																				90		35	
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1864122	1	<300	7/28/2025	8/28/2025	9/2/2025	N	N	Y				11/10/2025						9/2/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1864122	1	<300	7/28/2025	8/28/2025	9/2/2025	Y	N	Y				11/10/2025						9/2/2025											
TOWN OF GLASTONBURY	1864354	11	<300	8/5/2025	9/23/2025	9/26/2025	Y	N	Y				11/24/2025						9/26/2025											
COMCAST - CT	1864810	6	<300	10/21/2025	10/28/2025	11/5/2025	N	N	Y				12/8/2025						11/5/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1864851	1	<300	7/31/2025		8/4/2025	Y	N	N										8/4/2025											
NetSpeed LLC	1868079	2	<300	7/22/2025	8/19/2025	9/2/2025	Y	N	N				10/7/2025						9/2/2025											
VERIZON WIRELESS	1849312	1	<300	9/18/2025	8/27/2025	9/19/2025	Y	N	N				11/13/2025						9/19/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1869124	1	<300	8/7/2025	8/26/2025	N/A																								
NetSpeed LLC	1866654	1	<300	8/28/2025	8/29/2025	9/2/2025	N	N	Y				9/2/2025						9/2/2025								90		35	
NetSpeed LLC	1870810	4	<300	8/13/2025	8/21/2025	N	N	Y					9/8/2025						8/21/2025											
COMCAST - CT	1869666	1	<300	11/4/2025	11/4/2025	N/A																					90		35	
New Cingular Wireless PCS	1872463	2	<300	7/28/2025		N	Y	N					11/26/2025						8/7/2025											
COMCAST - CT	1873016	1	<300	8/21/2025	8/25/2025	9/3/2025	N/A																				90		35	
COX COMMUNICATIONS	1873822	1	<300	8/4/2025		8/6/2025	N	N	N										8/6/2025											
COMCAST - CT	1874178	3	<300	11/3/2025	10/30/2025	11/5/2025	N	N	N										11/5/2025											
COMCAST - CT	1874178	3	<300	11/3/2025	11/6/2025	N/A																					90		35	
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1875017	11	<300	10/14/2025	10/1/2025	10/15/2025	N	N	Y				10/22/2025						10/22/2025											
COX COMMUNICATIONS	1875828	1	<300	8/4/2025		8/6/2025	N	N	N										8/6/2025											
COMCAST - CT	1879721	1	<300	11/4/2025	11/18/2025	11/19/2025	N	N	N										11/19/2025											
TELEPORT COMMUNICATIONS AMERICA, LLC	1879733	6	<300	9/3/2025	9/25/2025	9/26/2025	Y	N	Y										10/14/2025											
COX COMMUNICATIONS	1880854	2	<300	9/4/2025	9/25/2025	9/26/2025	N	N	N												11/3/2025	38			9/26/2025	10/8/2025	12		35	23
CITY OF HARTFORD - CT	1880913	2	<300	9/3/2025	9/25/2025	9/26/2025	Y	N	Y				10/27/2025						9/26/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1884182	3	<300	9/15/2025		9/23/2025	N	N	Y				11/10/2025						9/23/2025											
NetSpeed LLC	1868809	4	<300	8/28/2025		9/2/2025	N/A																				90		35	
NetSpeed LLC	1885054	1	300-1,000	9/8/2025	9/30/2025	10/1/2025	Y	N	Y				11/3/2025						10/1/2025											
COX COMMUNICATIONS	1890070	1	<300	9/29/2025	10/1/2025	10/2/2025	Y	N	N				10/2/2025						10/2/2025											
NetSpeed LLC	1890664	4	300-1,000	10/8/2025	11/12/2025	N	N	Y					12/16/2025						11/12/2025											
NetSpeed LLC	1890986	1	300-1,000	10/15/2025	9/30/2025	10/16/2025	N	N	N				10/16/2025						10/16/2025											
CHARTER COMMUNICATIONS	1891724	3	<300	12/18/2025	12/19/2025	12/19/2025	N/A																				90		35	
NetSpeed LLC	1890687	13	300-1,000	10/8/2025	10/5/2025	10/6/2025	N	N	Y				11/5/2025						10/6/2025											
NetSpeed LLC	1892754	1	300-1,000	9/22/2025	11/12/2025	11/13/2025	Y	N	Y				11/13/2025						12/16/2025											
COX COMMUNICATIONS	1893117	1	<300	9/29/2025	10/1/2025	10/2/2025	N	N	N				10/2/2025						10/2/2025											
COX COMMUNICATIONS	1893118	1	<300	9/29/2025	9/29/2025	10/14/2025	Y	N	N				10/14/2025						10/14/2025											
New Cingular Wireless PCS	1893509	1	<300	10/8/2025	10/3/2025	10/8/2025	N	Y	N				12/24/2025						10/8/2025											
New Cingular Wireless PCS	1893513	1	<300	9/30/2025	10/1/2025	10/8/2025	N	Y	N				12/24/2025						10/8/2025											
NetSpeed LLC	1893616	10	300-1,000	9/3/2025	9/26/2025	9/30/2025	N	N	N				9/30/2025						9/30/2025											
New Cingular Wireless PCS	1893507	1	<300	10/3/2025	10/3/2025	10/7/2025	N	N	Y				11/26/2025						10/7/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1893781	9	<300	10/2/2025	10/2/2025	10/2/2025	N	N	Y				10/21/2025						10/21/2025											
VERIZON WIRELESS	1894163	1	<300	10/7/2025	10/24/2025	10/28/2025	N	N	N																					
VERIZON WIRELESS	1894163	1	<300	10/21/2025	10/24/2025	10/28/2025	N	N	N																					
NetSpeed LLC	1892623	2	<300	10/3/2025	9/30/2025	10/7/2025	Y	N	Y				11/3/2025						10/7/2025											
COX COMMUNICATIONS	1894269	2	<300	9/30/2025	10/14/2025	10/14/2025	N	N	N										10/14/2025											
VERIZON WIRELESS	1893492	2	<300	11/5/2025	10/21/2025	11/5/2025	N	Y	N				12/12/2025						11/5/2025											
VERIZON WIRELESS	1897503	2	<300	9/26/2025	10/3/2025	10/6/2025	Y	N	N				11/6/2025						10/3/2025											
COX COMMUNICATIONS	1897364	1	<300	9/25/2025	9/30/2025	9/30/2025	Y	N	N				9/30/2025						9/30/2025											
NetSpeed LLC	1897540	14	<300	10/6/2025	10/7/2025	10/8/2025	Y	N	Y				10/8/2025						10/8/2025											
NetSpeed LLC	1897550	8	<300	10/8/2025	11/12/2025	11/13/2025	N	N	Y				11/13/2025						12/16/2025											
VERIZON WIRELESS	1898482	1	<300	10/7/2025	10/24/2025	10/28/2025	N	N	N				11/6/2025						10/28/2025											
VERIZON WIRELESS	1898483	1	<300	11/3/2025	10/20/2025	11/6/2025	N	Y	N				12/11/2025						11/6/2025											
NetSpeed LLC	1900315	2	<300	10/3/2025	10/17/2025	10/22/2025	Y	N	Y				11/20/2025						10/22/2025											
CHARTER COMMUNICATIONS	1888846	6	<300	11/18/2025	11/21/2025	11/24/2025	N/A																				90		35	
CHARTER COMMUNICATIONS	1903961	1	<300	12/16/2025		12/16/2025	N	N	N				12/16/2025						12/16/2025											
NetSpeed LLC	1898503	23	300-1,000	11/5/2025	10/28/2025	11/7/2025	Y	N	Y				11/7/2025						12/8/2025											
NetSpeed LLC	1900517	7	300-1,000	9/26/2025	10/7/2025	11/6/2025	Y	N	Y				11/6/2025						12/10/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1900552	7	<300	11/4/2025	11/18/2025	11/19/2025	N	N	N				11/19/2025																	
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1911024	4	<300	11/8/2025	11/12/2025	11/16/2025	N	N	N				12/16/2025						12/16/2025											
New Cingular Wireless PCS	1911118	1	<300	10/10/2025		10/16/2025	N	Y	N				12/24/2025						10/16/2025											
FIBER TECHNOLOGIES NETWORKS, L.L.C.	1914774	1	<300	10/8/2025		10/8/2025	N	N	N				10/7/2025						10/7/2025											
MCIMETRO ACCESS TRANSMISSION SYSTEMS	1919816	1	<300	12/16/2025	11/10/2025	12/16/2025	N	N	N				12/16/2025						12/16/2025											
NetSpeed LLC	1920319	4	300-1,000	11/13/2025	11/6/2025	11/14/2025	N	N	Y				11/14/2025						12/16/2025											
NetSpeed LLC	1920351	6	300-1,000	11/13/2025	11/10/2025	11/14/2025	N	N	Y				11/14/2025						12/16/2025											
CHARTER COMMUNICATIONS	1920352	1	<300	12/16/2025	12/17/2025	12/17/2025	N	N	N				12/17/2025						12/17/2025											
COMCAST - CT	1920384	1	<300	12/11/2025		12/12/2025	N/A																							
COMCAST - CT	1920385	1	<300	12/12/2025		12/16/2025	N/A																							
COMCAST - CT	1907869	1	<300	12/29/2025		12/29/2025	N/A																							
NetSpeed LLC	1847585	2	<300	6/11/2025	6/16/2025	6/27/2025	N	N	Y																					
COMCAST - CT	1847585	7	<300	9/30/2025		9/21/2025	N	N	Y																					
NetSpeed LLC	1851722	8	<300	7/9/2025	7/24/2025	7/29/2025	Y	N	Y																					
NetSpeed LLC	1851722	8	<300	7/9/2025	7/24/2025	7/29/2025	Y	N	Y																					
TELEPORT COMMUNICATIONS AMERICA, LLC	1857265	12	<300	7/28/2025	11/26/2025	12/17/2025	N	N	Y																					
FIBER TECHNOLOGIES NETWORKS, L.L

NetSpeed LLC	1737695	197	300-3,000	5/28/2025	7/17/2025	7/22/2025	N	N	Y				
NetSpeed LLC	1743990	211	300-3,000	6/24/2025	8/6/2025	8/26/2025	N	Y	Y				
NetSpeed LLC	1744256	204	300-3,000	11/26/2025	12/16/2025	12/16/2025	N	N	Y				
NetSpeed LLC	1744341	164	300-3,000	4/30/2025	5/7/2025	5/8/2025	N	N	Y				
NetSpeed LLC	1754259	223	300-3,000	9/24/2025	9/22/2025	9/26/2025	N	N	Y				
COMCAST - CT	1758179	12	<300	7/31/2025	8/13/2025	8/28/2025	N	N	Y				
NetSpeed LLC	1759892	165	<300	10/31/2025	10/21/2025	10/27/2025	N	Y	Y				
COMCAST - CT	1761697	19	300-3,000	7/15/2025	8/14/2025	8/15/2025	N	N	Y				
COMCAST - CT	1761174	81	<300	6/3/2025	7/14/2025	7/17/2025	N	N	Y				
COMCAST - CT	1761180	82	<300	6/24/2025	8/6/2025	8/7/2025	N	N	Y				
COMCAST - CT	1761175	22	300-3,000	6/17/2025	11/13/2025	11/14/2025	N	N	Y				
COMCAST - CT	1761176	22	300-3,000	6/17/2025	11/13/2025	11/14/2025	N	N	Y				
NetSpeed LLC	1774927	67	300-3,000	5/31/2025	5/6/2025	5/28/2025	N	N	Y				
NetSpeed LLC	1774969	74	300-3,000	5/31/2025	6/13/2025	6/13/2025	N	N	Y				
COMCAST - CT	1775164	6	300-3,000	8/1/2025	8/22/2025	8/28/2025	N	N	Y				
COMCAST - CT	1699998	79	<300	7/28/2025	11/11/2025	11/17/2025	N	N	Y				