Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1285365	$1,950.00	$150.00	$1,800.00	$2,549.70	-$246.59	Make-Ready Overdue	Precision Valley Communications	5/11/2022	5/24/2022	1288537	Complete	4653222	2264	BASLEY RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75756454	-71.904953	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole (C-Truss).Inst. (1) anc. at a lead of 17' for stub/Sec. DE.Attach Sec. DE at 82".Inst. (1) 14M span guy at 70", run to pole 2263 (ins. at pole 2263).Inst. (1) 14M non-ins. anc. guy at 70", attach to new DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1287331	$19,400.00	$150.00	$19,625.00	$3,384.08	$4,388.40	Make-Ready Overdue	Precision Valley Communications	5/23/2022	6/2/2022	1290912	Complete	4924146	1594	WESTCOTT RD	Killingly	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.8094368	-71.87579346	null	null	REPLACE	null	Inst 45' class 2 pole (JO) / Abdn 35' class 4 pole.Inst. 14M ins. Stub guy at 22", run to pole 1873.Attach Sec. at 109".Transfer Xfmr.	Existing Attachment auto-added.	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1288293	$0.00	$150.00	$50.00	$1,298.55	$939.09	Attachment Overdue	New Cingular Wireless PCS	5/24/2022	6/15/2022	1296059	Complete	4210434	78422	BYRAM RD	Greenwich	VERIZON NEW YORK/CONNECTICUT LIGHT&POWER	VERIZON NEW YORK	41.00642079	-73.65237607	TRANSFER	Transfer To New Pole	REPLACE	null	null	FTR to set 45' class 2 pole (JO) / Rmv 40' class 3 pole. Attach Sec. DE at 109". Inst. (1) 14M ins. span guy at 97", run to pole 70807 (ins. at pole 90807). Inst. (1) 18M ins. anc. guy at 109", attach to DE anc. (VZ Set). Transfer street light.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4564688	2863	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66492462	-72.92092896	null	null	REPLACE	null	REQUESTING ES TO CUT & KICK AND REPLACE POLE WITH 55'-1 DUE TO CAMM MED SPAN CLEARENCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1291152	$3,025.00	$150.00	$2,875.00	$60,744.20		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307682	Complete	4634145	816	CIRCLE DR	Farmington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73654938	-72.90032959	MAKE-READY	Other	null	null	null	ES Replace 3/4"ST Anchor with 1"TT L-12' - Due to COMM Guying Required and Due to Additional Load with New Attachment	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1291152	$3,025.00	$150.00	$2,875.00	$60,744.20		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307682	Complete	4651388	657	PLAINVILLE AVE	Farmington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73923874	-72.89109802	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45'2. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4580400	2860	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66585541	-72.92153168	null	null	REPLACE	null	REQUESTING ES TO CUT & KICK AND REPLACE POLE WITH 55'-1 DUE TO CAMM MED SPAN CLEARENCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4571421	9278	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65856552	-72.9160614	null	null	REPLACE	null	9278 (978). ES TO REPLACE POLE WITH 55/1 TRANSFER EXISITNG POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4903395	9272	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6611824	-72.91815948	null	null	REPLACE	null	ES TO REPLACE POLE WITH 55/1 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4576077	9273	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66067505	-72.91773224	MAKE-READY	Other	null	null	null	Pole ownership to become ES; Raise Secondary 16"; Raise Streetlight 36"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4902531	6274	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65426254	-72.91192627	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 TRANSFER EXISTING POWER REQUESTING ES TO REPLACE POLE WITH 50/1 DUE TO COMM CLEARENCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4569148	6283	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65225983	-72.90783691	null	null	REPLACE	null	REQUESTING ES TO CUT & KICK AND REPLACE POLE WITH 55'-1 DUE TO CAMM MED SPAN CLEARENCE TRANSFER EXISTING POWER REQUESTING ES TO REPLACE POLE WITH 55-1 DUE TO COMM MED SPAN CLEARENCE TRANSFER EXISTING	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4575565	16021	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66098404	-72.91799164	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4564763	9277	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65895462	-72.91638184	null	null	REPLACE	null	POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4558354	8829	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65774918	-72.91536713	null	null	REPLACE	null	ES TO REPLACE POLE WITH 55/1 TRANSFER EXISTING POWER 6279 (629). REQUESTING ES TO REPLACE POLE WITH 45/1 DUE TO COMM CLEARENCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4562773	6279	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65316391	-72.90953064	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1289834	$8,525.00	$150.00	$8,375.00	$394,148.97		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	6/3/2022	7/6/2022	1307671	Complete	4559698	16014	MIDDLE ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65907288	-72.91647339	null	null	REPLACE	null	ES TO REPLACE POLE WITH 55/1 TRANSFER EXISITNG POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4486480	G6609	CHASE PKWY	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5477829	-73.06098938	MAKE-READY	Other	null	null	null	Raise Neutral 6" due to clearance; Extend Secondary riser 14"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4890460	7879	HIGHLAND AVE	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54708099	-73.05640411	MAKE-READY	Other	null	null	null	Raise Secondary 31" due to clearance; Raise Streetlight 18" ES/FTR split to update from 45/35 to 45/40	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4483563	F1493	HIGHLAND AVE	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54843521	-73.05729675	MAKE-READY	Other	null	null	DOUBLE POLE	Raise Secondary 26" due to clearance; Replace span guy backing Secondary with 14M to P.24428	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4485405	62026	CHASE PKWY	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54781342	-73.05971527	MAKE-READY	Other	null	null	null	Raise Secondary 12" and place on extension bracket, due to clearances	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4477545	7539	CHASE PKWY	Waterbury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.54834747	-73.05744934	MAKE-READY	Other	null	null	null	Raise Secondary 18" due to clearance	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4475442	7784	CHAMBERS ST	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54634857	-73.05364227	MAKE-READY	Other	null	null	null	Raise secondary 18"; services exist mid-span in field	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1286182	$21,400.00	$150.00	$21,625.00	$1,916.44		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307692	Complete	4481138	29382	ACRA RD	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54617691	-73.05413818	MAKE-READY	Other	null	null	null	Re-sag Neutral to P.29381 due to clearance	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1286200	$24,275.00	$150.00	$24,000.00	$13,543.25		Awaiting MR Payment	NetSpeed LLC	6/6/2022	7/6/2022	1307702	Complete	4888810	F9995	COMO AVE	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53552246	-73.0664444	null	null	REPLACE	null	Abandon: 35/4Install: 40/2Replace due to clearance; Attach Secondary 82" from pole top; Shift (1) service mid-span; Transfer 50KVA XFMR; XFMR is fused; Zap shield exists	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1292976	$15,775.00	$150.00	$16,750.00	$10,892.94		Make-Ready Overdue	Precision Valley Communications	6/9/2022	7/5/2022	1307060	Complete	4783582	1455	INDUSTRIAL PARK RD	Putnam	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.89956284	-71.88929749	null	null	REPLACE	null	Inst 45' class 2 pole (JO) / Abdn 35' class 4 pole.Cut and kick pole for risers.Inst. (1) anc. at a lead of 13' for 3PH DE.Inst. (1) anc. at a lead of 19' for service DE.Attach 1/0 QPX at 107", attach 4/0 QPX service at 109".Inst. (1) 18M ins. anc. guy at 15", attach to the 13' lead DE anc.Inst. (1) 18M non-ins. anc. guy at 109", attach to 19' lead DE anc.Inst. cutouts.Extend service riser for new pole height.Transfer Xfmr bank.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1292699	$18,900.00	$150.00	$19,500.00	$2,202.76	$2,483.63	Make-Ready Overdue	Precision Valley Communications	6/13/2022	7/5/2022	1307058	Complete	4929330	3381	S SHORE RD	Killingly	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.85597029	-71.8974841	null	null	REPLACE	null	Inst 35' class 2 pole (JO) / Abdn 30' class 4 pole.Inst. 10" PISA at a lead of 13' for DE OWS.Inst. 18M non-ins. anc guy at 38", attach to 13'L DE anc. Transfer 3 spool rack, so bottom of bracket is at 46".	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1295110	$17,275.00	$150.00	$18,125.00	$3,800.00		Awaiting MR Payment	NetSpeed LLC	6/15/2022	7/26/2022	1315134	Complete	4530960	27444-S	EASTERN AVE	Waterbury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.58288574	-73.07893372	null	null	REPLACE	null	ES replace pole 35/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1295221	$21,400.00	$150.00	$21,250.00	$4,431.43	$1,981.57	Make-Ready Overdue	Precision Valley Communications	6/15/2022	7/12/2022	1310281	Complete	4808510	2066	AUBURN ST	Putnam	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.92848988	-71.90476773	null	null	REPLACE	null	Inst. 40c2 pole (JO) / Abdn. 30'Inst. (1) anc. at a lead of 14' for DE.Attach Sec. DE at 82'. Inst. (1) 14M ins. anc. guy at 22', attach to the 14' lead DE.Inst. cutout & zap shield.Transfer xfmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1285931	$18,650.00	$150.00	$18,875.00	$6,009.85		Awaiting MR Payment	NetSpeed LLC	6/16/2022	8/2/2022	1318062	Complete	4494870	G4406	MIDWOOD AVE	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.55789938	-73.06600102	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1292010	$22,400.00	$150.00	$23,375.00	$1,881.05		Awaiting MR Payment	NetSpeed LLC	6/21/2022	8/2/2022	1318096	Complete	4596038	2829	CRESCENT RD	Glastonbury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68865204	-72.56871033	null	null	REPLACE	null	ES replace pole 35/2	Existing Attachment auto-added.	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1292010	$22,400.00	$150.00	$23,375.00	$1,881.05		Awaiting MR Payment	NetSpeed LLC	6/21/2022	8/2/2022	1318096	Complete	4609395	2609	NEW LONDON TPKE	Glastonbury	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.69926453	-72.57796478	null	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 50/1 TRANSFER EXISTING POWER	FTR replace pole 50/1	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1292027	$21,400.00	$150.00	$21,375.00	$11,469.29		Awaiting MR Payment	NetSpeed LLC	6/21/2022	8/2/2022	1318105	Complete	4606774	857	HILLCREST DR	Glastonbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68866348	-72.60063934	null	null	REPLACE	null	ES replace pole 35/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1292057	$22,650.00	$150.00	$22,500.00	$18,029.88		Awaiting MR Payment	NetSpeed LLC	6/21/2022	8/2/2022	1318110	Complete	4607557	2963	CART RD	Glastonbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69040298	-72.58753204	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1304921	$2,150.00	$150.00	$2,375.00	$2,492.11	$6,396.09	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313793	Complete	4556651	193	HOWE RD	Griswold	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6347352	-71.95885881	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2 TRANSFER EXISTING POWER TRANSFER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4605446	2267	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68827621	-71.91555102	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4907484	2266	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.6882242	-71.91494235	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4606133	2268	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68879237	-71.91508662	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4619067	2265	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.6880426	-71.91425373	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4907679	2269	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68947009	-71.91494765	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4607447	2271	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68891188	-71.91386397	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1305498	$2,150.00	$150.00	$3,125.00	$53,059.33	$13,843.34	Make-Ready Overdue	Precision Valley Communications	7/1/2022	7/20/2022	1313801	Complete	4907608	2270	TERRACE DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68912757	-71.91453763	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1307804	$20,650.00	$150.00	$22,125.00	$143,407.06		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	7/8/2022	10/6/2022	1347185	Complete	4712361	622	TOLLAND ST	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78298187	-72.60823822	null	null	REPLACE	null	Remove: 40'Install: 45/1Transfer: 25KVA OH XFMR Bank9Replace due to on pole clearances; attach secondary 136" from pole top; replace 14M secondary down guy to existing 1" TT anchor, LL=16', P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1307804	$20,650.00	$150.00	$22,125.00	$143,407.06		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	7/8/2022	10/6/2022	1347185	Complete	4919230	2607	HUDSON ST	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77416992	-72.60549927	null	null	REPLACE	null	Remove: 35'Install: 40/1Transfer: 50KVA OH XFMRReplace due to on pole clearances; attach secondary 82" from pole top and place on extension bracket; replace 14M secondary span guy to P.2607-S; shift one (1) service mid-span	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1307804	$20,650.00	$150.00	$22,125.00	$143,407.06		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	7/8/2022	10/6/2022	1347185	Complete	4691730	2535	GREAT HILL RD	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77537918	-72.59615326	null	null	REPLACE	null	Remove: 40'Install: 50/1Replace due to on pole clearances; attach secondary 163" from pole top; replace (2) 18M primary down guys to new ES set 1" TT anchors, LL1=20', P1=DE, LL2=20', P2=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1315781	$900.00	$150.00	$750.00	$8,576.31	$9,270.17	Make-Ready Overdue	null	7/28/2022	8/10/2022	1320567	Complete	4592520	2227	FARMINGTON AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68512726	-72.9384613	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/2 DUE TO MIDSPAN CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added. (Billable) Raise DDE Neut.s 6". (Non-Billable) Inst. (2) 18M ins. anc. guy at their existing heights, replacing existing guys, attach each to their respective existing DE anc.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1315871	$0.00	$150.00	$625.00	$419.16	$0.00	Inspection	CABLEVISION OF LITCHFIELD, INC	7/28/2022	9/14/2022	1337698	Complete	4855727	82531	BUTTERNUT HOLLOW RD	Greenwich	CONNECTICUT LIGHT&POWER/VERIZON NEW YORK	CONNECTICUT LIGHT&POWER	41.09635925	-73.64276886	MAKE-READY	Other	null	null	null	Inst 50' class 1 pole (JO) / Abdn 45' class 2 pole. Maintain slack span of cables to pole 84112. Attach Sec./Neut. at 136". Transfer cutout.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1317158	$7,025.00	$150.00	$7,000.00	$35,243.40		Make-Ready Overdue	Siena Engineering Group	8/1/2022	8/10/2022	1320564	Complete	14790297	84111	SOUND BEACH AVE EXT	Greenwich	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.04353333	-73.5756073	MAKE-READY	Transfer To New Pole	null	null	Inst 50' class 1 pole (JO) / Abdn 45' class 2 pole.Attach Sec./Neut. at 136',Replace cutout. Inst 45' class 2 pole (JO) / Abdn 40' class 3 pole.Inst. 11'L bisector PISA.Inst. 18M ins. anc. guy at 22", attach to 11'L bisector anc.Attach Sec./Neut. at 109",Transfer street light.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1317158	$7,025.00	$150.00	$7,000.00	$35,243.40		Make-Ready Overdue	Siena Engineering Group	8/1/2022	8/10/2022	1320564	Complete	4226835	521	STUART DR	Greenwich	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.04959106	-73.56691742	null	null	REPLACE	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1321866	$900.00	$150.00	$1,125.00	$26,011.62		Make-Ready	CROWN CASTLE	8/16/2022	8/23/2022	1324217	Complete	4906752	2219	FARMINGTON AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68313217	-72.94107056	null	null	REPLACE	null	ES REPLACE POLE W/A 50-1 DUE TO COMM. CLEARANCE/ TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1321866	$900.00	$150.00	$1,125.00	$26,011.62		Make-Ready	CROWN CASTLE	8/16/2022	8/23/2022	1324217	Complete	4585133	2220	FARMINGTON AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6834259	-72.94068909	null	null	REPLACE	null	REPLACE POLE W/A 50-1 (ES + 5') TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1321866	$900.00	$150.00	$1,125.00	$26,011.62		Make-Ready	CROWN CASTLE	8/16/2022	8/23/2022	1324217	Complete	4614906	2221	FARMINGTON AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68367004	-72.94036102	null	null	REPLACE	null	ES TO REPLACE POLE W/A 50-1 (ES + 5') DUE TO COMM. CLEARANCE ISSUES. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1297151	$19,400.00	$150.00	$20,750.00	$217.12		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341282	Complete	4584644	52922	CORBIN AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67066193	-72.80509186	MAKE-READY	Street Light Bracket	null	null	null	raise street light 18"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1330708	$525.00	$150.00	$1,375.00	$52,942.49		Awaiting MR Payment	NetSpeed LLC	8/30/2022	10/19/2022	1351778	Complete	4580749	3235	ROUTE 9	Berlin	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.64957809	-72.76986694	null	null	REPLACE	null	UI TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300323	$23,650.00	$150.00	$24,375.00	$517.90		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341297	Complete	4587541	1420	SUNRISE AVE	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67359161	-72.7617569	MAKE-READY	Shift Raise	null	null	null	raise secondary 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300323	$23,650.00	$150.00	$24,375.00	$517.90		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341297	Complete	4578535	4415	CARLSON ST	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67272186	-72.76190186	MAKE-READY	Shift Raise	null	null	null	raise secondary 10"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300342	$23,525.00	$150.00	$25,500.00	$4,192.44		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341300	Complete	4607582	5318	EAST ST	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.69041443	-72.75974274	MAKE-READY	Shift Raise	null	null	MINIMUM HEIGHT REQUIREMENT FOR LOWEST POWER IS 31'8"IF NOT POLE REPLACEMENT IS UNAVOIDABLE	raise secondary 53"	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1301174	$22,900.00	$150.00	$22,625.00	$607.89		Awaiting MR Payment	NetSpeed LLC	8/30/2022	10/13/2022	1349687	Complete	4581875	58915	QUEEN ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67591858	-72.80387115	MAKE-READY	Shift Raise	null	null	null	raise secondary 11"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1300686	$21,275.00	$150.00	$21,250.00	$23,982.14		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/29/2022	1344779	Complete	4597019	1631	SKIPPER ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69595718	-72.79785919	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1300686	$21,275.00	$150.00	$21,250.00	$23,982.14		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/29/2022	1344779	Complete	4602965	4193-S	LURTON ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69728851	-72.79525757	null	null	REPLACE	null	ES replace pole 35/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300686	$21,275.00	$150.00	$21,250.00	$23,982.14		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/29/2022	1344779	Complete	4604306	98828	FARMINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69818878	-72.7913208	MAKE-READY	Shift Raise	null	null	null	raise secondary 20"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300686	$21,275.00	$150.00	$21,250.00	$23,982.14		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/29/2022	1344779	Complete	4908350	46035	FARMINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69518662	-72.79128265	MAKE-READY	Shift Raise	null	null	null	raise secondary 18"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1300686	$21,275.00	$150.00	$21,250.00	$23,982.14		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/29/2022	1344779	Complete	4627450	46042	FARMINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69747925	-72.79111481	MAKE-READY	Shift Raise	null	null	null	raise secondary 36"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1300740	$23,025.00	$150.00	$22,750.00	$3,962.46		Awaiting MR Payment	NetSpeed LLC	8/30/2022	10/13/2022	1349676	Complete	4595792	55341	OSGOOD AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68458939	-72.79905701	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4570275	53258	GREENWOOD ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65638351	-72.78269196	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4569581	59009	WALLACE ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6556282	-72.78310394	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4572011	53260	GREENWOOD ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65588379	-72.7826004	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4560501	56807	GLEN ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65362549	-72.78091431	MAKE-READY	Shift Raise	null	null	null	raise secondary 26"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4902309	56817	BROOK ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65246201	-72.77970886	MAKE-READY	Street Light Bracket	null	null	null	raise SL 16"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1296144	$24,025.00	$150.00	$23,750.00	$44,236.45		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/8/2022	1333956	Complete	4584849	57808	BASSETT ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65446854	-72.77954102	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1300752	$20,900.00	$150.00	$22,250.00	$42,506.10		Awaiting MR Payment	NetSpeed LLC	8/30/2022	10/6/2022	1347218	Complete	4606179	6025	CHARLENE DR	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68915176	-72.78689575	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4568222	45069	HART ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65898514	-72.80004883	MAKE-READY	Shift Raise	null	null	null	raise secondary 4"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4575981	55882	GARDEN ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66263962	-72.80147552	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4903632	55882-S	GARDEN ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66266632	-72.80160522	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4903907	57063	LIBERTY ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66492081	-72.79546356	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4572131	50707	HART ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65930939	-72.7955246	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4574353	57050	WOODBINE ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66172791	-72.79582214	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1297103	$20,400.00	$150.00	$23,000.00	$174,719.23		Awaiting MR Payment	NetSpeed LLC	8/30/2022	9/22/2022	1341275	Complete	4576849	50649	WOODBINE ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66165924	-72.79547882	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330722	$19,025.00	$150.00	$21,500.00	$1,306.17		Survey Overdue	NetSpeed LLC	8/31/2022	10/25/2022	1353280	Complete	4589615	1351	EAST ST	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67527008	-72.762146	MAKE-READY	Shift Raise	null	null	null	raise secondary 18"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330722	$19,025.00	$150.00	$21,500.00	$1,306.17		Survey Overdue	NetSpeed LLC	8/31/2022	10/25/2022	1353280	Complete	4577310	5513	JOHN DOWNEY DR	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66917801	-72.75514984	MAKE-READY	Shift Raise	null	null	null	raise secondary 21"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330722	$19,025.00	$150.00	$21,500.00	$1,306.17		Survey Overdue	NetSpeed LLC	8/31/2022	10/25/2022	1353280	Complete	4600329	5505	JOHN DOWNEY DR	New Britain	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.67162704	-72.75598907	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330725	$9,900.00	$150.00	$9,750.00	$2,687.02		Awaiting MR Payment	NetSpeed LLC	8/31/2022	10/25/2022	1353291	Complete	4906043	1361	EAST ST	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67860413	-72.76210022	MAKE-READY	Shift Raise	null	null	null	raise secondary 5"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330728	$23,400.00	$150.00	$24,125.00	$1,554.47		Awaiting MR Payment	NetSpeed LLC	8/31/2022	10/25/2022	1353294	Complete	4600417	4536	GOLF BLVD	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.69905472	-72.76836395	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330734	$22,525.00	$150.00	$24,000.00	$8,366.44		Awaiting MR Payment	NetSpeed LLC	8/31/2022	10/25/2022	1353302	Complete	4637019	134	STANLEY ST	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.70679855	-72.7755661	MAKE-READY	Street Light Bracket	null	null	null	raise SL 15"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330734	$22,525.00	$150.00	$24,000.00	$8,366.44		Awaiting MR Payment	NetSpeed LLC	8/31/2022	10/25/2022	1353302	Complete	4623004	3736	HARTFORD RD	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.7063942	-72.76786804	MAKE-READY	Shift Raise	null	null	null	raise secondary 20"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330737	$23,275.00	$150.00	$23,000.00	$2,262.92		Awaiting MR Payment	NetSpeed LLC	8/31/2022	11/2/2022	1355716	Complete	4605028	98830	FARMINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69897461	-72.79167175	MAKE-READY	Shift Raise	null	null	null	raise secondary 48"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330737	$23,275.00	$150.00	$23,000.00	$2,262.92		Awaiting MR Payment	NetSpeed LLC	8/31/2022	11/2/2022	1355716	Complete	4609366	3945	FARMINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69911575	-72.79193115	MAKE-READY	Shift Raise	null	null	Existing double pole in field	raise secondary 15"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1330737	$23,275.00	$150.00	$23,000.00	$2,262.92		Awaiting MR Payment	NetSpeed LLC	8/31/2022	11/2/2022	1355716	Complete	4631625	5182	VIOLA LN	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.70145416	-72.78427887	MAKE-READY	Shift Raise	null	null	null	raise secondary 17"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1330784	$25,150.00	$150.00	$25,375.00	$32,380.44		Awaiting MR Payment	NetSpeed LLC	8/31/2022	11/2/2022	1355723	Complete	4588120	6408	MARWOOD DR	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68148422	-72.81533813	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1330784	$25,150.00	$150.00	$25,375.00	$32,380.44		Awaiting MR Payment	NetSpeed LLC	8/31/2022	11/2/2022	1355723	Complete	4906633	6402	WINFIELD DR	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68227386	-72.81443787	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1332222	$10,775.00	$150.00	$10,625.00	$7,102.79	$3,121.67	Make-Ready Overdue	CROWN CASTLE	9/2/2022	9/14/2022	1337704	Complete	4781000	906	SELES RD	Ashford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.86337771	-72.18664198	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1332222	$10,775.00	$150.00	$10,625.00	$7,102.79	$3,121.67	Make-Ready Overdue	CROWN CASTLE	9/2/2022	9/14/2022	1337704	Complete	4766870	971	SELES RD	Ashford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.86258878	-72.1860605	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1333748	$275.00	$150.00	$125.00	$2,178.36		Awaiting MR Payment	Tilson Technology Management	9/8/2022	11/2/2022	1355707	Complete	4571466	537	WHITING ST	Plainville	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6709938	-72.86708069	MAKE-READY	Other	null	null	null	Raise Secondary and Streetlight 25"; Extend 2" Secondary riser 25" with 3" PVC shield; Remove Weatherhead	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1333899	$9,900.00	$150.00	$10,875.00	$23,640.38		Make-Ready Overdue	Precision Valley Communications	9/12/2022	9/29/2022	1344793	Complete	4592304	2650	MAJOR DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.69039917	-71.87830353	null	null	REPLACE	null	Inst 40' class 1 pole (Sole) / Rmv. 35' class 4 pole.Inst. 10" PISA at a lead of 11' for DE Tap.Inst. (2) 14M ins. anc. guys at 42" & 84", attach to 11'L DE anc.Inst. (2) 14M non-ins. span guys at 82" & 84" run to poles 309 & 2660 (attach opposite Sec. DE at pole 2660 & 12" below SL bracket at 309).Attach DE Sec. at 82".Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1333899	$9,900.00	$150.00	$10,875.00	$23,640.38		Make-Ready Overdue	Precision Valley Communications	9/12/2022	9/29/2022	1344793	Complete	4596792	2663	MAJOR DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.689888	-71.88032532	null	null	REPLACE	null	Inst 40' class 1 pole (Sole) / Rmv. 35' class 4 pole.Inst. (2) 14" PISAs at leads of 8' & 11' for DDE Pri.Inst. (3) 18M ins. anc. guys at 22", 24", 42" & 44", attach to 14'L and 16'L DE ancs. (attach 2 to each anc.)Attach DE Sec. at 82".Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1333899	$9,900.00	$150.00	$10,875.00	$23,640.38		Make-Ready Overdue	Precision Valley Communications	9/12/2022	9/29/2022	1344793	Complete	4604562	2661	MAJOR DR	Plainfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68960953	-71.87905121	null	null	REPLACE	null	Inst 40' class 2 pole (Sole) / Rmv. 35' class 4 pole.Inst. 10" & 14" PISAs at leads of 14' & 16' for DDE Pri.Inst. (3) 18M ins. anc. guys at 22", 24" & 44", attach to 14'L and 16'L DE ancs. (attach 2 to 16'L anc.)Attach DE Sec. at 82".Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1342490	$2,900.00	$150.00	$2,875.00	$41,837.58		Awaiting MR Payment	Tilson Technology Management	9/23/2022	10/25/2022	1353222	Complete	4734613	2224	PARK AVE	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.83859253	-72.66251373	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2	Existing Attachment auto-added.	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1344381	$400.00	$150.00	$50.00	$2,522.20	$5,783.78	Attachment Overdue	VERIZON WIRELESS	9/28/2022	11/10/2022	1357964	Complete	4274967	128	OENOKE RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.18086624	-73.5201416	null	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 45/1	FTR Inst 45' class 1 pole (JO) / Remove 40' class 4 pole. Splice new TPX Neut. into existing 1/0 Neut., attach at 109".	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1344932	$0.00	$150.00	$50.00	$2,853.83	$3,970.09	Attachment Overdue	MD7, LLC	9/30/2022	11/2/2022	1355693	Complete	4590648	4056	MANAFORT DR	New Britain	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.68837357	-72.76728058	MAKE-READY	Other	null	null	null	Complete installation of 1/0 TPX & connect to existing Sec..	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1344932	$0.00	$150.00	$50.00	$2,853.83	$3,970.09	Attachment Overdue	MD7, LLC	9/30/2022	11/2/2022	1355693	Complete	4603056	8433	STRATFORD RD	New Britain	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.68814468	-72.76763916	null	null	REPLACE	null	Inst 45' class 2 pole (FO) / Remove 40' class 3 pole.Inst. (1) anc. at a lead of 14' for corner bisector.Inst. 1/0 TPX to pole 4056, removing existing 1/0 Neut., attach at 82". Inst. (1) 14M ins. anc. guy at 22", attach to the 14' lead bisector anc..	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1344215	$900.00	$150.00	$1,250.00	$16,690.82		Awaiting MR Payment	null	10/13/2022	11/23/2022	1361991	Complete	-1	3742-S	31 King Arthur's Way	Newington	FRONTIER (AT&T - CT)	FRONTIER (AT&T - CT)	41.70666566	-72.74979651	MAKE-READY	Other	null	null	null	Install down guy at H=27'7" with 14M to existing 1"TT anchor L=5'; Install 14M span guy backing primary to P.3742	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1341486	$650.00	$150.00	$625.00	$33,388.27		Awaiting MR Payment	NetSpeed LLC	11/10/2022	12/8/2022	1366383	Complete	4658867	4573	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.76379013	-72.73436737	null	null	REPLACE	null	POWER TO REPLACE POLE WITH A 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1341486	$650.00	$150.00	$625.00	$33,388.27		Awaiting MR Payment	NetSpeed LLC	11/10/2022	12/8/2022	1366383	Complete	4658867	4573	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.76379013	-72.73436737	null	null	REPLACE	null	POWER TO REPLACE POLE WITH A 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1349746	$1,525.00	$150.00	$1,375.00	$266.05	$250.91	Make-Ready Overdue	NetSpeed LLC	11/12/2022	12/8/2022	1366427	Complete	4654628	4106	AVALON RD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75933075	-72.73190308	MAKE-READY	Shift Raise	null	null	null	raise secondary 6"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1350013	$1,275.00	$150.00	$1,000.00	$22,483.66		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/8/2022	1366440	Complete	4686144	3997	BOULEVARD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75862122	-72.72790527	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 DUE TO COMM CLEARENCE TRANSFER EXISTING POWER TRANSFER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1333215	$2,400.00	$150.00	$2,875.00	$296.48		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/7/2022	1366069	Complete	4919487	2613	QUAKER LN N	West Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.77596283	-72.72782135	MAKE-READY	Street Light Bracket	null	null	null	raise streetlight 8"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1333215	$2,400.00	$150.00	$2,875.00	$296.48		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/7/2022	1366069	Complete	4683379	2857	FOXCROFT RD	West Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.77581406	-72.72649384	MAKE-READY	Street Light Bracket	null	null	null	raise streelight 14"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1353921	$13,400.00	$150.00	$13,625.00	$21,002.00		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/8/2022	1366459	Complete	4661730	1824	TROUT BROOK DR	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75631714	-72.73582459	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1353921	$13,400.00	$150.00	$13,625.00	$21,002.00		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/8/2022	1366459	Complete	4661089	827	VERA ST	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75605392	-72.735466	null	null	REPLACE	null	ES replace pole 35/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1353934	$6,400.00	$150.00	$6,125.00	$18,425.80		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/8/2022	1366462	Complete	4664564	3993	BOULEVARD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75893784	-72.72619629	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1350013	$1,275.00	$150.00	$1,000.00	$22,483.66		Awaiting MR Payment	NetSpeed LLC	11/12/2022	12/8/2022	1366440	Complete	4672815	3996	BOULEVARD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75868607	-72.72756958	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1361925	$275.00	$150.00	$125.00	$7,059.33	$8,380.66	Inspection	CROWN CASTLE	11/23/2022	11/30/2022	1363240	Complete	4496884	993	BUNKER HILL AVE	Waterbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.56851959	-73.06362152	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430717	$1,650.00	$150.00	$1,875.00	$4,827.50	$4,837.28	Make-Ready Overdue	Siena Engineering Group	5/4/2023	5/22/2023	1437680	Complete	4231667	2820	LONG RIDGE RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.0740069	-73.5509532	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/1- EVS TO BUY 5' EXTRA	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628139	$26,650.00	$150.00	$26,625.00	$113.75		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655870	Complete	4487502	83028	KENSINGTON AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54985046	-72.79584503	MAKE-READY	Shift Raise	null	null	null	Nonbillable raise secondary 24" install guy Billable raise SL 20" street light height meets existing clearance requirements but needs to shift up for comms to go up to fit new attachment	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628187	$25,900.00	$150.00	$26,000.00	$26,199.92		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655873	Complete	4511758	815	COLONY RD	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.56320148	-72.78300616	MAKE-READY	Shift Raise	null	null	null	raise secondary 4" no existing clearance violation. shift needed to fit new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628187	$25,900.00	$150.00	$26,000.00	$26,199.92		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655873	Complete	4504836	828	COLONY RD	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.56745529	-72.78014374	MAKE-READY	Shift Raise	null	null	DOUBLE POLE	raise secondary 14" raise sl 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628187	$25,900.00	$150.00	$26,000.00	$26,199.92		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655873	Complete	4493456	4502	STONYCREST DR	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.5565567	-72.77805328	MAKE-READY	Street Light Bracket	null	null	null	raise SL 16" no existing clearance issue. sl shift needed to fit new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1743990	$25,775.00	$150.00	$26,250.00	$2,083.77		Awaiting MR Payment	NetSpeed LLC	12/12/2024	1/2/2025	1787812	Complete	4407444	3377	LAKEVIEW AVE	Danbury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.44952393	-73.43367767	MAKE-READY	Shift Raise	null	null	null	raise secondary 55" extend riser	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1615306	$25,400.00	$150.00	$25,250.00	$26,143.85		Awaiting MR Payment	NetSpeed LLC	12/6/2023	1/4/2024	1634885	Complete	4443116	5541	APPLEWOOD DR	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.51241195	-72.81203647	null	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 40-2 PER EL REQUEST	FTR replace pole 40/2	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1632493	$25,275.00	$150.00	$26,125.00	$1,303.07		Awaiting MR Payment	NetSpeed LLC	3/15/2024	3/20/2024	1666600	Complete	4487508	1295	WARWICK ST	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54990387	-72.65065002	MAKE-READY	Shift Raise	null	null	null	raise secondary 13" raise aerial cable 11" extend riser	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1632493	$25,275.00	$150.00	$26,125.00	$1,303.07		Awaiting MR Payment	NetSpeed LLC	3/15/2024	3/20/2024	1666600	Complete	4490618	8060	S MAIN ST	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.5524292	-72.64931488	MAKE-READY	Shift Raise	null	null	null	raise secondary 14" raise aerial cable 23"	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1739920	$25,150.00	$150.00	$25,000.00	$87,194.84		Make-Ready Overdue	Siena Engineering Group	9/5/2024	9/11/2024	1743604	Complete	4526609	3181	MIDDLE ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59238434	-72.72109985	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40' class 3.Inst. (1) anc. at a lead of 12' for DE.Attach Sec./Sec. tap at 109".Inst. (1) 14M non-ins. anc. guy at 109', attach to the 12' lead DE anc...Transfer cutouts & xfrmr bank (Inst. zap shields)Note: Pole replaced at phones request, due to clearances to ground level with new attachment (power space at 40' pole joint space).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1739920	$25,150.00	$150.00	$25,000.00	$87,194.84		Make-Ready Overdue	Siena Engineering Group	9/5/2024	9/11/2024	1743604	Complete	4517897	6319	MIDDLE ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59282684	-72.72111511	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40' class 2.Inst. (1) anc. at a lead of 14' for corner bisector.Attach Sec. at 109".Inst. (1) 18M ins. anc. guy at 22', attach to the 14' lead bisector an...Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1739920	$25,150.00	$150.00	$25,000.00	$87,194.84		Make-Ready Overdue	Siena Engineering Group	9/5/2024	9/11/2024	1743604	Complete	4508912	2058	MIDDLE ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5842514	-72.7209549	null	null	REPLACE	null	ES set 50' class 1 pole (JO) / Abdn. 45' class 3.Inst. (2) ancs. at leads of 20' & 24' for DE (24' for ES use only).Attach Sec. DE at 128".Attach Neut./Neut. tap at 136".Inst. (2) 18M ins. anc. guys at 50" & 51", attach both to the 24' lead DE anc.Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1623191	$25,025.00	$150.00	$25,500.00	$433.04		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655822	Complete	4471283	2745	EDGEMARK ACRES RD	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53385544	-72.84059906	MAKE-READY	Shift Raise	null	null	null	raise step xfmr 24" raise sec 24" no existing clearance violation. shift up required to make space for new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1623191	$25,025.00	$150.00	$25,500.00	$433.04		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655822	Complete	4464679	83609	ALLEN AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53865433	-72.82949829	MAKE-READY	Shift Raise	null	null	null	raise secondary 6" raise sl 16" no existing clearance violation. shift up required to make space for new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1623191	$25,025.00	$150.00	$25,500.00	$433.04		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655822	Complete	4477396	83585	CENTENNIAL AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53863144	-72.82369995	MAKE-READY	Shift Raise	null	null	null	raise secondary 4" existing clearances met on pole. raise needed to fit new comm	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1582381	$24,900.00	$150.00	$25,375.00	$3,696.72		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604410	Complete	4290989	1216	ATTAWANHOOD TER	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28187943	-72.4010849	null	null	REPLACE	null	Remove: 35/0Install: 35/2Replace due to overload on pole; Attach Secondary 52" from pole top; Replace Secondary Span Guy with 1/4M to P. 1333; Shift Service mid-span	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1582381	$24,900.00	$150.00	$25,375.00	$3,696.72		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604410	Complete	4289714	1548	NEPTUNE AVE	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28017807	-72.39765167	MAKE-READY	Other	null	null	null	Raise Secondary 56"; Shift Services mid-span	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1614281	$24,900.00	$150.00	$24,500.00	$465.12		Awaiting MR Payment	NetSpeed LLC	12/6/2023	1/4/2024	1634893	Complete	4458078	4814	HAMPSHIRE RD	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.52762222	-72.79411316	TRANSFER	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 40-1 PER EL REQUEST TRANSFER EXISTING POWER	FTR replace pole 40/1	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1655446	$24,900.00	$150.00	$26,000.00	$35,826.08		Awaiting MR Payment	NetSpeed LLC	9/27/2024	10/10/2024	1755767	Complete	4370659	766	ELM ST	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39556122	-73.45683289	null	null	REPLACE	null	ES Install: 45/1Remove: 40/2Replace due to clearance issues; Cut and kick due to riser at pole/location of pole; Attach secondary 136" from pole top; Replace primary DG to ES set 1" TT anchor, LL~12', P~DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1736020	$24,900.00	$150.00	$24,750.00	$1,685.85		Awaiting MR Payment	NetSpeed LLC	12/12/2024	1/2/2025	1787863	Complete	4386502	3638	DENVER TER	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.42380524	-73.44857788	MAKE-READY	Street Light Bracket	null	null	DOUBLE POLE.	install down guy (nonbillable) raise sl 8" (billable) no existing NESC clearance violation. SL needs to be raised to fit new comm	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621062	$24,775.00	$150.00	$25,500.00	$22,277.32		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655707	Complete	4477276	92797	FREMONT ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52636719	-72.82067108	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621062	$24,775.00	$150.00	$25,500.00	$22,277.32		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655707	Complete	4452263	90881	PROSPECT AVE	Meriden	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.52543259	-72.81563568	null	null	REPLACE	null	ES replace pole 50/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1621062	$24,775.00	$150.00	$25,500.00	$22,277.32		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655707	Complete	4456690	90871	BALDWIN ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52598953	-72.81902313	MAKE-READY	Street Light Bracket	null	null	null	raise SL 12"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621062	$24,775.00	$150.00	$25,500.00	$22,277.32		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655707	Complete	4476562	90880	PROSPECT AVE	Meriden	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.52561569	-72.81593323	null	null	REPLACE	null	ES replace pole 50/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623350	$24,775.00	$150.00	$24,750.00	$5,415.30		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655824	Complete	4482565	90129	CHAMBERLAIN HWY	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54779434	-72.81526184	null	null	REPLACE	null	ES replace pole 45/2 due to insufficient room in comm space	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1630923	$24,775.00	$150.00	$24,750.00	$1,280.67		Awaiting MR Payment	NetSpeed LLC	3/14/2024	3/20/2024	1666611	Complete	4462548	1610	DEERFIELD AVE	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.5364151	-72.64070892	MAKE-READY	Street Light Bracket	null	null	null	raise sl 12"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1929607	$24,775.00	$150.00	$25,125.00	$8,264.95		Awaiting MR Payment	NetSpeed LLC	10/17/2025	10/22/2025	1939951	Complete	4581454	8041	PARK ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67230225	-72.96031189	MAKE-READY	Shift Raise	null	null	null	raise secondary 4" existing clearance 45" from sec to comms. comms needs extra shift up to fit new comm raise SL 16" existing clearance from comms to SL is 17" no existing NESC violation. SL needs to shift up to make space for new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1929607	$24,775.00	$150.00	$25,125.00	$8,264.95		Awaiting MR Payment	NetSpeed LLC	10/17/2025	10/22/2025	1939951	Complete	4577093	8057	PARK ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67135972	-72.96614147	MAKE-READY	Street Light Bracket	null	null	null		Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597770	$24,650.00	$150.00	$25,000.00	$1,011.04		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619423	Complete	4708151	3142	GREEN RD	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79089737	-72.507164	MAKE-READY	Street Light Bracket	null	null	null	raise streetlight 8"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597770	$24,650.00	$150.00	$25,000.00	$1,011.04		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619423	Complete	4701811	4388	PARKER ST	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79304886	-72.50635529	MAKE-READY	Shift Raise	null	null	null	raise secondary 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597770	$24,650.00	$150.00	$25,000.00	$1,011.04		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619423	Complete	4706497	4387	PARKER ST	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79331589	-72.50641632	MAKE-READY	Shift Raise	null	null	null	raise secondary 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597770	$24,650.00	$150.00	$25,000.00	$1,011.04		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619423	Complete	4707915	4382	PARKER ST	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79497147	-72.50650024	MAKE-READY	Shift Raise	null	null	null	raise secondary and streetlight 16"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4483645	428	JOHNSON AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54497147	-72.84552002	MAKE-READY	Shift Raise	null	null	FTR TO REPLACE POLE WITH 45/2 DUE TO CLEARANCE OVER THE ROAD TRANSFER EXISTING POWER	raise secondary 16" and raise sl 12"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4486783	2359	SURREY DR	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54914856	-72.84081268	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4473609	439	JOHNSON AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54402924	-72.84060669	MAKE-READY	Shift Raise	null	null	null	raise secondary 12"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4474300	84089	SPRUCE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54452515	-72.83631897	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4481142	923	SPRUCE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54628372	-72.83517456	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4482022	4007	CYNROSE PL	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54449463	-72.84291077	MAKE-READY	Shift Raise	null	null	null	raise secondary 28"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4493326	84091	SPRUCE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54388046	-72.83674622	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1648035	$24,525.00	$150.00	$24,625.00	$8,618.25		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655689	Complete	4484393	19	W MAIN ST	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54581833	-72.82967377	MAKE-READY	Street Light Bracket	null	null	null	raise sl 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1961834	$24,400.00	$150.00	$26,250.00	$10,251.07		Awaiting MR Payment	NetSpeed LLC	1/9/2026	1/26/2026	1976470	Complete	4642095	723	WOODSIDE ST	Burlington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7399559	-72.90562439	MAKE-READY	Other	null	null	null	dress drip loop	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1961834	$24,400.00	$150.00	$26,250.00	$10,251.07		Awaiting MR Payment	NetSpeed LLC	1/9/2026	1/26/2026	1976470	Complete	4642126	732	WESTSIDE BLVD	Burlington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74023056	-72.90556335	null	null	REPLACE	null	ES replace pole 35/2 due to clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1961834	$24,400.00	$150.00	$26,250.00	$10,251.07		Awaiting MR Payment	NetSpeed LLC	1/9/2026	1/26/2026	1976470	Complete	4627201	7632	STAFFORD RD	Burlington	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.72866058	-72.90891266	null	null	REPLACE	null	ES replace pole 35/2 due to clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1626598	$24,275.00	$150.00	$24,250.00	$8,456.74		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655826	Complete	4476553	3295	E MAIN ST	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.52568054	-72.75302887	MAKE-READY	Shift Raise	null	null	null	raise secondary 60"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4457067	81789	SUMMER ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53062115	-72.81247102	null	null	REPLACE	null	ES replace pole 45/2 due to sec to comms clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4457075	8794	SUMMER ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53068161	-72.81295013	null	null	REPLACE	null	ES replace pole 45/2 due to sec to comms clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4459555	81809	SUMMER PL	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53069305	-72.81027985	null	null	REPLACE	null	ES replace pole 40/2 due to sec to comms clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4458132	84550	SPRING ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52897263	-72.81204987	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4458666	93791	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52288437	-72.81523895	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4461331	93805	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52618408	-72.81182861	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4462755	87899	ALCOVE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52804184	-72.81080627	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4462771	635	ALCOVE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5282135	-72.81214142	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4458204	84552	SPRING ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52947235	-72.81177521	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4469047	84555	SPRING ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53008652	-72.81143188	MAKE-READY	Street Light Bracket	null	null	null	raise sl 24"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4468445	81790	SUMMER ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53077316	-72.81338501	null	null	REPLACE	null	ES replace pole 40/2 due to height difference	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4449284	1246	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51824951	-72.8214798	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4458211	14	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51847839	-72.82109833	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4458248	84601	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51885605	-72.82045746	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4886847	84600	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51910019	-72.82004547	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4463634	93793	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52331162	-72.81475067	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4475165	90890	LANOUETTE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52357864	-72.81266022	MAKE-READY	Shift Raise	null	null	null	raise secondary 23" and raise sl 37"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4455239	93795	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52384949	-72.81414032	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4454009	13	LANOUETTE ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52386856	-72.81243896	null	null	REPLACE	null	ES replace pole 45/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1620863	$24,150.00	$150.00	$24,500.00	$69,932.69		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655704	Complete	4454755	93801	NEW HANOVER AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52533722	-72.81278229	null	null	REPLACE	null	ES replace pole 40/2 due to comms to ground clearance	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1931646	$24,150.00	$150.00	$24,000.00	$59,062.90		Awaiting MR Payment	NetSpeed LLC	10/15/2025	10/22/2025	1939988	Complete	4575877	14593	SOUTH ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66775131	-72.94020844	null	null	REPLACE	null	ES replace pole 45/2 due to needing more spaceno existing NESC clearance violation. taller pole needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1931646	$24,150.00	$150.00	$24,000.00	$59,062.90		Awaiting MR Payment	NetSpeed LLC	10/15/2025	10/22/2025	1939988	Complete	4596199	14599	SOUTH ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66783142	-72.94306946	null	null	REPLACE	null	ES replace pole 45/1 SE due to needing more spaceno existing NESC clearance violation. taller pole needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1613864	$24,025.00	$150.00	$24,000.00	$77,954.55		Awaiting MR Payment	NetSpeed LLC	12/6/2023	1/4/2024	1634912	Complete	4482753	84929	E MAIN ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53245163	-72.78790283	null	null	REPLACE	null	ES replace pole 50/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1613864	$24,025.00	$150.00	$24,000.00	$77,954.55		Awaiting MR Payment	NetSpeed LLC	12/6/2023	1/4/2024	1634912	Complete	4888367	84930	E MAIN ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53237152	-72.78762817	null	null	REPLACE	null	ES replace pole 50/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1615004	$24,025.00	$150.00	$24,375.00	$124,712.93		Awaiting MR Payment	NetSpeed LLC	12/6/2023	1/4/2024	1634887	Complete	4449458	2082	HALL AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.5213089	-72.80597687	MAKE-READY	Shift Raise	null	null	null	raise secondary 30"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1629947	$24,025.00	$150.00	$24,250.00	$112.19		Awaiting MR Payment	NetSpeed LLC	3/14/2024	3/20/2024	1666644	Complete	4475914	3375	S MAIN ST	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.52528381	-72.66486359	MAKE-READY	Street Light Bracket	null	null	null	raise SL 26"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1657399	$24,025.00	$150.00	$24,250.00	$12,046.77		Awaiting MR Payment	NetSpeed LLC	7/1/2024	7/10/2024	1719615	Complete	4836890	2853	ENFIELD ST	Enfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	42.00321579	-72.5927887	MAKE-READY	Shift Raise	null	null	null	raise secondary 18" and raise xfmr 12"	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1657399	$24,025.00	$150.00	$24,250.00	$12,046.77		Awaiting MR Payment	NetSpeed LLC	7/1/2024	7/10/2024	1719615	Complete	4941035	2868	ENFIELD ST	Enfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	42.00702286	-72.59250641	null	null	REPLACE	null	ES replace pole 45/1 due to comms to ground clearance ES replace pole 45/2 due to midspan clearanceno existing NESC clearance violation. more space is needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1598009	$23,900.00	$150.00	$24,000.00	$38,090.85		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619432	Complete	4681624	5291	HOLLISTER ST	Manchester	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.78556442	-72.52326965	null	null	REPLACE	null	ES replace pole 40/2 due to comm clearanceno pre-existing clearance issue. tailer pole needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1650853	$23,900.00	$150.00	$24,125.00	$40,991.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746487	Complete	4345771	1532	OAKLAND HTS	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.369133	-73.41885376	null	null	REPLACE	null	ES replace pole 45/1 due to comm clearanceno pre-existing clearance issue. tailer pole needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1650853	$23,900.00	$150.00	$24,125.00	$40,991.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746487	Complete	4871750	1158	OAKLAND HTS	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.36759186	-73.41842651	null	null	REPLACE	null	ES replace pole 45/1 due to comm clearanceno pre-existing clearance issue. tailer pole needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628076	$23,775.00	$150.00	$24,500.00	$22,184.40		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655853	Complete	4497517	981	SHERMAN AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54795074	-72.79221344	MAKE-READY	Transfer To New Pole	null	null	null	FTR replace pole 45/2 due to comms to ground clearance	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1628076	$23,775.00	$150.00	$24,500.00	$22,184.40		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655853	Complete	4486418	4348	HICKS ST	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.55163574	-72.79099274	MAKE-READY	Shift Raise	null	null	null	raise secondary 17" raise SL 6"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1563311	$23,525.00	$150.00	$24,000.00	$30,875.10		Awaiting MR Payment	NetSpeed LLC	10/17/2023	10/25/2023	1604475	Complete	4296249	49	SALTUS DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.2915535	-72.36750031	null	null	REPLACE	null	Install: 40/2Remove: 35/4Cut + Kick due to secondary risers; Replace due to load from comm attachment; Attach Secondary 82" from pole top; Transfer 50kVA XFMR, XFMR is fused, zap shield exists; Transfer (3) 3" Secondary Risers; Extend (3) 3" Secondary Risers 36" with 4" PVC Shield; Replace Primary Down Guy with 14M to existing anchor, LL-10' P-DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1563311	$23,525.00	$150.00	$24,000.00	$30,875.10		Awaiting MR Payment	NetSpeed LLC	10/17/2023	10/25/2023	1604475	Complete	4301527	1538	MAIN ST	Old Saybrook	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.29088974	-72.3762207	MAKE-READY	Other	null	null	null	Install 14M Down Guy to new ES set 1" TT anchor, LL-8' P-DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4283542	1522	ATLANTIC DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26570129	-72.37314606	null	null	REPLACE	null	Abandon: 35/2Install: 40/1Replace due to pole overload; Attach sec 82" from pole top; Install 14M span guy to P.1521 backing secondary; Install 14M span guy to P.1534 backing primary; Transfer 25 kVA XFMR; Shift (2) SVC's mid span	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4290088	539	KNOLLWOOD DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27004242	-72.37207794	null	null	REPLACE	null	Install: 45/1Abandon: 40/4Replace due to required facilities separation; Attach sec 136" from pole top; Replace prim tree guy with 14M down guy with new ES set 1"TT anchor LL=10', P=DE; Replace (2) C's	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4283454	540	KNOLLWOOD DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.2702713	-72.37207794	null	null	REPLACE	null	Install: 40/2Abandon: 35/5Replace due to 5' rule; Attach sec 82" from pole top; Replace prim down guy with 14M to new ES set 1"TT anchor LL=12', P=6'	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4285063	1062	NEPTUNE DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27000427	-72.37148285	null	null	REPLACE	null	Install: 40/2Abandon: 35/4Replace due to 5' rule; Attach sec 82" from pole top; Replace prim down guy with 14M to new ES set 1"TT anchor L=15', P=10'	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4298220	313	MAPLE AVE	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26568985	-72.38217163	null	null	REPLACE	null	Abandon: 40/3Install: 45/1Replace due to cracks at pole base; Attach sec 136" from pole top; Replace stub guy with 18M to P.313-S; Transfer 25 kVA XFMR; Shift (1) SVC midspan	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4282015	1795	SEAGULL RD	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26584244	-72.38124084	MAKE-READY	Other	null	null	null	Raise secondary 16"; Shift (2) SVC's mid span	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4283562	1898	OSPREY RD	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26631165	-72.38050842	MAKE-READY	Other	null	null	null	Raise secondary 11"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4862520	1717	OAKWOOD RD	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26626587	-72.37966919	MAKE-READY	Other	null	null	null	Extend 23'8" secondary riser with 4" PVC shield 12"; Re-sag secondary to P.2419	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4279250	320	OAKWOOD RD	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26561737	-72.37918091	null	null	REPLACE	null	Install: 40/2Abandon: 35/5Replace due to required facilities seperation; Attach sec 82" from pole top; Cut & Kick; Transfer 50 kVA XFMR to new pole	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4281499	315-S	MAPLE AVE	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26528168	-72.38103485	null	null	REPLACE	null	Abandon: 30/4Install: 35/2Replace due to change in P.324 to 45/1 and required 10' rule; Replace (2) primary DG with 14M to new ES 1" TT anchor set LL = 8', P = DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4283527	315	MAPLE AVE	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.2654953	-72.38122559	null	null	REPLACE	null	Abandon: 40/3Install: 45/1Replace due to cracks at pole base; Replace stub guy with 14M backing primary to P.315-S; Attach sec 136" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1581170	$23,400.00	$150.00	$23,250.00	$122,503.54		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604420	Complete	4284830	321	MAPLE AVE	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26530075	-72.37880707	MAKE-READY	Other	null	null	null	Raise secondary 20"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365517	$23,275.00	$150.00	$23,750.00	$53,644.59		Awaiting MR Payment	NetSpeed LLC	1/4/2023	1/26/2023	1381646	Complete	4290340	472	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28129959	-72.45759583	null	null	REPLACE	null	ES to set 45' class 1 pole (ES) / Remove 40' class 4 pole.Cut and kick pole for riser(s).Attach double tangent spacer cable brackets at 36".Attach Neut. at 130",,attach Sec. DE at 136".Inst. cutouts & zap shield.Extend service riser conduit/cable for new pole height.Transfer xfmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1600928	$23,275.00	$150.00	$24,000.00	$26,623.77		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619449	Complete	4672766	7922	ADAMS ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77700424	-72.54896545	null	null	REPLACE	null	ES replace pole 45/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1656634	$23,150.00	$150.00	$23,500.00	$5,839.86		Awaiting MR Payment	NetSpeed LLC	7/1/2024	7/10/2024	1719634	Complete	4836082	14391	LAUREL PARK	Enfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.98176956	-72.60157013	null	null	REPLACE	null	ES replace pole 40/2 due to comm spacingexisting clearances meet NESC but insufficient room to shift to make room for new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1601392	$23,025.00	$150.00	$23,875.00	$211.40		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619459	Complete	4679870	3651	PIONEER CIR	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.76778793	-72.54945374	MAKE-READY	Shift Raise	null	null	null	raise secondary 18"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4289603	1008	WANGUM RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27468491	-72.47842407	null	null	REPLACE	null	Inst. 35' class 2 pole (JO) / Abdn. 25' class 4 pole.Attach Sec. at 52" (slack span). Inst. 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for riser.Attach Sec. at 82".Replace Svc. riser for new pole height.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4291494	965	YOUNG RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27278137	-72.48137665	null	null	REPLACE	null		Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4284942	454	INDIAN TRL	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27306366	-72.47834015	null	null	REPLACE	null	Inst. 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach DE. Sec. at 82".Inst. (1) 14M non-ins. span guy at 82", run to pole 127 (attach 6" above Sec. at pole 127).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4303761	1491	HAMMOCK DOCK RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27588654	-72.46941376	MAKE-READY	Other	null	null	null	Extend Svc. Riser up to Svc. Level.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4285067	470	OLD MAIL TRL	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27007294	-72.47387695	null	null	REPLACE	null	Inst. 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach DE. Sec. at 82".Inst. (1) 14M non-ins. span guy at 82", run to pole 127 (attach 6" above Sec. at pole 127).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4290095	1005	OLD MAIL TRL	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27011108	-72.47355652	null	null	REPLACE	null	Inst. 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. (1) anc. at a lead of 21 for DE.Attach DE Sec. at 52".Attach other end of span guy at 40", ran from pole 470.Inst. (1) 14M non-ins. anc. guy at 52", attach to the 21' DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4863720	672	ECKFORD AVE	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28050232	-72.46192169	MAKE-READY	Other	null	null	null	Extend Svc. Riser up to Svc. Level.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4294940	383	HAMMOCK RD N	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27798843	-72.47042084	null	null	REPLACE	null	Inst. to set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 109'.Transfer Xfmr and cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365510	$22,900.00	$150.00	$24,625.00	$376,659.22		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381641	Complete	4863416	384	HAMMOCK RD N	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27760037	-72.4703598	null	null	REPLACE	null	Inst. to set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Cut and kick for riser.Inst. 10" DE PISA at a lead of 16'.Inst. 18M ins. anc. guy at 46", attach to the 16' lead DE anc.Attach Sec./Sec. tap at 109".Inst. Arrester.Replace Svc. Riser for new pole height.Transfer cutout and street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365202	$22,775.00	$150.00	$23,375.00	$12,785.28		Survey Overdue	NetSpeed LLC	1/3/2023	1/26/2023	1381628	Complete	4288350	382	LIBERTY ST	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27752686	-72.51690674	null	null	REPLACE	null	Inst. 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for riser.Inst. 10" bisector PISA at a lead of 22'.Inst. 18M ins. anc. guy at 5", attach to the 22' lead bisector anc.Attach Sec. at 109'.Repl. Svc. Riser for new pole height.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1558086	$22,775.00	$150.00	$23,375.00	$29,389.23		Awaiting MR Payment	NetSpeed LLC	9/29/2023	10/5/2023	1596013	Complete	4673948	312	FORBES ST	East Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.76304626	-72.59980011	MAKE-READY	Street Light Bracket	null	null	null	raise SL 8"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1617934	$22,650.00	$150.00	$22,750.00	$879.53		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655652	Complete	4457217	84387	CAMP ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5209465	-72.82840729	MAKE-READY	Shift Raise	null	null	null	raise secondary 33" existing clearance between secondary and comms is 42" - no existing clearance violation shift needed to accommodate new attachment	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1558085	$22,275.00	$150.00	$21,750.00	$985.55		Awaiting MR Payment	NetSpeed LLC	9/29/2023	10/5/2023	1596002	Complete	4650571	216	FOREST ST	East Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.7493248	-72.6039505	TRANSFER	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 45-1 DUE TO 5' RULE TRANSFER EXISITNG POWER	FTR replace pole 40/1	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1558085	$22,275.00	$150.00	$21,750.00	$985.55		Awaiting MR Payment	NetSpeed LLC	9/29/2023	10/5/2023	1596002	Complete	4655268	217	FOREST ST	East Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.74945831	-72.60350037	null	null	REPLACE	null	FTR TO REPLACE POLE WITH 45-1 DUE TO 5' RULE TRANSFER EXISITNG POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1607629	$22,275.00	$150.00	$23,875.00	$2,527.57		Awaiting MR Payment	NetSpeed LLC	11/16/2023	11/21/2023	1619475	Complete	4546838	1178	KOWAL DR	Cromwell	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.61840057	-72.65550995	MAKE-READY	Transfer To New Pole	null	null	null	FTR replace pole 40/2	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1621882	$22,275.00	$150.00	$23,500.00	$224.40		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655811	Complete	4461649	399	COOK AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53302546	-72.80808806	MAKE-READY	Street Light Bracket	null	null	null	raise sl 6"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1621882	$22,275.00	$150.00	$23,500.00	$224.40		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655811	Complete	4463176	398	COOK AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53283691	-72.80810547	MAKE-READY	Street Light Bracket	null	null	null	replace pole top with large corner raise sl 12"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1563402	$22,150.00	$150.00	$22,375.00	$199,215.25		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604448	Complete	4291564	2412	DANA DR	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28276062	-72.36032104	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to new attachment & driveway clearance; Attach secondary 82" from pole top; Transfer 25C KVA XFMR; Fuse XFMR	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1563402	$22,150.00	$150.00	$22,375.00	$199,215.25		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604448	Complete	4294433	1587	WARD PL	Old Saybrook	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.28478622	-72.35594177	MAKE-READY	Other	null	null	FTR TO REPLACE EXISITNG ANCHOR WITH 1" TER AT B=355 L=12'	Due to new attachment causing loading issues, replace down guy with 14M to new FTR-set 1"TT anchor LL=15' , P=DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1563402	$22,150.00	$150.00	$22,375.00	$199,215.25		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604448	Complete	4863908	1211	COVE ST	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28223038	-72.35393524	null	null	REPLACE	null	Remove: 30/5Install: 35/2Replace due to new attachment and increased loading; Attach secondary 18" from pole top; Replace 18M span guy to P.344; Replace down guy with 18M to new ES set 1"TT anchor LL=8' , P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1563402	$22,150.00	$150.00	$22,375.00	$199,215.25		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604448	Complete	4291718	1690	SHEFFIELD COVE RD	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28104019	-72.35778046	MAKE-READY	Other	null	null	FTR TO REPLACE EXISITNG ANHOR WITH 1" TER L=18', B=227. FTR TREE TRIMMING REQUIRED (NON-BILLABLE)	Due to new attachment & increased loading, replace down guy with 14M to new FTR-set 1"TT anchor LL=9' , P=DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1563402	$22,150.00	$150.00	$22,375.00	$199,215.25		Awaiting MR Payment	NetSpeed LLC	10/18/2023	10/25/2023	1604448	Complete	4864191	1858	MAIN ST	Old Saybrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28507233	-72.37480927	null	null	REPLACE	null	Remove: 40/4Install: 45/1Replace due to clearances; Attach secondary 136" from pole top; Replace (1) 30K fuse; Replace primary span guy with 18M to P.1527; Install streetlight conduit	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365493	$22,025.00	$150.00	$22,625.00	$77,496.39		Awaiting MR Payment	NetSpeed LLC	1/4/2023	1/26/2023	1381634	Complete	4280165	294	HAMMOCK RD	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.25829638	-72.51828039	null	null	REPLACE	null	Inst. 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for riser.Inst. 10" DE PISA with a lead of 12'.Inst. 18M ins. anc. guy at 22", attach to the 12' lead DE anc.Attach Sec. at 82".Repl.(2) Svc. Riser for new pole height.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365493	$22,025.00	$150.00	$22,625.00	$77,496.39		Awaiting MR Payment	NetSpeed LLC	1/4/2023	1/26/2023	1381634	Complete	4297474	279	CENTER RD	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26212692	-72.51641083	MAKE-READY	Other	null	null	null	Clean up drooping Sec. cables.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365493	$22,025.00	$150.00	$22,625.00	$77,496.39		Awaiting MR Payment	NetSpeed LLC	1/4/2023	1/26/2023	1381634	Complete	4287380	274	SOUTH PKWY	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.26233292	-72.51464081	MAKE-READY	Other	null	null	null	Clean up drooping Sec. cables.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365493	$22,025.00	$150.00	$22,625.00	$77,496.39		Awaiting MR Payment	NetSpeed LLC	1/4/2023	1/26/2023	1381634	Complete	4296755	286	HAMMOCK RD	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.25893402	-72.51354218	null	null	REPLACE	null	Inst. 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec./Neut. At 109".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597494	$21,900.00	$150.00	$23,000.00	$22,574.44		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619414	Complete	4702445	6149	MIDDLE TPKE E	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78488541	-72.4980011	MAKE-READY	Street Light Bracket	null	null	null	raise SL 10"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597494	$21,900.00	$150.00	$23,000.00	$22,574.44		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619414	Complete	4702446	6152	COOK ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78494644	-72.49752045	MAKE-READY	Shift Raise	null	null	null	raise secondary 6" raise aerial cable 11" lower sl 2"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597494	$21,900.00	$150.00	$23,000.00	$22,574.44		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619414	Complete	4920802	6157	MIDDLE TPKE E	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78517914	-72.49499512	MAKE-READY	Shift Raise	null	null	null	raise secondary 19" and dress loop raise sl 6"	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597601	$21,900.00	$150.00	$25,000.00	$112.19		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619420	Complete	4700799	6123	MIDDLE TPKE E	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78419495	-72.5072937	MAKE-READY	Street Light Bracket	null	null	null	raise SL 28"	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1607699	$21,775.00	$150.00	$24,625.00	$15,555.73		Awaiting MR Payment	NetSpeed LLC	11/16/2023	11/21/2023	1619479	Complete	4544450	1034	SHUNPIKE RD	Cromwell	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.61530685	-72.6756134	TRANSFER	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 45-1 PER EL REQUEST	FTR replace pole 45/2	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1600791	$21,400.00	$150.00	$22,500.00	$3,513.91		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619444	Complete	4698755	7483	NEW STATE RD	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78217697	-72.55683899	MAKE-READY	Shift Raise	null	null	null	raise secondary, terminator and riser by 17"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1600791	$21,400.00	$150.00	$22,500.00	$3,513.91		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619444	Complete	4698282	3337	HILLIARD ST	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.78605652	-72.54877472	MAKE-READY	Shift Raise	null	null	null	raise secondary 10"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1366793	$21,275.00	$150.00	$21,500.00	$560.09		Awaiting MR Payment	NetSpeed LLC	3/10/2023	3/22/2023	1404369	Complete	4354613	C3360	GREAT HILL RD	Seymour	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.35620117	-73.11082459	MAKE-READY	Shift Raise	null	null	null	raise secondary 10"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1388989	$21,150.00	$150.00	$21,625.00	$485.17		Awaiting MR Payment	NetSpeed LLC	5/10/2023	5/17/2023	1436037	Complete	4905610	842	ALLEN ST	Plymouth	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67556	-73.00184631	MAKE-READY	Shift Raise	null	null	null	raise secondary 28"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1600943	$21,150.00	$150.00	$23,000.00	$33,903.43		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619452	Complete	4683891	4350	W CENTER ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77168274	-72.53846741	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365138	$20,650.00	$150.00	$21,125.00	$8,103.52		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381615	Complete	4303445	308-S	GLENWOOD RD	Clinton	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.29065704	-72.52707672	MAKE-READY	Other	null	null	LOWER COMM DROP FROM 15' TO 14'8"	Extend Svc. Riser up to Sec. level.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365138	$20,650.00	$150.00	$21,125.00	$8,103.52		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381615	Complete	4314725	1071	GLENWOOD RD	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.29272079	-72.52511597	null	null	REPLACE	null	Inst. 35' class 2 pole (JO) / Abdn. 25' class 4 pole.Cut and kick for riser.Attach Sec. at 52".Customer to transfer/replace Svc. riser/meter.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365138	$20,650.00	$150.00	$21,125.00	$8,103.52		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381615	Complete	4304840	319A	GLENWOOD RD	Clinton	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.29314804	-72.52500916	MAKE-READY	Other	null	null	LOWER COMM DROPS FROM 18'8" TO 18' & FROM 18' TO 17'8"	Clean up drooping Sec. cables.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365138	$20,650.00	$150.00	$21,125.00	$8,103.52		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381615	Complete	4298746	503	LIBERTY ST	Clinton	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.29132843	-72.52411652	MAKE-READY	Other	null	null	null	Clean up drooping Sec. cables.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365138	$20,650.00	$150.00	$21,125.00	$8,103.52		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381615	Complete	4306450	1419	FAIRY DELL RD	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.29963684	-72.51829529	MAKE-READY	Other	null	null	null	Extend Svc. Riser up to Sec. level.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1363201	$20,025.00	$150.00	$20,875.00	$8,938.51		Awaiting MR Payment	NetSpeed LLC	5/11/2023	5/22/2023	1437828	Complete	4698762	6	MAIN ST	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7819519	-72.63491058	null	null	REPLACE	null	Remove: 40/4Install 45/1Replace due to comms request; Attach secondary 109" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597806	$19,900.00	$150.00	$24,750.00	$668.29		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619428	Complete	4680124	2724	LENOX ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77817154	-72.51113892	MAKE-READY	Shift Raise	null	null	null	raise secondary 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365900	$19,150.00	$150.00	$20,750.00	$21,261.91		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381681	Complete	4294168	1589	HIGH ST	Clinton	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.28068161	-72.52625275	MAKE-READY	Shift Raise	null	null	null	raise secondary 20"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365496	$19,150.00	$150.00	$21,125.00	$208,319.57		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381638	Complete	4290805	334	BEACH ROAD EXT	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27154541	-72.49274445	null	null	REPLACE	null	ES to set 35' class 2 pole (JO) / Abandon 30' class 4 pole.Attach Sec. DE at 52".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365496	$19,150.00	$150.00	$21,125.00	$208,319.57		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381638	Complete	4301638	333	BEACH ROAD EXT	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.2719574	-72.49285889	null	null	REPLACE	null	ES to set 35' class 2 pole (JO) / Abandon 30' class 4 pole.Attach Sec. bracket & service at 52".Inst. cutouts and zap shields.Transfer xfrmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365496	$19,150.00	$150.00	$21,125.00	$208,319.57		Awaiting MR Payment	NetSpeed LLC	1/3/2023	1/26/2023	1381638	Complete	4292177	350	WALNUT ST	Clinton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.27370834	-72.49492645	null	null	REPLACE	null	ES to set 40' class 2 pole (JO) / Abandon 30' class 4 pole.Inst. (1) anc. at a lead of 10' for DE.Attach Sec. DE at 82", adjust midspan services.Inst. (1) 14M non-ins. anc. guy at 82, attach to 10' lead DE anc..	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1866286	$19,150.00	$150.00	$19,375.00	$5,331.85		Awaiting MR Payment	NetSpeed LLC	6/16/2025	7/1/2025	1885757	Complete	4637042	9068	SOUTH RD	Farmington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.72242737	-72.78607941	null	null	REPLACE	null	ES replace pole 35/2 due to insufficient space on pole for new commno existing NESC violation present. taller pole needed for additional comm	Existing Attachment auto-added. raise SL 4" no existing NESC violation. comms need to shift up to fit new comm which in turn creates a need for SL need to be raised	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1866286	$19,150.00	$150.00	$19,375.00	$5,331.85		Awaiting MR Payment	NetSpeed LLC	6/16/2025	7/1/2025	1885757	Complete	4624274	6077	ROBIN RD	Farmington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71969604	-72.78132629	MAKE-READY	Street Light Bracket	null	null	null		Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1462108	$18,900.00	$150.00	$20,625.00	$756.46		Awaiting MR Payment	NetSpeed LLC	7/10/2023	7/31/2023	1477261	Complete	4640753	1926	GRISWOLD ST	Glastonbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.72474289	-72.5982666	MAKE-READY	Shift Raise	null	null	null	raise secondary 29" and sl 22"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1558083	$18,650.00	$150.00	$19,750.00	$2,817.75		Awaiting MR Payment	NetSpeed LLC	9/29/2023	10/5/2023	1595998	Complete	4695865	1394	SUNSET RIDGE DR	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.76809692	-72.59224701	null	null	REPLACE	null	ES replace pole 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597084	$18,650.00	$150.00	$23,750.00	$543.45		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619408	Complete	4714087	4441	CUSHMAN DR	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79673767	-72.5062027	MAKE-READY	Street Light Bracket	null	null	FTR TO PLACE 1" TER AT B=297 L=18' FTR TO ADD 10M DG AT 21'4"	raise SL 12"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597084	$18,650.00	$150.00	$23,750.00	$543.45		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619408	Complete	4923229	6512	KENNEDY RD	Manchester	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.80211639	-72.49834442	MAKE-READY	Street Light Bracket	null	null	null	raise SL 12"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597084	$18,650.00	$150.00	$23,750.00	$543.45		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619408	Complete	4922565	4449	CUSHMAN DR	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79718781	-72.50211334	MAKE-READY	Street Light Bracket	null	null	null	raise SL 12"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1597084	$18,650.00	$150.00	$23,750.00	$543.45		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619408	Complete	4699027	4381	PARKER ST	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79549408	-72.5068512	MAKE-READY	Shift Raise	null	null	null	raise secondary 12"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4293170	434	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.2824173	-72.43946075	null	null	REPLACE	null	Set 50' class 1 pole (Sole) / Rmv. 45' class 2 pole.Inst. 10" DE PISA at a lead of 21'.Inst. 18M ins. Anc. Guy at 190", attach to 21' L DE anc.Attach bottom circuit at 100".Attach 1PH tap at 130".Attach Sec./Neut. Tap at 190".Replace (4) arresters.Transfer cutout and street. light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4296360	444	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28356171	-72.4433136	MAKE-READY	Shift Raise	null	null	null	Raise Neut./Neut. Tap 24".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4293104	440	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.28328705	-72.44185638	null	null	REPLACE	null	Set 50' class 1 pole (Sole) / Rmv. 45' class 2 pole.Attach bottom circuit at 100".Attach 1PH tap at 130".Attach Sec./Sec. taps/Neut. Tap at 190".Replace arrester and cutout.Transfer flood light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4308582	439	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.28321457	-72.44146729	MAKE-READY	Shift Raise	null	null	null	Raise Sec./Neut. 10". Pull slack in Sec. to pole 440. Extend Sec. riser up to Sec. level. Inst. Zap shields.Raise Sec./Neut. 10". Pull slack in Sec. to pole 440. Extend Sec. riser up to Sec. level. Inst. Zap shields.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4290013	436	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.28273392	-72.43999481	MAKE-READY	Shift Raise	null	null	null	Raise Sec./Neut. 20". Raise street and flood lights 10". Inst. Zap shield.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4293066	437	BOSTON POST RD	Westbrook	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.28292465	-72.44036102	MAKE-READY	Shift Raise	null	null	null	Raise Sec./Neut. 13". Inst. Zap shield.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4294192	79	CARTA LN	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28087235	-72.44461823	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. 10" DE PISA at a lead of 5'.Inst. 18M non-ins. anc. guy at 52", attach to the 5' lead DE anc.Inst. 14M ins. span guy at 40", run to pole 209 (attach opposite of Pri. DE at pole 102).Attach Sec. at 52".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365678	$18,525.00	$150.00	$20,725.00	$138,034.76		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381653	Complete	4294223	79	CARTA LN	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.28124237	-72.44441223	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Cut and kick for riser.Inst. 10" DE PISA at a lead of 11'.Inst. 14M non-ins. anc. guy at 52", attach to the 11' lead DE anc.Attach Sec. at 52".Replace Sec. riser for new pole height.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1365552	$18,500.00	$150.00	$17,850.00	$44,330.10		Awaiting MR Payment	NetSpeed LLC	1/6/2023	1/26/2023	1381610	Complete	4303435	1185	ESSEX RD	Westbrook	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.29033661	-72.44655609	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82". Inst. 16'L 10" PISA DE anchor at 352 degrees.Inst 18M ins. anc. guy at 82", attach to 16'L DE anc.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4644768	5047	GLENN RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74264526	-72.62583923	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4644765	5048	GLENN RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74262238	-72.6262207	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4656730	4647	GLENN RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74227524	-72.62580872	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4671053	4590	GLENN RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74300003	-72.62591553	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4637495	3008	HOLLISTER DR	East Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.74020004	-72.62480927	MAKE-READY	Shift Raise	null	null	null	raise secondary 4" and dress loop	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4641426	4793	JEFFERSON LN	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.73959732	-72.62229156	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4647263	4650	GRAHAM RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74136734	-72.62652588	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4651545	4794	JEFFERSON LN	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.73976898	-72.62259674	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4654806	4753	LEICHTNER DR	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74230576	-72.62446594	MAKE-READY	Street Light Bracket	null	null	null	raise SL 6"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4642119	4788	JEFFERSON LN	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74007034	-72.62044525	null	null	REPLACE	null	ES replace pole 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1559257	$16,275.00	$150.00	$22,125.00	$271,388.97		Awaiting MR Payment	NetSpeed LLC	10/2/2023	10/5/2023	1596047	Complete	4914548	4709	GRAHAM RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74199295	-72.62398529	null	null	REPLACE	null	ES replace pole 45/1	Existing Attachment auto-added. raise secondary 6" existing clearances are	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1648704	$15,900.00	$150.00	$16,000.00	$10,515.03		Awaiting MR Payment	NetSpeed LLC	2/8/2024	2/22/2024	1655949	Complete	4492926	3142	WILBUR CROSS PKWY	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.56778336	-72.77277374	MAKE-READY	Shift Raise	null	null	null	met. shifting needed to make space for new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1599574	$14,900.00	$150.00	$16,250.00	$922.55		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619436	Complete	4711323	3988	TOLLAND TPKE	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79606628	-72.54679871	MAKE-READY	Street Light Bracket	null	null	null	raise streetlight 17"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1599574	$14,900.00	$150.00	$16,250.00	$922.55		Awaiting MR Payment	NetSpeed LLC	11/15/2023	11/21/2023	1619436	Complete	4922939	4865	TOLLAND TPKE	Manchester	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.79993439	-72.5376358	MAKE-READY	Street Light Bracket	null	null	null	raise streetlight 4"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1651769	$14,525.00	$150.00	$15,625.00	$44,247.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746452	Complete	4363655	28	GRASSY PLAIN ST	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.36901093	-73.42191315	MAKE-READY	Shift Raise	null	null	ES TO RAISE SEC & SL 18"	raise secondary and streetlight 18" no existing clearance violation. shift up needed to allow new comm	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1651769	$14,525.00	$150.00	$15,625.00	$44,247.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746452	Complete	4353103	22	GRASSY PLAIN ST	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.37079436	-73.42301888	MAKE-READY	Shift Raise	null	null	DOUBLE POLE	raise secondary and streetlight 10" no existing clearance violation. shift up needed to allow for new comms transfer	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1651769	$14,525.00	$150.00	$15,625.00	$44,247.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746452	Complete	4872065	23	GRASSY PLAIN ST	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.37049866	-73.42282867	MAKE-READY	Shift Raise	null	null	DOUBLE POLE - ES TO RAISE SEC TO 25'9	raise secondary 12" no existing clearance violation. shift up need to allow transfer of new comm	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1651769	$14,525.00	$150.00	$15,625.00	$44,247.19		Awaiting MR Payment	NetSpeed LLC	9/6/2024	9/18/2024	1746452	Complete	4351282	34	GRASSY PLAIN ST	Bethel	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.36671448	-73.4211731	null	null	REPLACE	null	ES replace pole 50/1 SE due to insufficient space on poleno existing clearance violation and cannot shift up, taller pole needed for new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1926597	$13,525.00	$150.00	$15,500.00	$524.67		Awaiting MR Payment	NetSpeed LLC	10/15/2025	10/22/2025	1939913	Complete	4678534	2809	LOCUST ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77130508	-72.52272797	MAKE-READY	Street Light Bracket	null	null	null	raise sl 4" existing clearance between comms and sl is met. si needs to be shifted up to make room for new comm	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1840700	$13,025.00	$150.00	$14,500.00	$11,525.68		Awaiting MR Payment	NetSpeed LLC	3/31/2025	4/9/2025	1845351	Complete	4504808	1503	NEWFIELD ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.56715012	-72.67093658	null	null	REPLACE	null	ES replace pole 45/2 due to comm spaceno nesc clearance issue. extra space needed in comm space	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676739	$12,900.00	$150.00	$14,250.00	$10,048.08	$9,618.11	Make-Ready Overdue	GrecoWolf Engineering	4/29/2024	8/7/2024	1730508	Complete	4782290	162	BLUE HILLS AVE	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.86536789	-72.71788025	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Neut. at 82".Replace Â¼ mile arresters.Note: Pole replaced at phones request, due to comms clearances in midspan with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676739	$12,900.00	$150.00	$14,250.00	$10,048.08	$9,618.11	Make-Ready Overdue	GrecoWolf Engineering	4/29/2024	8/7/2024	1730508	Complete	4768351	5325	BLUE HILLS AVE	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87399673	-72.72805786	null	null	REPLACE	null	ES set 45' class 2 pole (JO) / Abdn. 40' class 4 pole.Cut & kick pole for Comms. riser.Attach Neut. at 109".Note: Pole replaced at phones request, due to comms clearances in midspan with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1925696	$12,150.00	$150.00	$13,625.00	$12,576.81		Awaiting MR Payment	NetSpeed LLC	10/15/2025	10/22/2025	1939903	Complete	4919000	1603	CHESTNUT ST	Manchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.77263641	-72.52558899	null	null	REPLACE	null	ES replace pole 40/2 due to insufficient spaceno existing NESC clearance issues. more space is needed to fit new comm	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1632829	$11,525.00	$150.00	$12,125.00	$874.66		Awaiting MR Payment	NetSpeed LLC	3/15/2024	3/20/2024	1666649	Complete	4490603	2484	LAWN AVE	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.55244827	-72.65666962	MAKE-READY	Shift Raise	null	null	null	raise secondary 27"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1632829	$11,525.00	$150.00	$12,125.00	$874.66		Awaiting MR Payment	NetSpeed LLC	3/15/2024	3/20/2024	1666649	Complete	4482408	2138	HIGH ST	Middletown	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.55395126	-72.65433502	MAKE-READY	Shift Raise	null	null	null	raise secondary 26"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1608450	$11,150.00	$150.00	$11,000.00	$80,213.04		Awaiting MR Payment	Precision Valley Communications	11/8/2023	11/27/2023	1620806	Complete	4247437	20217	NORTH AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12156296	-73.40945435	null	null	REPLACE	null	ES inst. 50' class 1 (T5) / Abdn 45' class 3.Pole behind sidewalk.Attach Sec. at 109".Inst. zap shields.Transfer cutouts, xfrmr bank & streetlight.Note: Pole replaced at phones request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1608450	$11,150.00	$150.00	$11,000.00	$80,213.04		Awaiting MR Payment	Precision Valley Communications	11/8/2023	11/27/2023	1620806	Complete	4249527	20211	NORTH AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12190247	-73.41069794	null	null	REPLACE	null	ES inst. 50' class 1 (T5) / Abdn 45' class 4.Attach Sec. at 109".Inst. (1) 14M ins. stub guy at 22", run to pole 20211-S, attach at existing location at pole 20211-S.Inst. zap shields.Transfer cutouts, xfmr bank & streetlight.Note: Pole replaced at phones request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1608450	$11,150.00	$150.00	$11,000.00	$80,213.04		Awaiting MR Payment	Precision Valley Communications	11/8/2023	11/27/2023	1620806	Complete	4249519	20213	NORTH AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12176895	-73.41034698	null	null	REPLACE	null	ES inst. 45' class 2 / Abdn 40' class 4.Attach Sec./Sec. tap at 109".Note: Pole replaced at phones request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1608450	$11,150.00	$150.00	$11,000.00	$80,213.04		Awaiting MR Payment	Precision Valley Communications	11/8/2023	11/27/2023	1620806	Complete	4247120	20212	NORTH AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1218338	-73.41051483	null	null	REPLACE	null	ES inst. 50' class 1 (T5) / Abdn 45' class 4.Attach Sec. at 109".Inst. zap shield.Transfer cutout, xfmr & streetlight.Note: Pole replaced at phones request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4252335	25730	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1322937	-73.35719299	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' pole.Cut & kick pole for comms. risers. Inst. (2) xarms & ridge pin at 7.5" for 3PH Pri. Attach Sec. at 109". Adjust SVC & xfer SVC. Inst. (1) 18M ins. anc. guy at 22", attach to new anc. Rmv. existing guy & 100% LTS anc. set in stone wall.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4252104	25734	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13126199	-73.35779718	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri.Attach Sec. & DE Sec. at 109". Xfer 50KVA xfmr w/ 6K cutout. Inst. zap shield.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4265551	25732	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13175583	-73.35749817	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri.Attach Sec. at 109".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4251804	2068	GREEN ACRE LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1316185	-73.3527832	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' pole.Attach Sec. at 82".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4857750	25740	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12947464	-73.35890961	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri.Inst. 1PH tap at 30". Xfer 40K cutout & 12KV arrester. Attach DE Neut. at 103".Attach Sec. at 109" & resag to pole 25739 & adjust SVC. Inst. (1) 18M ins. anc. guy at 22", attach to new anc. Rmv. existing guy & 100% LTS anc. Xfer street light & bracket.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4248216	25742	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12896347	-73.35926056	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri.Attach Sec. & DE Sec. at 109". Inst. SVC riser, replacing existing SVC riser. Break asphalt & cut & kick for riser replacement. Inst. (1) 18M non-ins. anc. guy at 109", attach to new DE sidewalk anc. Rmv. existing guy. Xfer 50KVA xfmr w/ 6K cutout. Inst. zap shield.Xfer SVC.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4263129	25743	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12872314	-73.35938263	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri. Attach Sec. at 109" & adjust SVC & midspan SVC to pole 25742.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698919	$10,400.00	$150.00	$10,250.00	$142,952.33		Make-Ready Overdue	Precision Valley Communications	5/23/2024	7/30/2024	1727387	Complete	4251560	25753	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12555313	-73.3605957	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 2 pole.Break asphalt, cut & kick, & hand-dig for pole replacement. Inst. xarm & ridge pin at 7.5" for 3PH Pri.Inst. 1PH tap at 30". Inst. 12KV arrester. Attach DE Neut. at 103". Attach Neut./Sec. & DE Sec. at 109". Inst. (1) 18M ins. anc. guy at 22", attach to new sidewalk anc. Inst. (1) 18M ins. span guy at 46", run to pole 25752 & inst. at 46". Xfer (1) SVC. Remove: 45', Install: 45/1; Replace due to clearance issues; Attach neutral 109" from pole top; Replace (3) fuses; Install 18M primary down guy to new ES-set 1"TT anchor LL=8', P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700443	$10,400.00	$150.00	$10,375.00	$33,825.06		Awaiting MR Payment	Precision Valley Communications	5/28/2024	7/31/2024	1727803	Complete	4269950	27130	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13870621	-73.31916046	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701752	$10,400.00	$150.00	$10,375.00	$24,246.98		Make-Ready Payments Received	Precision Valley Communications	5/31/2024	7/30/2024	1727402	Complete	4857276	25762	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12347412	-73.36101532	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Inst. xarm & ridge pin at 7.5" for 3PH Pri.Inst. 1PH tap at 30". Xfer 15K cutout & 12KV arrester. Attach DE Neut. at 103".Attach Sec. & DE Sec. at 109" & adjust SVC. Inst. SVC riser, replacing existing SVC riser. Cut & kick for riser replacement.Inst. (1) 14M ins. anc. guy at 46", attach to new anc. Xfer street light & bracket.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701752	$10,400.00	$150.00	$10,375.00	$24,246.98		Make-Ready Payments Received	Precision Valley Communications	5/31/2024	7/30/2024	1727402	Complete	4248649	25757	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12463379	-73.36094666	null	null	REPLACE	null	Set 50' class 2 pole (JO) / Abdn. 40' class 3 pole.Inst. (2) xarms & ridge pin at 7.5" for med. cor. 3PH Pri.Attach Sec. at 136". Inst. SVC riser, replacing existing SVC riser. Cut & kick for riser replacement.Inst. (1) 14M ins. anc. guy at 22", attach to new anc. Rmv. existing guy.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701752	$10,400.00	$150.00	$10,375.00	$24,246.98		Make-Ready Payments Received	Precision Valley Communications	5/31/2024	7/30/2024	1727402	Complete	4248394	7047	HORSESHOE LN W	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12434006	-73.36382294	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' pole.Attach DE Sec. at 82". Inst. SVC riser, replacing existing SVC riser. Cut & kick for riser replacement.Inst. (1) 18M non-ins. anc. guy at 82", attach to new DE anc. Rmv. existing guy.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701752	$10,400.00	$150.00	$10,375.00	$24,246.98		Make-Ready Payments Received	Precision Valley Communications	5/31/2024	7/30/2024	1727402	Complete	4249012	4603	KEYSLER RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12586212	-73.36346436	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 5 pole.Attach DE 1PH Pri. at 5". Attach Sec. at 82" & adjust (2) SVCs. Inst. 14M ins. span guy at 22", run to pole 5825 & inst. at 12". Rmv. existing span guy. Xfer 50KVA xfmr w/ 6K cutout. Inst. zap shield.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1701752	$10,400.00	$150.00	$10,375.00	$24,246.98		Make-Ready Payments Received	Precision Valley Communications	5/31/2024	7/30/2024	1727402	Complete	4246217	32652	WAKEMAN PL	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12516403	-73.3679657	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Attach lrg. cor. 1PH Pri at 5". Attach DDE Sec. at 109"Inst. SVC riser, replacing existing SVC riser. Cut & kick for riser replacement. Inst. (2) 18M non-ins. anc. guys at 109", attach (1) to each new DE anc. Rmv. (2) existing guys. Xfer 50KVA xfmr w/ 6K cutout. Inst. zap shield. Xfer SVC.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700696	$10,400.00	$150.00	$10,375.00	$41,048.49		Make-Ready Overdue	Precision Valley Communications	5/31/2024	7/30/2024	1727392	Complete	4252446	27153	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13887787	-73.32624817	null	null	REPLACE	null	ES set 50' class 1 pole (JO) / Abdn. 45' class 2 pole.Attach Neut. at 120" & Sec. at 136".Replace bypass switches (AWC preference for TR)..Transfer recloser & recloser control.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1664369	$10,275.00	$150.00	$10,125.00	$2,905.91		Awaiting MR Payment	Precision Valley Communications	3/18/2024	5/29/2024	1701923	Complete	4287169	24616	DUDLEY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18820953	-73.40396881	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Neut. at 82".Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699311	$10,275.00	$150.00	$10,125.00	$207,367.41		Awaiting MR Payment	Precision Valley Communications	5/23/2024	8/1/2024	1728544	Complete	4256403	27176	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1377182	-73.33693695	null	null	REPLACE	null	ES Install: 50/1, Remove: 40/3; Replace due to comms need for additional clearances; Transfer 1200KVAR Capacitor Bank; Refer to DTR19.371 for cap bank installation details; Attach neutral 163" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699311	$10,275.00	$150.00	$10,125.00	$207,367.41		Awaiting MR Payment	Precision Valley Communications	5/23/2024	8/1/2024	1728544	Complete	4254625	27178	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13763428	-73.33770752	null	null	REPLACE	null	ES Install: 50/2, Remove: 40/2; Due to uplift from adjacent replacement; Transfer and fuse XFMR, install zap shield; Attach secondary 163" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699311	$10,275.00	$150.00	$10,125.00	$207,367.41		Awaiting MR Payment	Precision Valley Communications	5/23/2024	8/1/2024	1728544	Complete	4260925	27177	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13766861	-73.33740997	null	null	REPLACE	null	ES Install: 50/2, Remove: 40/3; Replace due to comms need for additional clearances; Cut & kick (primary riser); Refer to DTR12.251 for construction details; Stagger splices for maximum space under shield; Attach secondary 163" from pole top; Replace 18M span guy to P.30069 (P=DE at P.30069)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699311	$10,275.00	$150.00	$10,125.00	$207,367.41		Awaiting MR Payment	Precision Valley Communications	5/23/2024	8/1/2024	1728544	Complete	4251875	27170	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13803864	-73.33486176	null	null	REPLACE	null	ES Install: 50/2, Remove: 45/3; Replace due to comms need for additional clearances; Transfer and fuse XFMR, install zap shield; Attach secondary 163" from pole top, SVC exists midspan; Replace 14M primary span guy (backing messenger DE) to P.27171	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699311	$10,275.00	$150.00	$10,125.00	$207,367.41		Awaiting MR Payment	Precision Valley Communications	5/23/2024	8/1/2024	1728544	Complete	4254691	24971	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13841629	-73.3321991	null	null	REPLACE	null	ES Install: 50/2, Remove: 45/3; Replace due to comms need for additional clearances; Cut & kick (primary riser); Refer to DTR12.251 for construction details; Stagger splices for maximum space under shield; Splice through 1/0 QPX and attach tangent 163" from pole top, attach 1/0 TPX 147" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1700375	$10,275.00	$150.00	$10,125.00	$427.50		Make-Ready Payments Received	Precision Valley Communications	5/28/2024	7/31/2024	1727826	Complete	4258627	15924	HUNT CLUB LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14572525	-73.3117981	MAKE-READY	Other	null	null	null	Raise secondary 8"	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700375	$10,275.00	$150.00	$10,125.00	$427.50		Make-Ready Payments Received	Precision Valley Communications	5/28/2024	7/31/2024	1727826	Complete	4258406	5977	OLD ORCHARD RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14209747	-73.31278229	null	null	REPLACE	null	Remove: 40/2Install: 45/2Replace due to FTR request; Attach secondary 109" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4244290	25796	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11554718	-73.35931396	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4255893	25789	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11480713	-73.35877991	null	null	REPLACE	null	ES TO REPLC POLE WITH 45/1 DUE TO COMM CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4247267	25789	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11602402	-73.36030579	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 C&K DUE TO 5' REPLACEMENT OF P.25788 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4251702	5123	HEDGEROW LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11587143	-73.36071014	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40-1 C&K DUE TO 5' RULE REPLACEMENT OF P.25788 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4244325	25788	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11614609	-73.36071014	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702415	$10,275.00	$150.00	$11,125.00	$126,037.46		Awaiting MR Payment	Precision Valley Communications	6/5/2024	8/1/2024	1728502	Complete	4247586	25787	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11629105	-73.36112213	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 DUE TO 5' RULE REPLACEMENT OF P.25788. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1712336	$10,150.00	$150.00	$10,000.00	$5,583.00		Make-Ready Overdue	Siena Engineering Group	6/27/2024	7/10/2024	1719646	Complete	4363347	C5187	QUAKER FARMS RD	Oxford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39413452	-73.1397171	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Attach Neut./Sec. at 109".Transfer Xfrmr & cutout, inst. zap shield.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621879	$10,025.00	$150.00	$10,000.00	$29,772.09	$29,867.26	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635940	Complete	4248206	20173	HAZEL ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12883794	-73.40265409	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/1' DUE TO MIDSPAN CLEARANCE ISSUES TRANSFER EXISTING POWERS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621879	$10,025.00	$150.00	$10,000.00	$29,772.09	$29,867.26	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635940	Complete	4250402	29932	HARVARD ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1287106	-73.40050772	null	null	REPLACE	null	ESTO REPLACE POLE WITH 40/1' DUE TO MIDSPAN CLEARANCE ISSUES TRANSFER EXISTING POWERS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621879	$10,025.00	$150.00	$10,000.00	$29,772.09	$29,867.26	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635940	Complete	4251742	31408	CARLIN ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.130594	-73.39982759	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/1' DUE TO MIDSPAN CLEARANCE ISSUES TRANSFER EXISTING POWERS	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621879	$10,025.00	$150.00	$10,000.00	$29,772.09	$29,867.26	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635940	Complete	4857674	29933	HARVARD ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12863979	-73.40027976	null	null	REPLACE	null	EL TO REPLACE POLE WITH 40-1 TO AVOID P29934 REPLACEMENT TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623337	$10,025.00	$150.00	$10,250.00	$21,719.46		Make-Ready Overdue	Precision Valley Communications	12/18/2023	2/1/2024	1646905	Complete	4257876	18343	CREEPING HEMLOCK DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14359665	-73.42292023	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn 35' class 4 pole.Attach Sec. at 82".Inst. (1) 14M ins. span guy at 22", run to pole 18344 (attach at 12" above Sec. at pole 18344)Inst cutout and zap shield.Transfer Xfrmr.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1650257	$10,025.00	$150.00	$9,750.00	$5,959.93		Awaiting MR Payment	Precision Valley Communications	2/12/2024	3/28/2024	1670109	Complete	4293949	3	MAYFLOWER DR	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.23371506	-73.49378967	null	null	REPLACE	null	Remove: 30/1Install: 35/2Replace due to deflection caused by new attachment; Attach secondary 18" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702310	$10,025.00	$150.00	$9,875.00	$100,022.69		Awaiting MR Payment	Precision Valley Communications	6/4/2024	8/1/2024	1728535	Complete	4247874	26113	SAUGATUCK AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12189102	-73.37308502	null	null	REPLACE	null	ES to set 40' class 2 pole (JO) / Abdn 35' class 4.Pole in sidewalk, set new pole at least 18" behind curb face. Attach Sec. at 82".Inst. (1) 14M non-ins. span guy at 82", run to pole 26114 (attach at 6" above Sec. at pole 26114).Transfer streetlight.Notes:Pole replaced due to 5' step rule with adjacent billable replacement pole.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702310	$10,025.00	$150.00	$9,875.00	$100,022.69		Awaiting MR Payment	Precision Valley Communications	6/4/2024	8/1/2024	1728535	Complete	4254081	26112	SAUGATUCK AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12218857	-73.37295532	null	null	REPLACE	null	ES set 45' class 1 pole (ES) / Abdn 40' class 4.Pole in sidewalk, set new pole at least 18" behind curb face. Inst. (2) anc.s at leads of 6' & 8' for comer bisector, place in proximity to existing anc. locations.Attach Sec. at 136".Inst. (1) 18M ins. anc. guy at 5", attach to the 8' lead bisector anc.Inst. (1) 18M non-ins. anc. guy at 136", attach to the 8' lead bisector anc.Transfer streetlight, cutout & xfrmr (inst. zap shield).Note: Pole replaced due to 5' step rule with adjacent billable replacement pole.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702310	$10,025.00	$150.00	$9,875.00	$100,022.69		Awaiting MR Payment	Precision Valley Communications	6/4/2024	8/1/2024	1728535	Complete	4259531	26111	SAUGATUCK AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12279511	-73.37290955	null	null	REPLACE	null	ES set 50' class 1 pole (JO) / Abdn 45' class 2Set new pole as close to stone retaining wall as feasible.Inst. (1) anc. at a lead of 8', place in proximity to existing power anc. location.Attach 3PH DE x-arm top bolt at 84", maintain slack span of PH./Neut. cables to pole 27316.Attach (2) DE Neuts. at 134' (to poles 2749 & 27316). Attach Sec. DE at 136".Attach other end span guy at 136", ran from pole 26110.Inst. (1) 18M ins. anc. guy at 92", attach to the 8' lead DE anc.Inst. (1) 18M non-ins. anc. guy at 134", attach to the 8' lead DE anc.Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702310	$10,025.00	$150.00	$9,875.00	$100,022.69		Awaiting MR Payment	Precision Valley Communications	6/4/2024	8/1/2024	1728535	Complete	4857251	26110	SAUGATUCK AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12321854	-73.37280273	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn 40' class 4.Pole in grass strip, set new pole behind current location.Attach 1PH tap at 40".Attach Sec. DE at 107", attach Sec. tap at 109".Inst. (1) 14M non-ins. span guy at 107', run to pole 26111.Push brace bracket at 80".Transfer cutout & streetlight.Notes: Pole replaced due to 5' step rule with adjacent billable replacement pole.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702310	$10,025.00	$150.00	$9,875.00	$100,022.69		Awaiting MR Payment	Precision Valley Communications	6/4/2024	8/1/2024	1728535	Complete	4248836	10319	LOCUST LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12448502	-73.37835693	null	null	REPLACE	null	ES set 40' class 2 pole (JO) / Abdn 35' class 4.Inst. (1) anc. at a lead of 12' for DE.DOE Pri. & Neut., slack span alt power cables to pole 25700.Inst. (1) 14M ins. anc guy at 22", attach to 12' lead DE anc..Attach Sec. at 82".Transfer cutout & xfmr (zap shield already installed).Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1706067	$10,025.00	$150.00	$9,875.00	$23,002.24		Awaiting MR Payment	Precision Valley Communications	6/17/2024	8/1/2024	1728458	Complete	4856918	24927	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11807632	-73.34588623	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 4.Attach Sec. at 109".Transfer Xfrmr, inst. cutout & zap shield.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1706067	$10,025.00	$150.00	$9,875.00	$23,002.24		Awaiting MR Payment	Precision Valley Communications	6/17/2024	8/1/2024	1728458	Complete	4856923	19747	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11820602	-73.34581757	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Attach 1PH tap at 30".Attach Sec. at 109".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1622622	$9,900.00	$150.00	$9,750.00	$5,405.62	$13,286.81	Make-Ready Overdue	Precision Valley Communications	12/8/2023	1/8/2024	1635850	Complete	4252008	16169	SILWEN LN	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13195861	-73.39238015	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (2) anc.s at leads of 10' & 13' for bisector/corner & Pri. DE.Attach Sec. at 82".Inst. (1) 18M ins. anc. guy at 22", attach to 13'L DE anc.Inst. (1) 18M non-ins. anc. guy at 70", attach to 10'L bisector anc.Transfer xfmr & cutout, zap shield already installed.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1630933	$9,900.00	$150.00	$10,000.00	$12,649.09	-$1,856.91	Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1654058	Complete	4242886	5112	WHITE OAK RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11885834	-73.44367981	MAKE-READY	Other	null	null	null	Replace primary pole top construction with A5 Large Corner; Replace primary down guy with 14M to existing anchor LL=14', P=41	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1630933	$9,900.00	$150.00	$10,000.00	$12,649.09	-$1,856.91	Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1654058	Complete	4243514	5111	WHITE OAK RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11931992	-73.44403076	MAKE-READY	Other	null	null	null	Replace primary pole top construction with A5 Large Corner; Replace primary down guy with 14M to existing anchor LL=11', P=29	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1630933	$9,900.00	$150.00	$10,000.00	$12,649.09	-$1,856.91	Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1654058	Complete	4245404	2749	WHITE OAK RD	Norwalk	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.11618805	-73.44434357	MAKE-READY	Other	null	null	null	Replace primary down guy with 14M to existing anchor LL=10, P=DE	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1630933	$9,900.00	$150.00	$10,000.00	$12,649.09	-$1,856.91	Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1654058	Complete	4246688	4821	FILLOW ST	Norwalk	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.1192627	-73.43922424	MAKE-READY	Other	null	null	null	Raise secondary 29"; Raise streetlight 18"; Install streetlight conduit	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1651188	$9,900.00	$150.00	$9,750.00	$5,937.33		Make-Ready Overdue	Precision Valley Communications	2/15/2024	3/28/2024	1670164	Complete	4296775	3917	SUNSET PASS	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.25940704	-73.43875122	null	null	REPLACE	null	Remove: 40/2Install: 40/1Replace due to defective pole tag, overload from new attachment; Attach secondary 82" from pole top; Transfer 25 KVA XFMR, XFMR is fused, zap shield exists; Replace primary down guy with 14M to existing anchor LL=6', P=19'; Service exists mid-span in field	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699434	$9,900.00	$150.00	$9,750.00	$31,333.85		Make-Ready Payments Received	Precision Valley Communications	5/23/2024	8/1/2024	1728553	Complete	4265273	19616	MOSS LEDGE RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1486702	-73.32137299	null	null	REPLACE	null	Remove: 35/4Install: 40/2Cut+Kick due to secondary riser; Replace due to midspan clearness from the new attachment; Attach secondary 82" from pole top; Transfer and extend 3" Secondary riser with 4" PVC to the secondary level; Replace (2) primary down guys with 14M to (2) new ES set 1" TT anchors, LL1=11', LL2=13', P=DE	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4253670	2824	MYRTLE AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1424408	-73.35853577	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50-1 DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4272306	2825	MYRTLE AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14286041	-73.35878754	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50-1 DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4257251	2826	MYRTLE AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14309692	-73.35873413	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50-1 DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4256834	2823	MYRTLE AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14218903	-73.35839844	null	null	REPLACE	null	ES TO RPLC W/ 50-1 C&K DUE TO CLRNC XFER EXIST PWR	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4270915	25594	IMPERIAL AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13985443	-73.35837555	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 POLE DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4271548	21095	JESUP RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14041138	-73.35980225	null	null	REPLACE	null	ES TO RPLC W/ 45/1 DUE TO COMM CLRNC. XFER EXIST PWR.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4255487	8757	JESUP RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14007187	-73.35900116	null	null	REPLACE	null	ES TO RPLC W/ 45/2 DUE TO COMM CLRNC XFER EXIST PWR.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4257058	27220	IMPERIAL AVE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1400032	-73.35836029	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO THE REPLACEMENT OF P25594 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4255820	28273	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13969421	-73.34793854	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50-1 DUE TO 5' RULE C& K TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696565	$9,900.00	$150.00	$10,000.00	$442,182.72		Awaiting MR Payment	Precision Valley Communications	5/23/2024	7/30/2024	1727380	Complete	4257032	28274	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13957977	-73.34754181	null	null	REPLACE	null	ES TO RPLC W 50-1 C&K XFER EXIST PWR	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700050	$9,900.00	$150.00	$9,750.00	$94,233.83		Awaiting MR Payment	Precision Valley Communications	5/28/2024	7/31/2024	1727939	Complete	4282948	33333	BAYBERRY LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16809082	-73.32828522	null	null	REPLACE	null	Remove: 40/2Install: 45/2Cut + Kick due to secondary riser; Replace due to mid-span clearances from new attachment; Attach Secondary 136" from pole top; Transfer 50KVA XFMR, XFMR is fused, install zap shield; Extend 3" Secondary Riser 12" with 4" PVC Shield	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700050	$9,900.00	$150.00	$9,750.00	$94,233.83		Awaiting MR Payment	Precision Valley Communications	5/28/2024	7/31/2024	1727939	Complete	4860231	26833	CROSS HWY	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17253113	-73.32230377	null	null	REPLACE	null	Remove: 40/2Install: 45/1Replace due to mid-span clearances from new attachment; Attach Secondary 109" from pole top; Replace 18M Span Guy to P. 5669; Replace (2) 18M Primary Down Guy to existing anchor, LL-14' P-DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700050	$9,900.00	$150.00	$9,750.00	$94,233.83		Awaiting MR Payment	Precision Valley Communications	5/28/2024	7/31/2024	1727939	Complete	4271687	30606	STURGES HWY	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16775894	-73.31885529	null	null	REPLACE	null	Remove: 35/4Install: 45/2Replace due to mid-span clearances from new attachment; Attach Secondary 109" from pole top; Transfer 15KVA XFMR, XFMR is fused, zap shield exists; Shift Service mid-span	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1615418	$9,775.00	$150.00	$9,625.00	$5,551.49		Awaiting MR Payment	Precision Valley Communications	12/1/2023	1/2/2024	1633641	Complete	4257897	20110	GRUMMAN AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14390945	-73.39875031	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' pole.Cut and kick for power/Comm. risers.Attach DDE Sec./Neut. at 107" (North St).Attach DE Sec. tap at 109"Replace/Extend svc riser for new pole height.Transfer cutout & xfrmr (inst. zap shield). Note: Phone requesting replacement due to midspan clearance issues with new attachment.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1640638	$9,775.00	$150.00	$9,625.00	$12,314.27	$1,532.74	Make-Ready Overdue	Precision Valley Communications	1/25/2024	2/26/2024	1657254	Complete	4587220	E5	NORTH ST	Morris	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68525314	-73.19981384	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' pole.Attach Neut. at 82". Note: Phone requesting replacement due to midspan clearance issues with new attachment.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1640638	$9,775.00	$150.00	$9,625.00	$12,314.27	$1,532.74	Make-Ready Overdue	Precision Valley Communications	1/25/2024	2/26/2024	1657254	Complete	4595632	E28	ALAIN WHITE RD	Morris	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6933136	-73.20038605	null	null	REPLACE	null	ES Inst 55' class 1 pole (E10) / Abdn 50' class 2 pole.ES set (1) anc. at a lead of 16' for AC DE (to West).Attach top bolt of FG x-arm at 84". Attach top bolt of bottom spacer cable bracket at 114".Attach 1PH tap at 146"Attach Sec./Neut. tap at 199". Attach AC DDE at 215" / 217".Inst. (2) 18M non-ins. anc. guy at 205" & 217", attach to the 16' lead DE anc.Inst. (2) 14M ins. span guys at 162" & 215", run both to pole 24604 (attach at existing locations at pole 24604).Transfer cutout, spare fuse holder & streetlightNote: Pole replaced at phones request, due to clearances to ground level.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1670994	$9,775.00	$150.00	$9,625.00	$38,834.19		Awaiting MR Payment	Precision Valley Communications	4/5/2024	6/26/2024	1712094	Complete	4235270	46039	FLAX HILL RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09176636	-73.43935394	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 45' class 2 pole.Attach Sec. at 136".Replace Pri. riser conduit/cable & extend to new pole height.Transfer 15K cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4242012	26094	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11629105	-73.4078064	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 45' class 2 pole.Inst. (1) anc. (sidewalk style) at a lead of 8' for Pri. DE.Attach Sec. at 136".Inst. (1) 18M ins. anc. guy at 46", attach to 8'L DE anc.Transfer 15K cutout & street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4856773	34259	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11611176	-73.40776062	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 45' pole.Replace 3PH 1/0 ACSR TW & 1/0 ACSR N to pole 12029.Attach Neut. & DDE Neut. at 130".Inst. (1) 18M non-ins. span guy at 136", run to pole 21282 & inst. at existing height.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4247622	34257	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11673737	-73.40794373	null	null	REPLACE	null	Set 55' class 1 pole (JO) / Abdn. 50' class 1 pole.Cut & kick at phones request.Replace vertical construction with x-arm.Attach Sec. at 157".Attach Neut. at 163".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4251693	34262	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11587143	-73.40766907	null	null	REPLACE	null		Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4247591	30282	BUCKINGHAM PL	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1163826	-73.40367889	null	null	REPLACE	null	Set 35' class 2 pole (/O) / Abdn. 30' class 5 pole.Attach DE Sec. at 52". Inst. (1) 14M non-ins. anc. guy opposite DE Sec., attach to 8'L DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4242049	16187	SHERMAN CT	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11686325	-73.40583038	null	null	REPLACE	null	Set 40' class 2 pole (/O) / Abdn. 35' class 3 pole.Attach Sec. at 82" & pull slack in DDE Sec. to poles 27485 & 16188.Inst. (2) 18M ins. anc. guys at 22°, attach (1) new DE anc. L8' & (1) to new DE anc. L11'.Inst. (2) 18M non-ins. anc. guys at 82", attach (1) new DE anc. L8' & (1) to new DE anc. L11'.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4247238	34263	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11557007	-73.4076004	null	null	REPLACE	null	Set 50' class 1 pole (/O) / Abdn. 45' class 3 pole.Attach DE Neut. & (2) DE Sec. at 136". Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675669	$9,775.00	$150.00	$9,625.00	$103,096.23		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711790	Complete	4241331	34266	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11474991	-73.40756989	null	null	REPLACE	null	Set 50' class 1 pole (/O) / Abdn. 45' class 2 pole. Attach Sec. at 136".Replace 600A bypass switches.Transfer 3PH recloser & control box.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4244409	2988	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11441422	-73.39539337	null	null	REPLACE	null	ES inst 45' class 2 pole (/O) / Abdn 40' class 4.Pole in grass.Attach (2) 1PH taps at 42".Attach new Sec. & Sec./Neut. taps at 109".Attach other ins. end of span guy at 58", ran from pole 2987. Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4241322	2989	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11457443	-73.39484406	null	null	REPLACE	null	ES inst 40' class 2 pole (/O) / Abdn 35' class 4.Pole in grass.Attach Sec. DE at 82".Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4244067	2981	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11389542	-73.39789581	null	null	REPLACE	null	ES inst 40' class 2 pole (/O) / Abdn 35' class 4.Pole in sidewalk.Attach DE Sec. at 82".1/0 ACSR Neut. to be installed between poles 3257 & 2981 on non-reimb. WO 20881464 of this survey. Remove pole top Neut. hardware, #4 Neut. cable to be removed along William St on non-reimb. WO 20881464 of this survey.Remove guy/anc.Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4255238	2982	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11391068	-73.39759064	null	null	REPLACE	null	ES inst 40' class 2 pole (/O) / Abdn 35' class 4.Pole in sidewalk.Attach Sec. at 82".Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4243867	2983	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11392212	-73.39700317	null	null	REPLACE	null	ES inst 40' class 1 pole (/O) / Abdn 35' class 4.Pole in sidewalk.Attach Sec. at 82".Transfer streetlight,cutout & xfrmr (zap shield installed).Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4250994	2987	WILLIAM ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11412048	-73.39569855	null	null	REPLACE	null	ES inst 40' class 2 pole (/O) / Abdn 35' class 4.Cut and kick for risers, pole in sidewalk.Inst. (1) anc. at a lead of 9' for corner bisector.Attach Sec. DE at 82". 1/0 TPX to be installed between poles 2987, 2988 & 2989 on non-reimb. WO 20881464 of this survey.Inst. (1) 14M ins. span guy at 70", run ins. end to pole 2988.Inst. (1) 14M ins. anc. guy at 22°, attach to the 9' lead bisector anc. Extend/Replace Svc. riser for new pole height.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4243464	3253	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11232376	-73.39847565	null	null	REPLACE	null	Inst 45' class 2 pole (/O) / Abdn 35' class 4 Pole in grass strip, not in sidewalk.Inst. (2) anc. at leads of 7' & 11' for corner bisector.Attach Sec. at 109".Inst. (1) 18M ins. anc. guy at 22", attach to the 11' lead bisector anc..Inst. (1) 18M non-ins. anc. guy at 109", attach to the 11' lead bisector anc..Transfer cutout & xfrmr (zap shield installed).Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4240645	3255	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11312485	-73.39862823	null	null	REPLACE	null	Inst 45' class 1 pole (/O) / Abdn 35' class 4 pole.Pole in grass, anc. in sidewalk.Inst. (1) sidewalk style anc. at a lead of 6' for corner bisector (set close to stonewall).Attach Sec./Neut. at 109".1/0 TPX to be installed and 1/0 Neut. & #2 TPX replaced for midspan Svc between poles 3255 & 3254 on non-reimb. WO 20881464 of this survey.Inst. (1) 18M ins. sidewalk anc. guy at 22", attach to the 6' lead bisector anc..Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4244023	3256	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11341476	-73.39854431	null	null	REPLACE	null	ES inst 45' class 2 pole (/O) / Abdn 35' class 4.Pole in grass strip, not in sidewalk.Inst. (1) anc. at a lead of 10' for corner bisector.Attach Sec. at 109".Inst. (1) 14M ins. anc. guy at 22", attach to the 10' lead bisector anc.Inst. zap shield.Transfer streetlight, cutout & xfrmr.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4244388	3258	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11420441	-73.39815521	null	null	REPLACE	null	Inst 45' class 2 pole (JO) / Abdn 35' class 4.Pole in grass.Attach Sec. at 109'.Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4244408	3260	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11440277	-73.39805663	null	null	REPLACE	null	ES inst 45' class 2 pole (JO) / Abdn 40' class 2.Inst. (1) anc. at a lead of 14' for DE.Pole & anc. in grass.Attach Sec. at 109'.Inst. (1) 14M ins. span guy at 97", run to pole 3261 (attach ins. end at existing location at pole 3261).Inst. (1) 18M non-ins. anc. guy at 97", attach to the 14' lead DE anc.Inst. zap shield.Transfer cutout & xfmr.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4241341	3262	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11489105	-73.39780426	null	null	REPLACE	null	ES inst 45' class 2 pole (JO) / Abdn 40' class 3.Pole in grass strip, not in sidewalk.Attach Sec. at 109'.Transfer cutout & xfmr (zap shield installed).Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4856397	3244	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11022568	-73.39829254	null	null	REPLACE	null	ES Inst 45' class 2 pole (JO) / Abdn 35' class 4.Pole in grass strip, not in sidewalk.Inst. (1) anc. at a lead of 9' for corner bisector (Comm. use).Attach Sec. DE at 109".Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4243062	17234	MACINTOSH RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11325073	-73.39957428	null	null	REPLACE	null	ES Inst 40' class 2 pole (JO) / Abdn 35' class 4.Pole in grass strip, not in sidewalk.Inst. (1) anc. at a lead of 13' for corner bisector.Transfer 3 spool rack so bottom-most part of rack is at 82".Bring down x-arm Neut, attach at 6" above 3 spool rack.Inst. (1) 14M ins. anc. guy at 22", attach to the 13' lead bisector anc...Inst. 14M non-ins. span guy at 2" below bottom of 3 spool rack, run to pole 17235.Inst. cutout & zap shield.Transfer streetlight & xfmr.Note: Pole replaced at phones request, due to clearances to ground level with new attachment (5' step rule).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4246543	17235	MACINTOSH RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11375427	-73.39958954	null	null	REPLACE	null	ES inst 45' class 2 pole (JO) / Abdn 40' class 2.Pole in grass.Inst. (1) anc. at a lead of 16' for DE.Attach Neut./Sec. DDE at 97".Attach other end of span guy at 109", ran from pole 17234.Inst. (1) 14M ins. anc. guy at 22", attach to the 16' lead DE anc...Inst. (1) 14M non-ins. anc. guy at 109", attach to the 16' lead DE anc...Inst. cutout & zap shield.Transfer streetlight & xfmr.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676174	$9,775.00	$150.00	$10,000.00	$195,634.86		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711983	Complete	4243801	8991	CHELENE RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1128006	-73.40090179	null	null	REPLACE	null	ES inst 40' class 2 pole (JO) / Abdn 35' class 4.Pole in grass, behind sidewalk.Inst. (1) anc. at a lead of 9' for corner bisector.Attach Sec. at 82".Inst. (1) 14M ins. anc. guy at 22", attach to the 9' lead bisector anc..Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698859	$9,775.00	$150.00	$9,625.00	$8,386.26		Make-Ready	Precision Valley Communications	5/23/2024	7/30/2024	1727384	Complete	4251861	10562	SKY TOP RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1379776	-73.35134888	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. (1) anc. at a lead of 12' for DE.Attach Sec. Des at 50"/52".Inst. (1) 14M ins. span guy at 40", run to pole 10561 (attach ins. end at 22' at pole 10561).Inst. (1) 14M non-ins. anc. guy at 52", attach to the 12' lead DE anc..Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698859	$9,775.00	$150.00	$9,625.00	$8,386.26		Make-Ready	Precision Valley Communications	5/23/2024	7/30/2024	1727384	Complete	4255649	391	SPRUCE DR	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13857651	-73.3527298	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 12' for corner bisector.Attach Sec. at 82".Inst. (1) 14M ins. anc. guy at 22", attach to the 12' lead bisector anc..Trim near pole to perform work.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1700733	$9,775.00	$150.00	$9,625.00	$2,674.36		Make-Ready	Precision Valley Communications	5/28/2024	7/31/2024	1727914	Complete	4262970	7552	SYCAMORE DR	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15632248	-73.31406403	MAKE-READY	Other	null	null	null	Replace 14M primary down guy and install 14M secondary down guy to new ES-set 1"TT anchor LL+15', P+DE; Install 1"TT anchor for new FTR down guy LL+12'	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1706093	$9,775.00	$150.00	$9,875.00	$7,621.77		Awaiting MR Payment	Precision Valley Communications	6/17/2024	8/1/2024	1728455	Complete	4241576	6373	BLUEWATER HL	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11014938	-73.34988403	null	null	REPLACE	null	ES Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Cut and kick for power/Comm. risers.Inst. (1) anc. at a lead of 10' for DE (West).Inst. (1) anc. at a lead of 10' for DE (South).Attach Sec. at 80"/82".Inst. (1) 18M ins. anc. guy at 22', attach to the 10' lead DE (West) anc..Inst. (1) 18M ins. anc. guy at 24", attach to the 10' lead DE (West) anc..Replace Sec. riser for new pole height, replace UG Sec. to handhole 6373A near base of pole. Transfer street light.Note: Pole replaced due to Comm. midspan clearance with new attachment.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1625388	$9,650.00	$150.00	$9,500.00	$3,617.20	-$2,143.60	Make-Ready Overdue	Precision Valley Communications	12/19/2023	2/1/2024	1646909	Complete	4859463	14236	BAYNE ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15570068	-73.41729736	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Cut & kick pole for service riser.Inst. (1) anc. at a lead of 8' for corner/bisector.Attach DDE Sec. at 52".Replace service riser conduit/cable & extend to new pole height.Inst. (1) 14M non-ins. anc. guy opposite Sec. DE, attach to 8'L bisector anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1631137	$9,650.00	$150.00	$9,500.00	$159,227.21		Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/1/2024	1646960	Complete	4239714	32370	RICHARDS AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.10253143	-73.45147705	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 2 pole.Attach Sec. at 109".Transfer Xfrmr, Cutout & (2) streetlights.Inst. Zap shield.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1648555	$9,650.00	$150.00	$9,500.00	$6,559.03		Make-Ready Overdue	Precision Valley Communications	2/8/2024	3/7/2024	1662261	Complete	4274585	7787	CHEESE SPRING RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.20140457	-73.45485687	null	null	REPLACE	null	ES set 35' class 2 pole (JO) / Abdn. 30' pole.Cut and kick for risers.Inst. (1) anc at a lead of 6' for DE.Attach DE Sec. at 52". Inst. (1) 18M non-ins. anc. guy at 52", attach to the 6' lead DE anc..Replace/extend svc riser for new pole height.Note: Pole replaced at phone's request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675706	$9,650.00	$150.00	$9,500.00	$23,116.96		Awaiting MR Payment	Precision Valley Communications	4/11/2024	6/26/2024	1711955	Complete	4245830	31951	BARBARA DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11833954	-73.39879608	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 3 pole.Inst. (1) anc. at a lead of 8' for DE.Attach Sec./Neut. at 109".Inst. (1) 18M ins. anc. guy at 46", attach to 8' lead DE anc..Transfer cutout & street light.Note: Pole replaced at phones request, due to comms clearances in midspan with new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675706	$9,650.00	$150.00	$9,500.00	$23,116.96		Awaiting MR Payment	Precision Valley Communications	4/11/2024	6/26/2024	1711955	Complete	4257365	31948	BARBARA DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11893845	-73.39884186	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Cut & kick for service riser.Attach 1PH DE 30".Attach Neut./Sec. & Neut./Sec. taps at 101".Attach DE Sec. at 109' (to pole 34165).Inst. (1) 14M ins. span. guy at 46", run to pole 31949 (attach at existing location at pole 31949).Extend service riser for new pole height.Transfer street light.Note: Pole replaced at phones request, due to comms clearances in midspan with new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675706	$9,650.00	$150.00	$9,500.00	$23,116.96		Awaiting MR Payment	Precision Valley Communications	4/11/2024	6/26/2024	1711955	Complete	4244127	5032	BARBARA DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12084961	-73.39897919	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".Inst. (1) 14M ins. span. guy at 22", run to pole 3574 (attach 6" below Sec. DE at pole 7574).Transfer street light.Note: Pole replaced at phones request, due to comms clearances in midspan with new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675706	$9,650.00	$150.00	$9,500.00	$23,116.96		Awaiting MR Payment	Precision Valley Communications	4/11/2024	6/26/2024	1711955	Complete	4243573	5550	JOHNSON RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12016296	-73.39749146	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec.. at 82".Transfer street light.Note: Pole replaced at phones request, due to comms clearances in midspan with new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1595606	$9,525.00	$150.00	$9,250.00	$91,613.29		Make-Ready Overdue	Precision Valley Communications	11/8/2023	11/27/2023	1620749	Complete	4285891	22709	NORWALK DANBURY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18106079	-73.41637421	null	null	REPLACE	null	Inst 50' class 2 pole (E5) / Abdn 45' class 2 pole.Cut & kick for pri riser.Inst. (1) anc.. at lead of 20' for Pri (unbalance) & span guy DE. Set anc. behind pole line/lines going to pole 22708, not inline with DEs.Attach Neut. at 163" .Inst. (2) 14M ins. anc. guys at 15" & 16", attach both to the 20' lead DE anc..Inst. (1) 14M non-ins. anc. guy at 151", attach to the 20' lead DE anc..Inst. (1) 14M ins. span guy at 223â€Irun to pole 22709-S, attach at existing location at pole 22709-S.Inst. (1) 14M non-ins. span guy at 151â€I run to pole 26811, run to pole 26811.Replace 3PH Pri. riser equipment, extend for new pole height.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1595606	$9,525.00	$150.00	$9,250.00	$91,613.29		Make-Ready Overdue	Precision Valley Communications	11/8/2023	11/27/2023	1620749	Complete	4265396	26811	NORWALK DANBURY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18074036	-73.41619873	null	null	REPLACE	null	Inst 45' class 2 pole (JO) / Abdn 40' class 3 pole.Cut & kick for service riser.Attach TPX at 101" & QPX at 109".Attach other end of span guy at 109", ran from pole 22709.Replace service, riser conduit/cable, extend for new pole height.Transfer xfrmr (inst. zap shield) & cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1595606	$9,525.00	$150.00	$9,250.00	$91,613.29		Make-Ready Overdue	Precision Valley Communications	11/8/2023	11/27/2023	1620749	Complete	4267094	22754	NORWALK DANBURY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16743851	-73.41698456	MAKE-READY	Shift Raise	null	null	null	Raise 3PH X-arm Pri. 71". Raise Sec. 43". Extend 3PH riser with 48â€IFG bracket up to Sec. Raise street light 44". Transfer cutouts & arresters.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1595606	$9,525.00	$150.00	$9,250.00	$91,613.29		Make-Ready Overdue	Precision Valley Communications	11/8/2023	11/27/2023	1620749	Complete	4282914	22755	NORWALK DANBURY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16719055	-73.417099	MAKE-READY	Shift Raise	null	null	null	Raise 3PH X-arm Pri. 97". Raise 1PH tap Pri. 87". Raise Sec. & DE Neut. 64". Replace cutout & install arrester.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1595606	$9,525.00	$150.00	$9,250.00	$91,613.29		Make-Ready Overdue	Precision Valley Communications	11/8/2023	11/27/2023	1620749	Complete	4859981	22757	NORWALK DANBURY RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16661072	-73.41738129	MAKE-READY	Shift Raise	null	null	null	Raise Sec. 18".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1617178	$9,525.00	$150.00	$9,375.00	$15,235.50	$8,686.06	Make-Ready Overdue	Precision Valley Communications	11/30/2023	1/2/2024	1633628	Complete	4259452	20158	NEWTOWN AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13460448	-73.40065452	null	null	REPLACE	null	Inst 50' class 1 pole (JO) / Abdn 45' class 1 pole.Pole in grass.Inst. (1) anc. at a lead of 13' for DE.Maintain slack span of Pri. wires to pole 10976.Attach under build x-arm top bolt at 76".Attach Sec. at 136".Inst. (1) 18M ins. anc. guy at 15", attach to the DE anc.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1633454	$9,525.00	$150.00	$9,375.00	$7,776.25		Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1653995	Complete	4858985	8220	ARGENTINE WAY	Norwalk	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14744186	-73.4471817	MAKE-READY	Other	null	null	null	Replace secondary down guy with 14M to new FTR-set 1'TT anchor LL=12', P=DE	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1631436	$9,525.00	$150.00	$9,375.00	$128,059.28		Awaiting MR Payment	Precision Valley Communications	1/3/2024	2/1/2024	1646962	Complete	4245045	3087	FILLOW ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11817169	-73.43856812	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40/3 pole.Cut and kick due to other risers/underground facilities.Inst. (1) anc. at a lead of 6' for corner bisector (Fillow St).Inst. (1) anc. at a lead of 10' for DE, set behind pole line to pole 3089 (not closer to road).Attach 1PH tap at 42" & 3PH tap x-arm top bolt at 42". Attach Neut./Neut. taps at 103". Attach DE Sec. at 109". Inst. (1) 18M ins. anc. guy at 22", attach to the 6' lead bisector anc..Inst. (1) 18M non-ins. anc. guy at 109", attach to the 10' lead DE anc..Inst. (1) 14M ins. span guy at 50", run to pole 3089 (attach at existing location at pole 3089).Transfer streetlight.Notes: Pole replaced at phoneâ€™s request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1631436	$9,525.00	$150.00	$9,375.00	$128,059.28		Awaiting MR Payment	Precision Valley Communications	1/3/2024	2/1/2024	1646962	Complete	4247661	5697	FILLOW ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11768341	-73.4380188	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 35' pole.Inst. (2) anc.s at leads of 22' & 18' for corner bisector.Attach Sec. DDE at 109". Inst. (1) 14M ins. anc. guy at 22", attach to the 22' lead bisector anc..Inst. (1) 14M non-ins. anc. guy at 103"", attach to the 22' lead bisector anc..Inst. cutout & zap shied.Transfer xfrmr & streetlightNotes: Pole replaced at phoneâ€™s request due to midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4246299	22729	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09938431	-73.44206238	MAKE-READY	Shift Raise	null	null	null	Raise bottom 3PH tap x-arm 12â€ Raise TPX/Neut. tap/Sec. tap 20â€ bring TPX Sec. to roadside of pole. Remove QPX Sec. to pole 22728. Raise top AC (tangent) 30â€ Raise both of the bottom (2) DEs each 24". Raise streetlight 28â€ Inst. (2) 18M non-ins. anc. guys with (1) opposite bottom-most AC DE and other (1) 12" above that guy, replacing existing AC guying, attach to existing DE anc..	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4238950	22726	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09873962	-73.44300079	MAKE-READY	Shift Raise	null	null	null	Raise Neut./Sec. tap 22" Raise Sec. DE 22". Raise streetlight 12"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4241816	22728	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09912872	-73.44242859	MAKE-READY	Shift Raise	null	null	null	Remove 2-25kVA xfrmrs and their cutouts of 3PH xfrmr bank & its cluster mount. For remaining 1-25kVA xfrmr, place above to be raised Sec., (existing zap shield & cutout installed), Raise Sec./Sec. tap 12", Complete removal of QPX from pole 22729. Raise AC 12". Raise streetlight 12".	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4238714	29550	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09882736	-73.44285584	MAKE-READY	Shift Raise	null	null	DOUBLE POLE	Raise Sec.22". Extend 3PH Pri. riser cable & conduit, rebuild terminator FG bracket for Sec. raise. Raise Pri 48". Raise Xfrmr bank 32". Raise	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4245988	23324	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09851837	-73.44330597	MAKE-READY	Shift Raise	null	null	null	QPX/Neut. 29". Raise TPX DE 29". Raise streetlights 30". Transfer (1) streetlight & (2) area lights.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4245649	23323	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09826279	-73.44368744	MAKE-READY	Shift Raise	null	null	DOUBLE POLE.	Raise top Pri to top of pole. Raise 3PH Pri tap 34". Raise Sec./Neut./Sec. tap 22â€ Extend 5vc riser up to raise to Sec. level. Raise streetlight 22â€ Note: Cutouts at pole 9500, not 23323.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4240540	23239	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09627151	-73.44682312	MAKE-READY	Shift Raise	null	null	null	Raise Sec./Sec. tap 18". Pull slack in Sec. to pole 27217. Raise (1) streetlight & (1) area light 20".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4234446	23240	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09642792	-73.44655609	null	null	REPLACE	null	ES inst 50' class 2 (JO) / Abdn 45' class 3.Cut & kick pole for risers, pole in grass.Inst. (1) sidewalk style anc. at a lead of 10' for corner bisector.Attach Sec. at 136".Inst. (1) 18M ins. sidewalk anc. guy at 22", attach to the 10' lead sidewalk anc..Replace/Extend 3PH Pri. riser for new pole height.Transfer cutouts, (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4234446	23240	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09642792	-73.44655609	null	null	REPLACE	null	ES inst 50' class 2 (JO) / Abdn 45' class 3.Cut & kick pole for risers, pole in grass.Inst. (1) sidewalk style anc. at a lead of 10' for corner bisector.Attach Sec. at 136".Inst. (1) 18M ins. sidewalk anc. guy at 22", attach to the 10' lead sidewalk anc..Replace/Extend 3PH Pri. riser for new pole height.Transfer cutouts, (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4855738	23241	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09665298	-73.44618988	null	null	REPLACE	null	ES inst 50' class 2 (JO) / Abdn 45' class 2.Cut & kick pole for risers, pole in grass.Attach Sec. at 136".Replace/Extend 3PH Pri. riser for new pole height.Transfer cutouts, (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4855738	23241	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09665298	-73.44618988	null	null	REPLACE	null	ES inst 50' class 2 (JO) / Abdn 45' class 2.Cut & kick pole for risers, pole in grass.Attach Sec. at 136".Replace/Extend 3PH Pri. riser for new pole height.Transfer cutouts, (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4855761	23243	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09705353	-73.44554138	null	null	REPLACE	null	ES inst. 50' class 2 (JO) / Abdn 45' class 4.Cut & kick pole for risers, pole in grass.Inst. (1) anc. at a lead of 19' for DE.Attach 1PH tap at 48" (39'-0"), inst. w/(2) susp. ins., place 1PH tap cutout on top x-arm, omit FG bracket.Attach TPX DE from pole 23242 & TPX DE to pole 9717 at 126".Attach QPX DE from pole 23244 & QPX DE to pole 25522 at 134".Attach QPX DE tap to pole 9717 at 136".Inst. (1) 14M ins. anc. guy 64", attach to the 19' lead DE anc..Replace/Extend 3PH Pri. riser for new pole height, inst. (2) angle ins. to hold road phase and middle phase riser lead cables.Attach 3PH 48" FG equipment bracket at 90°. Replace (4) cutouts 1-50K, 3-30K.Transfer (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4855761	23243	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09705353	-73.44554138	null	null	REPLACE	null	ES inst. 50' class 2 (JO) / Abdn 45' class 4.Cut & kick pole for risers, pole in grass.Inst. (1) anc. at a lead of 19' for DE.Attach 1PH tap at 48" (39'-0"), inst. w/(2) susp. ins., place 1PH tap cutout on top x-arm, omit FG bracket.Attach TPX DE from pole 23242 & TPX DE to pole 9717 at 126".Attach QPX DE from pole 23244 & QPX DE to pole 25522 at 134".Attach QPX DE tap to pole 9717 at 136".Inst. (1) 14M ins. anc. guy 64", attach to the 19' lead DE anc..Replace/Extend 3PH Pri. riser for new pole height, inst. (2) angle ins. to hold road phase and middle phase riser lead cables.Attach 3PH 48" FG equipment bracket at 90°. Replace (4) cutouts 1-50K, 3-30K.Transfer (1) streetlight & (1) area light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635233	$9,525.00	$150.00	$9,125.00	$101,380.37		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657161	Complete	4235091	23244	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.0973587	-73.44508362	MAKE-READY	Shift Raise	null	null	null	Raise Sec./Sec. tap 24". Pull slack in Sec. to pole 23243 & in DE Sec. to pole 9506. Raise (1) streetlight & (2) area lights 36".	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1641313	$9,525.00	$150.00	$9,375.00	$7,271.25		Make-Ready Overdue	Precision Valley Communications	1/25/2024	2/15/2024	1652986	Complete	4598702	3048	SLAB MEADOW RD	Morris	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69200897	-73.16360474	MAKE-READY	Other	null	null	null	Replace primary down guy with 14M to new 1"TT anchor LL=19', P=24'	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1641334	$9,525.00	$150.00	$9,375.00	$16,069.00		Make-Ready Overdue	Precision Valley Communications	1/25/2024	2/20/2024	1654156	Complete	4595050	301	THOMASTON RD	Morris	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.6838913	-73.17003632	MAKE-READY	Other	null	null	FTR TO PLACE 1" TER AT L=10 8=230	Install secondary down guy with 14M to new FTR-set 1"TT anchor LL=9', P=DE; Shift service to pole; Attach #2 TPX onto the pole	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1647355	$9,525.00	$150.00	$9,375.00	$6,479.86		Awaiting MR Payment	Precision Valley Communications	2/7/2024	3/7/2024	1662323	Complete	4274394	20803	MORIARITY DR	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17853546	-73.46016693	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 4 pole.Cut & kick pole for service riser.Inst. (1) anc. at a lead of 12' for DE.Pull slack in DE Neut. to pole 20857, attach at 82"Inst. (1) 18M ins. anc. guy at 22", attach to 12' lead DE anc.Extend service riser for new pole height.Transfer cutout & Xfmr (inst. zap shield).Note: Pole replaced at phones request, due to comms clearances in midspan.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1661718	$9,525.00	$150.00	$9,500.00	$3,994.49		Awaiting MR Payment	Precision Valley Communications	3/12/2024	4/29/2024	1681647	Complete	4801704	2343-S	FOX RD	Putnam	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.91870499	-71.86236572	MAKE-READY	Other	null	null	null Remove: 30/4Install: 40/2Replace due to clearances at pole & over road; Attach secondary 82" from pole top; Replace secondary down guy with 14M to new ES-set 1"TT anchor LL=10', P=DE	Replace secondary down guy with 14M to new FTR-set 1"TT anchor LL=10' , P=DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1661718	$9,525.00	$150.00	$9,500.00	$3,994.49		Awaiting MR Payment	Precision Valley Communications	3/12/2024	4/29/2024	1681647	Complete	4784742	1801	LIBERTY HWY	Putnam	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.92139435	-71.87353516	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1671007	$9,525.00	$150.00	$9,375.00	$74,408.35		Awaiting MR Payment	Precision Valley Communications	4/5/2024	6/26/2024	1712098	Complete	4855509	46032	FLAX HILL RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09170914	-73.43808746	null	null	REPLACE	null	ES inst. 55' class 1 (E1S) / Abdn 50' class 2.Attach top bolt of FG s-arm at 90°.Attach bolt of 1PH tap at 113".Attach top bolt of bottom spacer cable bracket at 146".Attach Sec./Sec. tap at 228".Attach aerial cable at 244".Inst. (1) 78" FG ins. at 130", transfer existing tree guy to other end of FG ins..Transfer cutout, spare fuse holder & streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4856854	28363	JACKSON DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11733246	-73.40344238	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 11' for corner bisector.Attach Sec. at 82".Inst. (1) 14M ins. anc. guy at 22", attach to the 11' lead bisector anc..Inst. (1) 14M ins. span guy at 24", run to pole 10570 (attach at 18' from ground at pole 10570).Inst. cutout & zap shield.Transfer Xfmr & street light.Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4245380	3229	GEORGE AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11569977	-73.39953613	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4245405	3228	GEORGE AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11600113	-73.39965057	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Pole in sidewalk.Inst. (1) anc. at a lead of 13' for DE (install new anc. near same location as old).Attach Sec. at 107''/109''.Inst. (1) 14M non-ins. anc. guy at 107'', attach to 13' lead DE anc.Inst. (1) 14M non-ins. span guy at 109'', run to pole 3227 (attach at 6'' below Sec. at pole 3227).Transfer street light.Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4245107	3227	GEORGE AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11628342	-73.39974213	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 11' for corner bisector.Attach Sec. DE at 82''.Attach other end of span guy from pole 3228 (WO 20412612) at 70''.Inst. (1) 14M non-ins. anc. guy at 76'', attach to the 11' lead bisector anc..Inst. (1) 14M ins. span guy at 70'', run to pole 8463 (attach ins. end at 22'' at pole 8463).Note: Pole replaced at phones request, due to comms clearances in midspan.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4255917	24334	TIERNEY ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11511612	-73.39920044	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Cut & kick pole for Comms. riser.Attach Sec./Neut. at 109''.Inst. (1) 14M ins. span guy at 22'', run to pole 3230 (attach at existing location at pole 3230).Transfer street light.Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4246089	18530	CORY LN	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11747742	-73.39686584	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Attach Sec./Neut. at 82''.Inst. (1) 14M ins. span guy at 22'', run to pole 24786 (attach at existing guy height at pole 24786).Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675694	$9,525.00	$150.00	$9,375.00	$4,224.88		Make-Ready Overdue	Precision Valley Communications	4/11/2024	6/26/2024	1711944	Complete	4252313	24787	KATY LN	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.117836	-73.39659119	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec./Neut. at 82''.Transfer street light, cutout & Xfrmr (inst. zap shield).Note: Pole replaced at phones request, due to comms clearances in midspan for new attacher.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691466	$9,525.00	$150.00	$9,375.00	$10,612.50		Awaiting MR Payment	Precision Valley Communications	5/15/2024	7/31/2024	1727985	Complete	4265983	9565	EASTON RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16515732	-73.35451508	null	null	REPLACE	null	REQUESTING ES TO REPLACE POLE WITH 40/2 DUE TO COMM MDISPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696503	$9,525.00	$150.00	$9,375.00	$37,204.35		Make-Ready Payments Received	Precision Valley Communications	5/23/2024	8/1/2024	1728429	Complete	4857840	34560	MARION CT	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13109589	-73.37828827	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut & kick pole for service riser.Inst. (1) anc. at a lead of 12' for DE.Rebuild service riser for new pole. Attach Sec. at 52''.Inst. (1) 14M non-ins. anc. guy at 52'', attach to 12'L DE anc.Replace (3) cutouts.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1696503	$9,525.00	$150.00	$9,375.00	$37,204.35		Make-Ready Payments Received	Precision Valley Communications	5/23/2024	8/1/2024	1728429	Complete	4248727	28477	BOSTON POST RD W	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13088608	-73.37619019	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 45' class 1 pole.Inst. (2) anc.s at leads of 12' & 16' for DE tap.Attach x-arm for 3PH Pri. tap at 30''.Attach Sec. at 120''.Attach AC. at 136''.Inst. (1) 18M ins. anc. guy at 46'', attach to 16'L DE tap anc.Inst. (1) 18M non-ins. anc. guy at 136'', attach to 16'L DE tap anc.Replace (3) cutouts.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1699860	$9,525.00	$150.00	$9,625.00	$37,647.04		Make-Ready	Precision Valley Communications	5/28/2024	7/31/2024	1727922	Complete	4261341	22003	DORCHESTER DR	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15328979	-73.31964874	null	null	REPLACE	null	Remove: 35/4Install: 40/2Cut & kick due to secondary riser; Replace due to comms midspan clearance issues; Attach secondary 82'' from pole top; Transfer 37.5 KVA XFMR, XFRM is fused, zap shield exists; Replace 14M primary down guy to new ES set 1'' TT anchor LL=20', P=DE; Extend (2) 3'' Secondary Risers 28'' with 4'' PVC Shield; Maintain service on pole	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1431650	$9,400.00	$150.00	$9,250.00	$3,711.70	$2,944.37	Make-Ready Overdue	Precision Valley Communications	5/8/2023	6/27/2023	1463302	Complete	4540607	5946	PORTER ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60856128	-73.1118275	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Attach DE Sec. at 109''.Inst. (1) 14M non-ins. span guy opposite DE Sec., run to pole 5945.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1462131	$9,400.00	$150.00	$10,000.00	$1,058.58		Awaiting MR Payment	NetSpeed LLC	7/10/2023	7/31/2023	1477263	Complete	4627130	699	GRISWOLD ST	Glastonbury	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.72278595	-72.60957336	MAKE-READY	Shift Raise	null	null	null	raise secondary 7''	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1462131	$9,400.00	$150.00	$10,000.00	$1,058.58		Awaiting MR Payment	NetSpeed LLC	7/10/2023	7/31/2023	1477263	Complete	4631740	2798	GRISWOLD ST	Glastonbury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.7224617	-72.61347961	null	null	REPLACE	null	FTR TO REPLACE POLE WITH 40/2 POLE DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618434	$9,400.00	$150.00	$9,625.00	$31,383.48		Awaiting MR Payment	Precision Valley Communications	12/14/2023	2/1/2024	1646927	Complete	4247506	23385	OHIO AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12748337	-73.42060852	null	null	REPLACE	null	EL TO REPLACE POLE WITH 45-1 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618434	$9,400.00	$150.00	$9,625.00	$31,383.48		Awaiting MR Payment	Precision Valley Communications	12/14/2023	2/1/2024	1646927	Complete	4857625	2861	OHIO AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1277771	-73.42047119	null	null	REPLACE	null	EL TO REPLACE POLE WITH 45-1 DUE TO MIDSPAN CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4244274	23231	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09462951	-73.44962405	MAKE-READY	Other	null	null	null	Raise Pri. to top of pole. Raise tangent Sec. 29''. Inst. (1) 14M ins. span guy at 36'', replacing existing span guy, run to pole 23233 (attach at existing location at pole 23233). Raise streetlight (road-side)12'. Raise area light (field-side) 29''. Note: Phone requested/required raises to accommodate new attacher.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4244280	23232	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09473868	-73.44943669	MAKE-READY	Other	null	null	null	Raise Sec. 29''. Extend Pri. riser up to raised Sec. level. Raise streetlight 12''. The 3PH riser install and xfrmr bank removal (pole 23231), was done under WO 20449565, mapping prereq not completed. Note: Phone requested/required raises to accommodate new attacher.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4235932	24301	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09487534	-73.44920349	MAKE-READY	Other	null	null	null	Raise Pri. to top of pole, transfer road-side line current sensor. Raise capacitor bank 36". Raise Sec. 36". Extend cap. control cable riser up to raised Sec. level (cable coiled up). Transfer cutouts. Note: Phone requested/required raises to accommodate new attacher.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4240521	23237	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09569931	-73.44779968	MAKE-READY	Other	null	null	null	Raise top Pri. to top of pole. Raise Pri. tap 36". Raise Sec./Sec. tap 36". Raise streetlight 24". Transfer cutouts. Note: Phone requested/required raises to accommodate new attacher.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4244207	23267	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09317398	-73.4516983	MAKE-READY	Other	null	null	null	Raise top Pri. to top of pole. Raise Pri. tap 36". Raise Sec./Sec. tap 34". Raise streetlight 34". Transfer cutouts. Note: Phone requested/required raises to accommodate new attacher.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1635247	$9,400.00	$150.00	$9,625.00	$126,048.34		Awaiting MR Payment	Precision Valley Communications	1/8/2024	2/26/2024	1657163	Complete	4244227	23268	CONNECTICUT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.09346771	-73.45132446	MAKE-READY	Other	null	null	null	Raise top Pri. to top of pole. Raise Pri. tap 36". Raise Sec./Neut. tap 25". Raise streetlight 25". Replace cutouts. Note: Phone requested/required raises to accommodate new attacher.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1653322	$9,400.00	$150.00	$9,500.00	$9,265.37		Awaiting MR Payment	Precision Valley Communications	2/22/2024	3/21/2024	1667196	Complete	4279354	29770	MATHER ST	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.24055481	-73.43109894	null	null	REPLACE	null	Remove: 45/3Install: 45/2Cut + Kick due to Primary Riser; Replace due to new attachment load failure; Attach neutral 136" from pole top; Replace 20K fuse with 15K; Extend 3" Primary Riser 12" with 4" PVC Shield	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4856935	24318	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11841202	-73.39434814	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 24' for bisector.Attach 1PH Pri. tap at 30".Attach DDE Neut./Sec. taps at 107".Attach DDE Neut./Sec. at 109".Inst. (1) 18M ins. anc. guy at 22", attach to 24'L bisector anc.Transfer cutout.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4258687	15833	ALROWOOD DR	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12062073	-73.39368439	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. (1) anc. at a lead of 15' for DE.Transfer OWS bracket and attach bottom of bracket at 52".Pull slack in DE OWS to pole 6678.Inst. (1) 14M ins. anc. guy at 52", attach to 15'L DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4248940	16737	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12038422	-73.3920517	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 17' for DE Sec. tap.Attach Sec.s/Neut. at 109".Inst. (1) 14M non-ins. anc. guy at 109", attach to 17'L DE Sec. tap anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4247383	3269	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12062454	-73.391922	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 109".Pull slack in Sec. to pole 16737Transfer Xfrmr & cutout, inst. zap shield.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4857167	7468	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12185287	-73.3912735	null	null	REPLACE	null	Set 45' class 3 pole JMAttach Sec. at 109".Pull slack in Sec./Neut. to pole 3274 (adjust midspan service).Pull slack in DE Sec. to pole 11032.Inst. (1) 14M ins. stub guy at 22", attach other end to pole 24507S at existing guy height.Transfer street light & area flood light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675729	$9,400.00	$150.00	$9,375.00	$35,719.33		Awaiting MR Payment	Precision Valley Communications	4/22/2024	6/26/2024	1711965	Complete	4857253	3277	STRAWBERRY HILL AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12327957	-73.3908844	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Attach Neut./Sec. at 109". Pull slack in Neut./Sec. to poles 3278 & 17981.Inst. (1) 14M ins. stub guy at 22', attach other end to pole 32775 at existing guy height.Transfer street light & area flood.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698865	$9,400.00	$150.00	$10,125.00	$56,827.17		Make-Ready Overdue	Precision Valley Communications	5/23/2024	8/1/2024	1728440	Complete	4250012	25724	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13396835	-73.35624695	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40' class 4.Attach Sec. & Sec./Neut. taps at 109".Inst. (1) 14M ins. span guy at 46', run to pole 25196 (attach at existing guy height at pole 25196.).Transfer cutout & streetlight (cutout & arrester for western tap at pole 25196).Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698865	$9,400.00	$150.00	$10,125.00	$56,827.17		Make-Ready Overdue	Precision Valley Communications	5/23/2024	8/1/2024	1728440	Complete	4250656	25721	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13469696	-73.35582733	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40' class 4.Attach Sec.. at 107" & 109".Transfer (2) cutouts & streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1698865	$9,400.00	$150.00	$10,125.00	$56,827.17		Make-Ready Overdue	Precision Valley Communications	5/23/2024	8/1/2024	1728440	Complete	4253300	25720	COMPO RD S	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1350708	-73.35553741	null	null	REPLACE	null	ES set 45' class 2 pole (JO) / Abdn. 35' class 4.Attach Sec. at 109".Recpl. Â¼ mile arresters.Transfer streetlight.Note: Pole replaced due to 5' step rule with adjacent billable replacement pole..	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702426	$9,400.00	$150.00	$9,375.00	$18,110.60		Make-Ready Overdue	Precision Valley Communications	6/17/2024	8/7/2024	1730466	Complete	4246412	8652	DRUMLIN RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12014008	-73.35076904	null	null	REPLACE	null	TREE TRIMMING REQUIRED (NONBILLABLE)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1702426	$9,400.00	$150.00	$9,375.00	$18,110.60		Make-Ready Overdue	Precision Valley Communications	6/17/2024	8/7/2024	1730466	Complete	4857141	24915	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12161636	-73.34606934	null	null	REPLACE	null	Inst 45' class 1 pole (JO) / Abdn 40' class 4 pole.Cut and kick for Comm. risers, pole behind sidewalk.Inst. (1) anc. at a lead of 4' sidewalk style for DE (place as close to stone wall as feasible). Attach Sec.s at 109".Inst. (1) 18M ins. sidewalk anc. guy at 46", attach to the 4' lead DE anc..Transfer cutout & street light.Note: Pole replaced due to Comm. midspan clearance with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1617820	$9,275.00	$150.00	$9,375.00	$13,418.54	$180.48	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635931	Complete	4253089	10976	ALLEN RD	Norwalk	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.13472522	-73.40095575	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-1 DUE TO ROAD CLERANCE (POLE REPLACEMENT ON PC 1617178) TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1617820	$9,275.00	$150.00	$9,375.00	$13,418.54	$180.48	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/8/2024	1635931	Complete	4266949	1042	ALLEN RD	Norwalk	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.13499069	-73.40129852	MAKE-READY	Shift Raise	null	null	null	Raise DE Sec. by 4", (adjust midspan svcs.)	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1623167	$9,275.00	$150.00	$9,125.00	$44,362.83		Awaiting MR Payment	Precision Valley Communications	12/7/2023	1/8/2024	1635855	Complete	4249764	25221	WESTPORT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12662125	-73.38815308	null	null	REPLACE	null	ES set 45' class 1 pole (JO) / Abdn. 40' pole.Pole in grass.Maintain 3PH slack span off all cables to pole N.N.Attach Neut. at 103'Attach Sec./Neut. tap at 109'.Notes:Pole replaced at phones request, due to clearances to ground level with new attachment.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623167	$9,275.00	$150.00	$9,125.00	$44,362.83		Awaiting MR Payment	Precision Valley Communications	12/7/2023	1/8/2024	1635855	Complete	4250612	10450	LOIS ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12828445	-73.38465118	null	null	REPLACE	null	ES set 45' class 2 pole (JO) / Abdn. 35' pole.Cut and kick for Comm. risers, pole in sidewalk.Attach Neut. at 101'Attach DE Sec. at 107'.Attach Sec. DE tap at 109'.Remove abandoned power Svc riser (cut/ground abandoned cables).Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623167	$9,275.00	$150.00	$9,125.00	$44,362.83		Awaiting MR Payment	Precision Valley Communications	12/7/2023	1/8/2024	1635855	Complete	4263059	28173	WESTPORT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12776947	-73.38352203	null	null	REPLACE	null	ES set 50' class 1 pole (ES) / Abdn. 45' class 2 (ES).Set pole at least 18" behind curb face (in grass strip).Attach cross under spacer cable messenger at 74".Attach x-arm top bolt for cross under spacer cable at 76".Attach Neut. at 141'. Attach Sec./Sec. taps at 147".Attach aerial cable. at 163". Inst. (1) 14M ins. span guy at 15", run to pole 29571 (attach another ins at existing location at pole 29571).Transfer streetlight.Notes:Pole replaced at phones request, due to clearances to ground level with new attachment.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643913	$9,275.00	$150.00	$9,500.00	$59,123.47		Awaiting MR Payment	Precision Valley Communications	1/29/2024	4/24/2024	1680551	Complete	4600279	251	GRAND ST	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6713028	-73.0785141	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 POLE DUE TO COMM MIDSPAN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643913	$9,275.00	$150.00	$9,500.00	$59,123.47		Awaiting MR Payment	Precision Valley Communications	1/29/2024	4/24/2024	1680551	Complete	4904878	250	GRAND ST	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67138672	-73.07810974	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 POLE DUE TO COMM MIDSPAN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643913	$9,275.00	$150.00	$9,500.00	$59,123.47		Awaiting MR Payment	Precision Valley Communications	1/29/2024	4/24/2024	1680551	Complete	4580141	249	GRAND ST	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67149735	-73.07765961	null	null	REPLACE	null	ES TO REPL POLE WITH 45/2 POLE DUE TO COMM MIDSPAN CLEARANCE.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700441	$9,275.00	$150.00	$9,500.00	$62,034.29		Make-Ready	Precision Valley Communications	5/28/2024	7/31/2024	1727932	Complete	4254679	27090	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13829803	-73.30437469	null	null	REPLACE	null	ES Install: 45/2, Remove: 35/4; Due to comms clearance issues; Attach secondary 109' from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1700441	$9,275.00	$150.00	$9,500.00	$62,034.29		Make-Ready	Precision Valley Communications	5/28/2024	7/31/2024	1727932	Complete	4858288	23296	POST RD E	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13831329	-73.30465698	null	null	REPLACE	null	ES Install: 50/1, Remove: 40/3; Due to comms clearance issues; Attach secondary 163' from pole top; Replace cutouts and 6 fuses (confirm fuse size - not listed in records)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4857826	25133	CENTER AVE EXT	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13088226	-73.41699219	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 DUE TO COMM MIDSPAN CLEARANCE - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4857826	25133	CENTER AVE EXT	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13088226	-73.41699219	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2 DUE TO COMM MIDSPAN CLEARANCE, ES TO REPLACE ANCHOR AT (L=10', B=15) - TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4253976	23421	RUDOLPH LN	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13236229	-73.41581992	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 DUE TO COMM MIDSPAN CLEARANCE, ES TO SET ANCHOR AT (L=11', B=178) - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4249332	23419	RUDOLPH LN	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13249588	-73.41513062	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 DUE TO COMM MIDSPAN CLEARANCE, ES TO REPLACE ANCHOR AT (L=11', B=144) - TRANSFER EXISTING POWER. ES TO REPLACE POLE WITH 45/2 AT ES REQUEST DUE TO REPLACEMENT OF P.23157 - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4249260	23158	AIKEN ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13132858	-73.42188263	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 DUE TO COMM MIDSPAN CLEARANCE, ES TO SET ANCHOR AT (L=12', B=342) & (L=10', B=217) & (L=15', B=272) & (L=11', B=272) - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618304	$9,150.00	$150.00	$9,500.00	$43,591.47	-$25,671.83	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645954	Complete	4253934	23157	AIKEN ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13159943	-73.42198944	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 DUE TO COMM MIDSPAN CLEARANCE - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1633853	$9,150.00	$150.00	$9,125.00	$3,169.18		Awaiting MR Payment	Precision Valley Communications	1/3/2024	2/19/2024	1654043	Complete	4252679	7192	STONY LN	Norwalk	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.11128998	-73.46971893	MAKE-READY	Other	null	null	FTR TO REPLACE EXISTING ANCHOR WITH 1" TER AT B=257 L=16'	Replace secondary down guy with 14M to new FTR-set 1'TT anchor LL=16', P=DE Shift ES facilities to FTR set: 40/2 Remove: 35/4 Replace due to cracking; Attach secondary 24" from pole top; Replace secondary down guy with 14M to existing anchor LL=15', P=15'; Shift service mid-span	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1633456	$9,150.00	$150.00	$9,125.00	$3,103.75		Make-Ready Overdue	Precision Valley Communications	1/3/2024	2/19/2024	1654108	Complete	4257761	7796	GREEN HILL RD	Norwalk	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14136887	-73.44379425	null	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 40/2 AT EL REQUEST DUE TO LARGE CRACKS	Extend 3" secondary riser with 4" PVC shield 24"; Replace primary down guy with 14M to new ES-set 1'TT anchor LL=13', P=31'	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4628247	386003	CAMPVILLE RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7193679	-73.09967041	MAKE-READY	Other	null	null	null	Replace primary down guy with 14M to new ES-set 1'TT anchor LL=15', P=15'	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4635714	386004	CAMPVILLE RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7197876	-73.09973907	MAKE-READY	Other	null	null	null	Replace secondary down guy with 14M to new ES-set 1'TT anchor LL=12', P=DE	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4620021	5616	SCENIC VIEW DR	Litchfield	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.71517563	-73.09955597	MAKE-READY	Other	null	null	null	Remove: 35/5Install: 40/2Replace due to phone clearances above ground with new attachment; Attach secondary 82" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4627296	3171	FENN RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71073151	-73.09475708	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to phone clearances above ground with new attachment; Attach secondary 82" from pole top; Transfer 25 KVA XFMR, install C/O and fuse; Replace secondary span guy with 14M to P.2902	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4619886	3170	FENN RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71092987	-73.09412384	null	null	REPLACE	null	Due to separation of facilities & driveway clearances, raise primary & primary tap 24", raise neutral 18"; Transfer C/O	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4623365	5488	CAMPVILLE RD	Litchfield	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.70951462	-73.09212494	MAKE-READY	Other	null	null	null	Replace secondary down guy with 14M to new ES-set 1'TT anchor LL=12', P=DE	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4625070	2943	CAMPVILLE RD	Litchfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.70859528	-73.09230042	null	null	REPLACE	null	Remove: 30/4Install: 40/2Replace due to phone clearances above ground with new attachment; Cut & kick due to riser; Attach secondary 82" from pole top; Replace LA; Replace primary down guy with 14M to new ES-set 1"TT anchor LL=11', P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1639308	$9,150.00	$150.00	$9,750.00	$28,922.69		Awaiting MR Payment	Precision Valley Communications	1/17/2024	2/20/2024	1654159	Complete	4635009	386002	CAMPVILLE RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71908569	-73.09940338	MAKE-READY	Other	null	null	null	Replace DG with 14M to new 1"TT anchor LL=12', P=9'	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1657727	$9,150.00	$150.00	$9,500.00	$19,966.43		Awaiting MR Payment	Precision Valley Communications	2/28/2024	3/26/2024	1669322	Complete	4707149	1113	HALLS HILL RD	Killingly	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79181671	-71.84468079	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to undersized, defective pole tag; Attach Secondary Clamp 82" from pole top; Replace 14M primary down guy to existing anchor LL=12', P=10' NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER ROAD. ES TO REPLACE POLE WITH 40/2 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1617812	$9,025.00	$150.00	$9,125.00	$3,751.40	$6,182.88	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/2/2024	1633633	Complete	4255111	6092	STONYBROOK RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13814601	-73.40022903	null	null	REPLACE	null	110042(42) ES TO REPLACE POLE WITH 40-2 DUE TO LOADING ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1639445	$9,025.00	$150.00	$8,875.00	$14,023.37	$20,024.69	Make-Ready Overdue	Precision Valley Communications	1/17/2024	2/19/2024	1653962	Complete	4634242	110042	NEWTON RD	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.72011054	-73.11199381	null	null	REPLACE	null	110041(E41) ES TO REPLACE POLE WITH 40-2 DUE TO LOADING ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1641283	$9,025.00	$150.00	$8,875.00	$11,777.50	$18,470.69	Make-Ready Overdue	Precision Valley Communications	1/25/2024	2/15/2024	1652984	Complete	4613633	E6	ISAIAH SMITH LN	Morris	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.69742203	-73.18138886	MAKE-READY	Other	null	null	null	Replace secondary down guy with 14M to new ES-set 1"TT anchor LL=14', P=12'	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701300	$9,025.00	$150.00	$9,750.00	$66,797.87		Awaiting MR Payment	Precision Valley Communications	5/31/2024	7/30/2024	1727407	Complete	4262021	2460	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12688065	-73.34522247	null	null	REPLACE	null	ES inst 45' class 2 pole (JO) / Abdn 40' class 4.ES inst. (1) swamp anc. at a lead of 20' for corner bisector.ES inst. (1) anc. at a lead of 16' for DE.Attach Neut./Sec. at 109".Inst. (1) 14M ins. span guy at 97", run to pole 2459 (attach ins. end at 6" below FG cutout bracket, at pole 2459).Inst. (1) 18M ins. anc. guy at 15°, attach to the 16' lead DE anc..Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1701300	$9,025.00	$150.00	$9,750.00	$66,797.87		Awaiting MR Payment	Precision Valley Communications	5/31/2024	7/30/2024	1727407	Complete	4248789	2466	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12399292	-73.3458786	MAKE-READY	Other	null	null	null	Attach other end of span guy at 12" above Sec., ran from pole 2467. Inst. (1) 14M non-ins. span guy at 12" above Sec., run to pole 2465. Note: Anchor/Guying upgrades due to billable pole replacement with resiliency standards.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1701300	$9,025.00	$150.00	$9,750.00	$66,797.87		Awaiting MR Payment	Precision Valley Communications	5/31/2024	7/30/2024	1727407	Complete	4250866	2465	HILLSPOINT RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1243515	-73.34580994	MAKE-READY	Other	null	null	null	ES inst. (1) anc. at a lead of 20' for DE (North, behind/field-side of sidewalk). Attach other end of span guy at 14' from the ground, ran from pole 2465. Inst. (1) 18M non-ins. anc. guy opposite new span guy, attach to the 20' lead DE anc.. Note: Anchor/Guying upgrades due to billable pole replacement with resiliency standards. Pull slack in Sec. to pole 2466, adjust midspan Sec. tap to pole 13910. Install zap shield.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1701300	$9,025.00	$150.00	$9,750.00	$66,797.87		Awaiting MR Payment	Precision Valley Communications	5/31/2024	7/30/2024	1727407	Complete	4254770	2467	GREENS FARMS RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.1236496	-73.34599304	null	null	REPLACE	null	ES inst 50' class 1 pole (ES) / Abdn 45' class 4.Set new pole to field side edge of sidewalk (behind sidewalk), out of sidewalk.Attach bottom crossover x-arm at 46".Attach Neut.(Greens Farms Rd) at 129"Attach Sec.(Hills Point Rd), Sec. tap at 131".Attach top aerial cable at 147".Attach bottom aerial cable at 163".Attach other ins. end of span guy at 54", ran from pole 13165.Inst. (1) 14M ins. span guy at 66°, run to pole 2466.Transfer streetlight.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1701300	$9,025.00	$150.00	$9,750.00	$66,797.87		Awaiting MR Payment	Precision Valley Communications	5/31/2024	7/30/2024	1727407	Complete	4247824	13165	GREENS FARMS RD	Westport	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.12342453	-73.34635162	MAKE-READY	Other	null	null	null	ES inst. (1) anc. at a lead of 18' for DE (in-line with pole 2467, at replacement). Inst. (1) 14M ins. span guy at 6" above top aerial cable, run ins. end to pole 2467. Inst. (1) 18M non-ins. anc. guy opposite new span guy, attach to the 18' lead DE anc.. Note: Anchor/Guying upgrades due to billable pole replacement with resiliency standards.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436027	$8,900.00	$150.00	$8,000.00	$14,303.40	$14,380.73	Make-Ready Overdue	Precision Valley Communications	5/17/2023	6/27/2023	1463249	Complete	4899648	13657	THOMASTON RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.62306133	-73.10625532	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Inst. (1) anc. at a lead of 82".Inst. zap shield.Transfer Xfrmr, cutout & flood light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436027	$8,900.00	$150.00	$8,000.00	$14,303.40	$14,380.73	Make-Ready Overdue	Precision Valley Communications	5/17/2023	6/27/2023	1463249	Complete	4551310	13663	THOMASTON RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.62486028	-73.10395894	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Inst. (1) anc. at a lead of 12' for DE Sec.Attach Sec. & DE Sec. at 82".Inst. (1) 14M non-ins. anc. guy at 82", attach to 12'L DE anc.Transfer Xfrmr & cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436027	$8,900.00	$150.00	$8,000.00	$14,303.40	$14,380.73	Make-Ready Overdue	Precision Valley Communications	5/17/2023	6/27/2023	1463249	Complete	4546162	F3585	THOMASTON RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.63134454	-73.10213105	null	null	REPLACE	null	Inst 45' class 2 pole (JO) / Abdn 40' class 4 pole.Attach Sec. & DE Sec. at 109".Inst. (1) 14M ins. stub guy at 46", run to Pole 65005.Transfer cutout, arrester & street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436027	$8,900.00	$150.00	$8,000.00	$14,303.40	$14,380.73	Make-Ready Overdue	Precision Valley Communications	5/17/2023	6/27/2023	1463249	Complete	4540751	13660	THOMASTON RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.62399109	-73.10504252	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Inst. (1) anc. at a lead of 14' for DE Sec.Attach Sec./Neut. & DE Sec. at 82".Inst. (1) 14M non-ins. anc. guy at 82", attach to 14'L DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1474532	$8,900.00	$150.00	$8,625.00	$7,474.83		Awaiting MR Payment	Precision Valley Communications	7/28/2023	8/17/2023	1485231	Complete	4490841	335	BETHEL RD	Griswold	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.56588745	-71.92604828	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 11' for DE.Attach DE Neut. at 82".Inst. (1) 14M ins. anc guy at 48", attach to 11' lead DE anc..Inst. (1) 14M non-ins. anc guy at 82", attach to 11' lead DE anc..Transfer (2) cutouts.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1431298	$8,775.00	$150.00	$8,750.00	$11,465.41	$7,400.24	Make-Ready Overdue	Precision Valley Communications	5/5/2023	6/28/2023	1463751	Complete	4540599	G-1892	WARWICK RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60877955	-73.13597307	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 4 pole.Cut & kick pole for service riser.Inst. (1) anc. at a lead of 12' for DE.Attach DE Neut. at 82".Replace service riser conduit/cable & extend to new pole height.Inst. (1) 14M ins. anc. guy at 22", attach to 12'L DE anc.Transfer Xfrmr & cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1431298	$8,775.00	$150.00	$8,750.00	$11,465.41	$7,400.24	Make-Ready Overdue	Precision Valley Communications	5/5/2023	6/28/2023	1463751	Complete	4538484	29320	TAFT CIR	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60565588	-73.13086791	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Neut. at 82".Inst. zap shield.Transfer Xfrmr & cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1462459	$8,775.00	$150.00	$9,625.00	$18,592.92		Awaiting MR Payment	Precision Valley Communications	6/26/2023	7/20/2023	1471946	Complete	4661355	1603	ALL HOLLOWS RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7498703	-71.89215851	null	null	REPLACE	null	ES set 45' class 1 pole (T5) / Abdn 40' class 4 pole.Inst. (1) anc. at a lead of 13' for corner bisector.Attach Neut./Sec. at 82".Inst. 14M ins. anc. guy at 22", attach to the 13' lead bisector anc.Install cutout & zap shield.Transfer xfrmr.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1462459	$8,775.00	$150.00	$9,625.00	$18,592.92		Awaiting MR Payment	Precision Valley Communications	6/26/2023	7/20/2023	1471946	Complete	4664673	1761	ALL HOLLOWS RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75016403	-71.89164734	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Attach Neut. at 109".	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1601789	$8,775.00	$150.00	$8,750.00	$2,273.27	$3,849.56	Make-Ready Overdue	COMCAST - CT	10/18/2023	11/2/2023	1612135	Complete	4755845	6273	BURR MOUNTAIN RD	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87180228	-73.09163588	null	null	REPLACE	null	CLEARANCE ISSUES. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623679	$8,775.00	$150.00	$8,875.00	$8,637.30	$15,193.80	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/2/2024	1633638	Complete	4263026	19354	CHESTNUT HILL RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15731049	-73.39341736	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2' DUE TO MIDSPAN CLEARANCE ISSUES ES TO REPLACE ANCHOR AT (L=11', B=344). TRANSFER EXISTING POWERS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623679	$8,775.00	$150.00	$8,875.00	$8,637.30	$15,193.80	Make-Ready Overdue	Precision Valley Communications	12/1/2023	1/2/2024	1633638	Complete	4277465	3120	CHESTNUT HILL RD	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15487289	-73.39355469	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2' DUE TO MIDSPAN CLEARANCE ISSUES - TRANSFER EXISTING POWERS.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1431541	$8,650.00	$150.00	$8,750.00	$6,010.87	$3,066.37	Make-Ready Overdue	Precision Valley Communications	5/8/2023	6/28/2023	1463761	Complete	4533842	16948	BALDWIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60927582	-73.11626434	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".Inst. 50KVA xfmr, cutouts & zap shield, remove 50KVA.Inst. (1) 14M non-ins. stub guy opposite DE Sec., run to pole 16948S.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618634	$8,650.00	$150.00	$9,625.00	$3,142.50	$5,037.35	Make-Ready Overdue	Precision Valley Communications	12/18/2023	2/20/2024	1654137	Complete	4248239	8311	BUTTONBALL TRL	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12951501	-73.41453625	null	null	REPLACE	null	Remove: 30/4Install: 40/2Replace due to new attachment load; Attach secondary 19' from pole top; Replace secondary down guy with 14M to new ES-set 1"TT anchor LL=10' , P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676238	$8,650.00	$150.00	$8,500.00	$20,342.84		Make-Ready Overdue	Precision Valley Communications	4/22/2024	6/26/2024	1711987	Complete	4239996	34281	EAST AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.11195755	-73.40758514	null	null	REPLACE	null	ES Inst 50' class 2 pole (JO) / Abdn 40' class 2 pole.Cut & kick for 3PH Pri riser, pole in grass strip, not in sidewalk.Attach Sec. at 136".Replace cutouts.Replace/Extend 3PH Pri. riser for new pole height.Transfer street light.Note: Pole replaced at phones request, due to clearances to ground level with new attachment..	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1458911	$8,525.00	$150.00	$8,375.00	$7,657.86		Awaiting MR Payment	null	6/16/2023	9/12/2023	1553246	Complete	4600350	46775	WASHINGTON ST	Plainville	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67165756	-72.87545013	null	null	REPLACE	null	Remove: 40/3Install: 45/1Replace due to comms clearance issue; Attach secondary 136" from pole top; Replace 18M primary down guy to existing anchor, LL-16' P-18'; Install 14M secondary down guy to existing anchor, LL-16' P-18'	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1618239	$8,525.00	$150.00	$8,375.00	$4,010.25	-$1,736.95	Make-Ready Overdue	Precision Valley Communications	12/14/2023	1/31/2024	1645938	Complete	4270894	3201	LINDEN ST	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13959885	-73.42232513	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 8' for corner bisector.Attach Sec. at 82".Inst. (1) 14M ins. anc. guy at 21", attach to the 8' lead bisector anc.Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643518	$8,525.00	$150.00	$9,500.00	$145,065.78		Awaiting MR Payment	Precision Valley Communications	1/29/2024	2/26/2024	1657190	Complete	4581556	895	HOTCHKISS AVE	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67985916	-73.07123566	null	null	REPLACE	null	ES set 45' class 2 (JO) pole / Abandon 40' pole.Inst. (1) anc. at a lead of 14' for DE (East).Attach Sec./Sec. tap at 109".Inst. (1) 14M ins. anc. guy at 22", attach to the 14' lead DE (East) anc..Inst. (1) 14M ins. span guy at 24", run to pole 908 (attach at 12' above Sec. at pole 908).Transfer cutout & street light.Note: Pole replaced at phoneâ€™s request due to midspan clearances with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643518	$8,525.00	$150.00	$9,500.00	$145,065.78		Awaiting MR Payment	Precision Valley Communications	1/29/2024	2/26/2024	1657190	Complete	4594735	956	HOTCHKISS AVE	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.68021011	-73.07138062	null	null	REPLACE	null	ES set 40' class 2 (JO) pole / Abandon 35' pole.Cut and kick pole for riser.Attach Sec. at 82".Inst. cutout & zap shield.Extend Svc riser for new pole height.Transfer xfrmr.Note: Pole replaced at phoneâ€™s request due to midspan clearances with new attachment (5' step rule).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1643518	$8,525.00	$150.00	$9,500.00	$145,065.78		Awaiting MR Payment	Precision Valley Communications	1/29/2024	2/26/2024	1657190	Complete	4905566	228	SANFORD AVE	Thomaston	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67528152	-73.07613373	null	null	REPLACE	null	ES set 40' class 2 (JO) pole / Abandon 35' pole.Cut and kick pole for riser.Attach Sec. at 82".Inst. (1) 14M (2) ins. span guy at 22", run to pole 751, attach at existing location at pole 751. Inst. cutout & zap shield.Extend Svc riser for new pole height.Transfer xfmr.Note: Pole replaced at phoneâ€™s request due to midspan clearances with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394499	$8,400.00	$150.00	$8,375.00	$1,895.38	$2,147.67	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398955	Complete	4520241	20620	VIOLA ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59294278	-73.07829611	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Attach Sec. at 52".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1663927	$8,400.00	$150.00	$8,250.00	$3,766.79		Awaiting MR Payment	Precision Valley Communications	3/13/2024	4/11/2024	1676115	Complete	4279156	22335	HONEY HILL RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.23218155	-73.42417908	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 6' for DE.Attach Sec. at 82".Inst. (1) 18M ins. anc. guy opposite DE Sec., attach to 6'L DE anc.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1663694	$8,400.00	$150.00	$9,500.00	$14,603.59		Make-Ready Overdue	Precision Valley Communications	3/15/2024	6/4/2024	1703309	Complete	4274644	13994	TWIN OAK LN	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.20348358	-73.42008209	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn 30' class 4 pole.Inst. (1) anc. at a lead of 12' for DE.Attach Sec. DE at 82".Attach other end of span guy at 70", ran from pole 13993.Inst. (1) 14M non-ins. anc. guy at 82", attach to the 12' lead DE anc...Tree trim area to work pole.Note: Pole replaced at phones request, due to clearances to ground level, with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1663694	$8,400.00	$150.00	$9,500.00	$14,603.59		Make-Ready Overdue	Precision Valley Communications	3/15/2024	6/4/2024	1703309	Complete	4269065	13993	TWIN OAK LN	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.20308685	-73.41997528	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn 40' class 2 pole.Inst. (1) anc. at a lead of 13' for corner bisector.Attach Neut./Sec. at 109".Inst. (1) 14M ins. anc. guy at 24", attach to the 13' lead bisector anc..Inst. (1) 14M ins. span guy at 22", run to pole 13994.Transfer Xfmr (inst. zap shield) & cutout.Note: Pole replaced at phones request, due to clearances to ground level, with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1663694	$8,400.00	$150.00	$9,500.00	$14,603.59		Make-Ready Overdue	Precision Valley Communications	3/15/2024	6/4/2024	1703309	Complete	4861074	13992	TWIN OAK LN	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.20267105	-73.41972351	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn 35' class 4 pole.Inst. (1) anc. at a lead of 13' for corner bisector.Attach Neut. at 82".Inst. (1) 14M ins. anc. guy at 22", attach to the 13' lead bisector anc...Note: Pole replaced at phones request, due to clearances to ground level, with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1472418	$8,275.00	$150.00	$9,125.00	$16,676.81		Awaiting MR Payment	Precision Valley Communications	7/24/2023	8/14/2023	1483227	Complete	4525257	1572	BITGOOD RD	Griswold	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59090042	-71.93377686	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. messenger clamp at 82" to claim electric space.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1472418	$8,275.00	$150.00	$9,125.00	$16,676.81		Awaiting MR Payment	Precision Valley Communications	7/24/2023	8/14/2023	1483227	Complete	4896166	1571	BITGOOD RD	Griswold	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59049606	-71.93313599	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 5 pole.Inst. messenger clamp at 82" to claim electric space.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1472418	$8,275.00	$150.00	$9,125.00	$16,676.81		Awaiting MR Payment	Precision Valley Communications	7/24/2023	8/14/2023	1483227	Complete	4538197	1573	BITGOOD RD	Griswold	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59126663	-71.93448639	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. (1) anc. at a lead of 13' for DE.Attach DE Sec. at 82".Inst. (1) 14M ins. anc. guy at 22", attach to the 11' lead anc.Inst. (2) cutouts & zap shields.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1472418	$8,275.00	$150.00	$9,125.00	$16,676.81		Awaiting MR Payment	Precision Valley Communications	7/24/2023	8/14/2023	1483227	Complete	4896129	1570	BITGOOD RD	Griswold	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59012222	-71.93248749	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 30' class 4 pole.Inst. (1) anc. at a lead of 13' for comer bisector.Inst. messenger clamp at 82" to claim electric space.Inst. (1) 14M ins. anc. guy at 22", attach to the 13' lead anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1616378	$8,275.00	$150.00	$8,375.00	$306.55	-$154.85	Make-Ready Overdue	COMCAST - CT	12/1/2023	1/8/2024	1635847	Complete	4736398	4402	KENNEDY DR	Torrington	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.8306427	-73.10467529	MAKE-READY	Shift Raise	null	null	null	Raise AC 12".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1653320	$8,275.00	$150.00	$8,750.00	$5,942.53		Awaiting MR Payment	Precision Valley Communications	2/22/2024	3/21/2024	1667237	Complete	4274669	18580	SCHOOL RD	Wilton	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.20473099	-73.43943787	null	null	REPLACE	null	Abandon: 35/4Install: 40/2Replace due to additional space for new attachment; Attach Neutral 82" from pole top; Replace Primary Down Guy with 1/4M to existing anchor, LL-15' P-12', Replace 50K fuse	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666025	$8,275.00	$150.00	$8,250.00	$10,845.60		Awaiting MR Payment	Precision Valley Communications	3/27/2024	5/15/2024	1695722	Complete	4901720	4417	MIDDLE ST	Southington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.64670181	-72.90248871	null	null	REPLACE	null	EVERSOURCE TO REPLACE POLE WITH 45/2 (E+5) POLE TRANSFER EXISTING POWER PCO DUE TO UPLIFT	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1828346	$8,275.00	$150.00	$11,375.00	$47,991.21		Make-Ready Overdue	Siena Engineering Group	3/13/2025	3/18/2025	1830642	Complete	4772423	3213	DAY HILL RD	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87952645	-72.71085864	MAKE-READY	Shift Raise	null	null	null	Raise Neut. 60" (27'-2"). Replace Pri. FG terminator/arrester bracket to 60" higher, extend Pri. riser cables up to new height. Note: Work to accommodate new attachment, where attachments heights established previously.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1828346	$8,275.00	$150.00	$11,375.00	$47,991.21		Make-Ready Overdue	Siena Engineering Group	3/13/2025	3/18/2025	1830642	Complete	4778625	4511	DAY HILL RD	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87875366	-72.70306396	null	null	REPLACE	null	ES set 45' class 2 (JO) / Abdn 35' class 4 pole.Cut & kick for risers.Attach Neut. at 101".Attach Sec. DE at 109".Replace cutouts.Replace/Extend Pri. riser for new pole height.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1828346	$8,275.00	$150.00	$11,375.00	$47,991.21		Make-Ready Overdue	Siena Engineering Group	3/13/2025	3/18/2025	1830642	Complete	4773790	4561	DAY HILL RD	Windsor	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.87298965	-72.67709351	null	null	REPLACE	null	ES set 45' class 2 (FO) / Remove 35' class 4 (FO).Set new pole with Pri. riser on side of pole opposite of traffic direction.Attach Neut. at 109".Replace cutouts.Replace/Extend Pri. riser for new pole height.Note: Pole replaced at phones request, due to clearances to ground level with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1852577	$8,150.00	$150.00	$8,000.00	$73,666.84		Awaiting MR Payment	AXIS ENGINEERING GROUP	4/29/2025	5/7/2025	1857276	Complete	4614666	175	CHALKER HILL RD	Glastonbury	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.71481323	-72.53516388	MAKE-READY	Transfer To New Pole	null	null	FTR TO REPLACE POLE WITH 45/2 (E+5) DUE TO COMM CLEARANCE OVER ROAD. TRANSFER EXISTING POWER.	Shift ES facilities to FTR set 45/2, Remove: 35/4 Due to comms clearances; Transfer and fuse XFMR, install zap shield; Attach sec 136" from pole top, shift (2) SVCs midspan	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430280	$7,900.00	$150.00	$7,750.00	$34,633.36	$32,085.86	Make-Ready Overdue	Precision Valley Communications	5/2/2023	5/22/2023	1437739	Complete	4520277	G2792	DEERFIELD LN	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59331017	-73.12254486	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 5 pole.Set. (1) bisector anc. at a lead of 10'.Inst. (1) 14M ins. anc. guy at 22", attach to the 10' lead bisector anc.Attach Sec. at 82".Inst. (1) cutout and zap shield.Transfer Xfmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430280	$7,900.00	$150.00	$7,750.00	$34,633.36	$32,085.86	Make-Ready Overdue	Precision Valley Communications	5/2/2023	5/22/2023	1437739	Complete	4510205	17965	MIDDLEBURY RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58564198	-73.12168237	null	null	REPLACE	null	Set 45' class 1 pole (E5) / Abdn. 35' class 3 pole.Set (2) bisector ancs. at leads of 7' and 11'(11' lead for sole power use).Inst. (2) 18M ins. anc. guy at 5" and 35", attach to the 11' lead bisector anc.Inst. (1) 18M span guy at 136", run to pole 17966 (attach opposite Sec. DE at pole 17966).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430280	$7,900.00	$150.00	$7,750.00	$34,633.36	$32,085.86	Make-Ready Overdue	Precision Valley Communications	5/2/2023	5/22/2023	1437739	Complete	4533123	17967	MIDDLEBURY RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58604313	-73.12242592	null	null	REPLACE	null	Set 45' class 1 pole (E5) / Abdn. 35' class 3 pole.Cut and kick for Svc riser.Set (2) bisector ancs. at leads of 7' and 11'(11' lead for sole power use).Inst. (2) 18M ins. anc. guy at 5" and 35", attach to the 11' lead bisector anc.Splice in span of 1/0 TPX and run to pole 17968. Attach Sec./Sec. tap at 136".Inst. 25 kVA Xfmr, zap shield and cutout.Replace Svc. riser for new pole height.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1430280	$7,900.00	$150.00	$7,750.00	$34,633.36	$32,085.86	Make-Ready Overdue	Precision Valley Communications	5/2/2023	5/22/2023	1437739	Complete	4533117	17966	MIDDLEBURY RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58592672	-73.12204853	null	null	REPLACE	null	Set 45' class 1 pole (ES) / Abdn. 35' class 4 pole.Set (2) bisector ancs. at leads of 9' and 13'(13' lead for sole power use).Inst. (2) 18M ins. anc. guy at 5' and 35', attach to the 13' lead bisector anc.Attach Sec. DE at 136'.Remove Xfmr and cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430280	$7,900.00	$150.00	$7,750.00	$34,633.36	$32,085.86	Make-Ready Overdue	Precision Valley Communications	5/2/2023	5/22/2023	1437739	Complete	4533651	17968	MIDDLEBURY RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5863352	-73.12283338	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for Svc. riser.Attach Sec. DE at 82".Inst. (1) 14M span guy at 82", run to pole 17969 (attach 15' above ground at pole 17969).Replace Svc. riser for new pole height.Remove Xfmr and cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1435628	$7,900.00	$150.00	$8,000.00	$4,341.07	$12,292.13	Make-Ready Overdue	Precision Valley Communications	5/16/2023	6/27/2023	1463318	Complete	4545220	61613	NORTHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61645099	-73.11946437	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".Inst. (1) 14M ins. stub guy at 22", run to pole 61613S.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1435628	$7,900.00	$150.00	$8,000.00	$4,341.07	$12,292.13	Make-Ready Overdue	Precision Valley Communications	5/16/2023	6/27/2023	1463318	Complete	4899015	61613-S	NORTHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61645126	-73.11959839	MAKE-READY	Other	null	null	null	Inst. (1) anc. at a lead of 6' for Sec./stub DE. Attach other end of stub guy at 12" above Sec. DE on newer pole set, ran from pole 61613. Inst. (1) 18M non-ins. anc. guy opposite stub guy on newer pole set, removing old guy/hardware, attach to the existing DE anc.. Remove old stub pole. Inst. (1) 14M non-ins. anc. guy at 100", replacing existing anc. guy, attach to existing DE anc.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1463199	$7,900.00	$150.00	$7,875.00	$1,818.60	-$982.66	Make-Ready Overdue	Precision Valley Communications	6/28/2023	7/20/2023	1471931	Complete	4621862	50	STERLING RD	Sterling	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.70785141	-71.83253479	MAKE-READY	Other	null	null	null		Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4516464	63523	MAIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59059143	-73.10591125	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 40' class 4 pole.Cut and kick for municipal riser.Attach Sec./Neut. Tap at 136".Replace cutouts and arresters.Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4535577	C3578	COLONIAL RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5884552	-73.10114288	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".Inst. Zap shields and cutouts.Transfer Xfrmr/Streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4525285	63907	STRAITS TPKE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59083176	-73.10648346	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Set 10' lead bisector 10" PISA.Inst. 14M ins. anc. guy at 22", attach to the 10' lead bisector anc.Attach Sec./Sec. Tap at 109".Inst. Zap shields.Transfer Xfmr bank, cutouts and streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4896340	63901	MAIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59206009	-73.10790253	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 109".Inst. Zap shield.Transfer Xfrmr, cutout and floodlights.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4527638	G4557	KNIGHT ST	Watertown	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59367371	-73.10633087	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Set 18' lead DE 10" PISA.Inst. 18M ins. anc. guy at 22', attach to the 10' lead bisector anc.Attach Sec. at 109". Inst. Zap shields.Transfer Xfrmr bank and cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393146	$7,775.00	$150.00	$8,125.00	$83,666.10		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399497	Complete	4516433	F5906	MAIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59037399	-73.10243988	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Attach Sec. (TPX) at 93" and DE Sec./Sec. tap (QPX) at 109".Inst. Zap shield.Transfer Xfrmr and cutout.Transfer Streetlight and floodlights.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1429228	$7,775.00	$150.00	$7,750.00	$14,412.62	$7,597.54	Make-Ready Overdue	Precision Valley Communications	5/1/2023	5/31/2023	1451695	Complete	4526551	F6836	HIGHGATE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59191338	-73.11660334	null	null	REPLACE	null	ES TO REPLACE POLE WITH JOINT OWNED 40/2, TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1429228	$7,775.00	$150.00	$7,750.00	$14,412.62	$7,597.54	Make-Ready Overdue	Precision Valley Communications	5/1/2023	5/31/2023	1451695	Complete	4518865	F6837	HIGHGATE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59162569	-73.11603115	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 FOR CLEARANCE OVER ROAD, TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1464410	$7,775.00	$150.00	$7,875.00	$4,576.92		Awaiting MR Payment	Precision Valley Communications	7/3/2023	7/19/2023	1471575	Complete	4605756	163	STERLING RD	Sterling	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6997757	-71.79574585	null	null	REPLACE	null	Set (1) 40' class 2 pole (JO) / Abdn 35' class 4 pole.Set (1) 12' lead bisector anc.Inst. (1) 14M ins. anc. guy at 22", attach to the 12' lead bisector anc.Inst. (1) 14M span guy opposite Sec. DE, run to pole 162 (attach at existing guy height on pole 162).Attach Sec., at 82".	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426045	$7,650.00	$150.00	$7,500.00	$5,732.15	$5,794.84	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437759	Complete	4546142	61820	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.62938054	-73.13723233	null	null	REPLACE	null	Inst 45' class 1 pole (JO) / Abandon 40' class 4 pole.Attach Sec./Neut. at 109".Inst. (1) 14M ins. stub guy at 46", run to pole 61820-S, attach at existing location at pole 61820-S.Replace 65K cutout.Transfer street light.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430896	$7,525.00	$150.00	$7,250.00	$20,049.10	$18,022.27	Make-Ready Overdue	Precision Valley Communications	5/4/2023	7/6/2023	1465824	Complete	4898011	6018	NORTH ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60625638	-73.12190318	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. at a lead of 15' for corner/bisector.Attach Sec. at 82".Inst. 50kVA xfrmr & zap shields, remove 37.5kVA.Inst. (1) 14M ins. anc. guy at 22", attach to 15'L bisector anc.Transfer (2) cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430896	$7,525.00	$150.00	$7,250.00	$20,049.10	$18,022.27	Make-Ready Overdue	Precision Valley Communications	5/4/2023	7/6/2023	1465824	Complete	4529537	61877	NORTH ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60736192	-73.12260121	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Cut & kick pole for service riser.Inst. (1) anc. at a lead of 12' for corner/bisector.Attach Sec. at 82".Replace service riser conduit/cable & extend to new pole height.Inst. (1) 14M ins. anc. guy at 22", attach to 12'L bisector anc.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430896	$7,525.00	$150.00	$7,250.00	$20,049.10	$18,022.27	Make-Ready Overdue	Precision Valley Communications	5/4/2023	7/6/2023	1465824	Complete	4541975	25385	NANCY ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61042316	-73.12583155	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach DE Neut. at 82".Inst. (2) cutouts & zap shields.Inst. (1) 14M ins. stub guy at 7.5", run to pole E814.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1461647	$7,525.00	$150.00	$7,625.00	$7,655.10	$2,016.87	Make-Ready Overdue	Precision Valley Communications	6/23/2023	7/20/2023	1471959	Complete	4659820	3490	MOOSUP POND RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73047001	-71.86766453	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut & kick for Sec. riser.Inst. (1) anc. at a lead of 8' for DE Sec.Attach DE Sec. at 82".Inst. (1) 14M non-ins. anc. guy opposite DE Sec., attach to 8'L DE anc.Transfer Sec. riser conduit/cable.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1598215	$7,525.00	$150.00	$9,125.00	$13,096.72		Awaiting MR Payment	COMCAST - CT	11/6/2023	12/6/2023	1626555	Complete	4715673	3178	ROUTE 8	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.80276489	-73.11372375	null	null	REPLACE	null	FTR TO PLACE (2) 1" TER AT B=87 L=13' & B=177 L=9'	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1430193	$7,400.00	$150.00	$7,250.00	$3,760.47		Awaiting MR Payment	Precision Valley Communications	5/2/2023	5/22/2023	1437728	Complete	4531142	6803	CHERRY AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59796906	-73.1147995	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn 30' class 4 pole.Set (1) 13' lead bisector anc.Inst. 14M ins. anc. guy at 22", attach to 13' lead bisector anc.Attach Sec. at 82".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393580	$7,275.00	$150.00	$7,125.00	$7,108.81	$6,669.39	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399547	Complete	4522665	5563	PARKMAN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59805592	-73.084254	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82".Inst. (2) ins. 14M Span guys to poles 5562 and F123-S at 93° and 76°Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4531615	C4292	WOODRUFF AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59995649	-73.11861229	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for Svc riser.Set. (1) anc. at a lead of 13' for bisector.Attach Sec. at 109".Inst. (1) 14M ins. anc. guy at 22", attach to new bisector anc.Replace Svc. riser for new pole height.Transfer Xrfmr and cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4528688	6050	WOODRUFF AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.601974	-73.11967454	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Set. (1) anc. at a lead of 17' for DE.Attach Sec. at 109".Inst. (1) 14M non-ins. anc. guy at 109", attach to new DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4535481	G638	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.60304642	-73.12221527	null	null	REPLACE	null	Set 45' class 1 pole (Sole) / Abdn 40' class 3 pole.Cut and kick for Pri riser.Set. (1) 14' lead bisector anc.Inst. (1) 18M ins. anc. guy at 22", attach to the 14' lead bisector anc.Attach DE Neut. at 109".Replace Pri. riser conduit/cable for new pole height.Replace cutouts and arresters	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4534324	16930	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60395432	-73.12039948	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 40' class 4 pole.Cut and kick for comm. risers.Set. (1) 11' lead DE anc.Inst. (1) 14M non-ins. anc. guy at 107", attach to 11' lead DE anc.Attach Sec. taps at 107" and DE Sec. at 109' Inst. cutouts and zap shields.Transfer Xrfmr and streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4534951	16931	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60417938	-73.11997223	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Set. (1) 9' lead bisector anc.Inst. (1) 18M ins. sidewalk guy at 22", attach to the 10' lead bisector anc.Inst. (1) 18M non-ins. span guy at 109", run to pole 16930 (attach opposite Sec. DE at pole 16930).Attach Sec. DE at 109".Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4535008	16933	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60464859	-73.11946869	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Set. (1) 12' lead bisector anc.Inst. (1) 18M ins. sidewalk guy at 22", attach to the 12' lead bisector anc.Attach Sec. at 109".Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4534984	16932	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60444641	-73.11963654	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Set. (1) 27' lead bisector anc.Inst. (1) 14M ins. anc. guy at 22", attach to the 27' lead bisector anc.Attach Sec. at 109".Replace defective 25kVA Xfrmr/Inst. Zap shields.Transfer cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4897862	16934	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60488129	-73.11930847	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 40' class 2 pole.Attach Sec. tap at 107" and DE Sec. at 109".Replace cutouts and inst. Zap shields.Transfer Xrfmr bank.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4549811	16935	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60506439	-73.11919403	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Inst. (1) 14M non-ins. span guy at 109", run to pole 16934 (attach opposite Sec. DE at pole 16934).Attach Sec. tap at 107" and DE Sec. at 109'.Inst. (2) zap shields.Transfer Xrfmr, cutouts and (2) streetlights.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4524906	16936	DEFOREST ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.6054306	-73.11894226	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 40' class 4 pole.Set. (1) 14' lead DE anc.Inst. (1) 18M ins. anc. guy at 42", attach to the 14' lead DE anc.Inst. (1) 18M non-ins. span guy at 109", run to pole 6008 (attach opposite Sec. DE at pole 6008).Attach Sec. at 109".Replace (3) cutouts and arresters.Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4530133	887	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60821046	-73.11954441	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 35' class 4 pole.Set. (1) 16' lead bisector anc.Inst. (1) 14M ins. anc. guy at 22", attach to the 16' lead bisector anc.Inst. (1) 14M span guy at 109", run to pole 5982 (attach at 109" on pole 5982).Attach Sec. DE at 109".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4527106	888	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60845249	-73.11961214	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn 40' class 3 pole.Attach Sec. at 109".Inst. (1) 14M stub guy at 22", run to pole D457S.Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4532740	5982	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60811636	-73.11946338	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Set. (1) 13' lead DE anc.Inst. (1) 18M ins. anc. guy at 42", attach to the 13' lead DE anc.Attach Sec. at 109".Inst. arresters.Transfer cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4527736	889	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60883309	-73.11997359	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Attach Sec. at 109".Replace cutouts and arresters.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4898281	891	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60931769	-73.12046643	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Set. (2) bisector ancs. at leads of 9' and 13' Inst. (2) 14M ins. anc. guy at 22" & 34", attach to the 13' lead bisector anc.Attach DE Sec. at 109".Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4538555	890	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60903738	-73.12018943	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 3 pole.Attach Sec. at 109".	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1426040	$7,150.00	$150.00	$7,500.00	$147,792.78	-$12,966.19	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437771	Complete	4554873	61785	LITCHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61000315	-73.1216651	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Set. (1) 12' lead bisector anc.Inst. (1) 18M ins. anc. guy at 22°, attach to the 12' lead anc.Attach Sec. at 109'.Inst. (2) cutouts and zap shields.Transfer Xfrmr and streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436512	$7,150.00	$150.00	$7,125.00	$4,156.46	$2,490.64	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/28/2023	1463767	Complete	4537013	G4645	NORTHFIELD RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.62450924	-73.11788888	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Set (1) 13' lead DE anc.Inst. (1) 14M ins. anc. guy at 46°, attach to the 13' lead DE anc.Attach Neut. & Neut. tap at 82".Transfer cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394342	$7,120.00	$150.00	$8,125.00	$12,775.26		Awaiting MR Payment	Precision Valley Communications	2/28/2023	3/15/2023	1402319	Complete	4530021	5933	HART ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60400772	-73.10779572	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 30' class 4 pole.Attach Sec./Neut. at 82".Inst. cutouts and zap shields.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394342	$7,120.00	$150.00	$8,125.00	$12,775.26		Awaiting MR Payment	Precision Valley Communications	2/28/2023	3/15/2023	1402319	Complete	4530030	927	ECHO LAKE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60409546	-73.11008453	null	null	REPLACE	null	NOT ENOUGH MIDSPAN CLEARANCE OVER THE ROAD TO LOWER COMMS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1461136	$6,900.00	$150.00	$7,250.00	$7,418.48	$10,815.89	Make-Ready Overdue	Precision Valley Communications	6/21/2023	7/6/2023	1465994	Complete	4914329	2749	MOOSUP POND RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7403717	-71.89680481	null	null	REPLACE	null	Set 45' class 2 pole (T5) / Abdn. 40' class 3 pole.Attach Sec. at 82".Transfer streetlight.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1461136	$6,900.00	$150.00	$7,250.00	$7,418.48	$10,815.89	Make-Ready Overdue	Precision Valley Communications	6/21/2023	7/6/2023	1465994	Complete	4638154	2750	MOOSUP POND RD	Plainfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74055862	-71.89723206	null	null	REPLACE	null	Set 45' class 2 pole (T5) / Abdn. 40' class 4 pole.Attach Sec. at 82".	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393585	$6,650.00	$150.00	$6,500.00	$11,269.12	$3,365.06	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399551	Complete	4518588	23936	TUCKER AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59338496	-73.08835475	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for riser.Set (1) 14' bisector PSA with a lead of 7'.Inst. (1) 18M ins. span guy at 22°, run to pole G3974 (attach 6" below DE Sec. at pole G3974).Inst. (1) 18M non-ins. anc. guy at 82°, attach to the 7' lead bisector anc.Attach Sec. at 82".Replace defective 25KVA Xfrmr.Replace Svc. Riser for new pole height.Inst. Zap shields and cutouts.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394537	$6,650.00	$150.00	$6,625.00	$17,088.79	$16,528.65	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398999	Complete	4511626	9535	MERRIMAC ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58772306	-73.09494954	null	null	REPLACE	null	ES Inst. 40'/2 (JO) Pole / Abndn 35'/4.Attach Neut./Sec. at 82".Transfer cutouts, xfrmr (zap shields already installed) & streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394537	$6,650.00	$150.00	$6,625.00	$17,088.79	$16,528.65	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398999	Complete	4516764	C5312	FRANCES ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58836986	-73.09462544	null	null	REPLACE	null	ES Inst. 40'/2 (JO) Pole / Abndn 35'/4.Attach Sec at 82".Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394537	$6,650.00	$150.00	$6,625.00	$17,088.79	$16,528.65	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398999	Complete	4524534	769	MORRO ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58874214	-73.09495316	null	null	REPLACE	null	ES Inst. 45'/1 (JO) Pole / Abndn 35'/4.Attach Sec. at 109'.Inst (1) 14M ins span guy at 48°, run to pole 768, attach at 12" above Sec. at pole 768.Inst (1) 78" FG ins. 52°, transfer existing tree guy to other end of ins.Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394537	$6,650.00	$150.00	$6,625.00	$17,088.79	$16,528.65	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398999	Complete	4523208	20322	COLONIAL RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58753384	-73.09707625	null	null	REPLACE	null	ES Inst. 40'/2 (JO) Pole / Abndn 35'/4.Attach Neut./Sec. at 82" (maintain slack span to pole 8557).Transfer streetlight.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426414	$6,650.00	$150.00	$7,375.00	$28,868.24	$18,471.47	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437731	Complete	4642073	136053	SOUTH ST	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73972105	-73.18700681	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Inst. (1) anc. (sidewalk style) at a lead of 10' for DE span guy.Attach Sec. at 82".Inst. 25kVA xfrmr, cutout & zap shield, remove 25kVA xfrmr.Replace service riser conduit/cable & extend to new pole height.Inst. (1) 14M ins. span guy at 70°, run to pole 1360521.Inst. (1) 18M non-ins. anc. guy opposite span guy, attach to 10'L DE sidewalk anc.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426414	$6,650.00	$150.00	$7,375.00	$28,868.24	$18,471.47	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437731	Complete	4654128	149006	SOUTH ST	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74172661	-73.18721097	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 2 pole.Inst. (1) anc. at a lead of 8' for DE tap.Attach DE Sec. & DE Neut. at 109".Inst. (3) arresters.Inst. (1) 18M ins. anc. guy at 42°, attach to 8'L DE tap anc.Inst. (1) 14M ins. span guy at 15°, run to pole 149007A.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426414	$6,650.00	$150.00	$7,375.00	$28,868.24	$18,471.47	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437731	Complete	4657294	126005	MEADOW ST	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7457622	-73.1916009	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Attach Sec. at 82".	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426414	$6,650.00	$150.00	$7,375.00	$28,868.24	$18,471.47	Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437731	Complete	4673845	E4	MEADOW ST	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74599577	-73.19166554	null	null	REPLACE	null	Set 45' class 2 pole (JO) / Abdn. 40' class 2 pole.Cut & kick pole for Comm. equipment.Attach Sec. & DE Sec. at 82".Replace (2) cutouts.Inst. zap shield.Transfer Xfrmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1603873	$6,650.00	$150.00	$7,650.00	$31,824.10		Make-Ready Overdue	COMCAST - CT	11/13/2023	1/2/2024	1633887	Complete	4701365	1381	PROSPECT ST	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.80490112	-73.12261963	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 40' class 4 pole.Pole in concrete/sidewalk.Transfer OWS bracket, so that bottom of bracket is at 103".Transfer capacitor bank, cutouts & street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1603873	$6,650.00	$150.00	$7,650.00	$31,824.10		Make-Ready Overdue	COMCAST - CT	11/13/2023	1/2/2024	1633887	Complete	4923542	1380	PROSPECT ST	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.80443573	-73.12264252	null	null	REPLACE	null	Set 45' class 1 pole (JO) / Abdn. 35' class 4 pole.Cut & kick for risers. Pole in concrete/sidewalk.Transfer OWS bracket, so that bottom of bracket is at 103".Replace 50KVA Xfrmr bank, arresters & cutouts.Replace (2) Svc. risers for new pole height.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621737	$6,650.00	$150.00	$6,375.00	$5,570.70		Make-Ready Overdue	COMCAST - CT	11/28/2023	1/8/2024	1635726	Complete	4729384	773	KNOLLWOOD DR	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.8216362	-73.09593201	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut & kick pole for service riser.Attach Sec./DE Sec. at 82".Replace service riser conduit/cable & extend to new pole height.Inst. (1) 14M ins. stub guy at 46°, run to pole 773-S.Transfer cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4270691	10527	HIGHWOOD LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18347549	-73.3792038	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to road clearance & new attachment; Attach secondary 82" from pole top; Transfer 50 KVA XFMR; Install 10K fuse; Replace primary down guy with 14M to new ES-set 1"TT anchor LL=16', P=12"; Replace 14M span guy to P.10528 backing primary; Remove Tree Guy	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4271257	10526	HIGHWOOD LN	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18355179	-73.37861633	MAKE-READY	Other	null	null	null	Replace primary down guy with 14M to existing anchor LL=12', P=59'	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4270126	10040	HIGHWOOD RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.18204498	-73.37870026	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to clearance; Attach secondary 82" from pole top; Transfer 25 KVA XFMR; Install 6K fuse; Replace primary down guy with 14M to new ES-set 1'TT anchor LL=16', P=20'; Tree trimming required due to additional pole height	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4274438	24799	BROAD ST	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17979813	-73.37899017	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to additional load; Attach neutral 82" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4270164	24794	NEWTOWN TPKE	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17884022	-73.38066303	MAKE-READY	Other	null	null	null	Replace primary down guy with 14M to existing anchor LL=16', P=DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4270186	24797	BROAD ST	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17941666	-73.3796463	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to clearance; Attach neutral 82" from pole top	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4274429	24798	BROAD ST	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17960338	-73.37930262	null	null	REPLACE	null	Remove: 35/4Install: 40/2Replace due to clearance; Attach secondary 82" from pole top; Transfer 50 KVA XFMR, install 10K fuse & zap shield; Replace secondary down guy with 14M to new ES-set 1'TT anchor LL=12', P=DE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1691484	$6,650.00	$150.00	$6,500.00	$13,950.92		Make-Ready Overdue	Precision Valley Communications	5/9/2024	6/19/2024	1709070	Complete	4273724	7315	ACRES RD	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.17638016	-73.38037109	MAKE-READY	Other	null	null	DOUBLE POLE - COMMS TRANSFERRED	Replace (2) primary down guys with 14M to (2) existing anchors LL=10', P=DE, LL=12', P=DE	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393933	$6,525.00	$150.00	$6,375.00	$6,609.29	$1,733.10	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/15/2023	1402253	Complete	4517225	F6314	CHARLES ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59561016	-73.10510037	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Set (1) 10° DE PISA with a lead of 14' and (1) 10° bisector PISA with a lead of 13'.Inst. (1) 14M ins. anc. guy at 22", attach to the 14' lead DE anc. Inst. (1) 14M non-ins. anc. guy at 82", attach to the 13' lead bisector anc.Attach Sec./Neut. at 82".Inst. Zap shields and cutouts.Transfer Xfrmr and street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394338	$6,525.00	$150.00	$6,375.00	$2,439.77	$3,300.38	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/15/2023	1402260	Complete	4523467	24309	MORIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60347765	-73.08429601	null	null	REPLACE	null	Set 35' class 2 pole (JO) / Abdn. 30' class 4 pole.Set 13' lead 10° DE PISAInst. 14M non-ins. anc. guy at 52", attach to the 13' lead DE anc.Attach Sec. at 52'.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1388100	$6,400.00	$150.00	$6,250.00	$17,716.22	-$3,101.62	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398980	Complete	4504705	5784	SPRING HILL AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.57964063	-73.08863618	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1383447	$6,400.00	$150.00	$6,250.00	$10,315.44	$13,122.54	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398951	Complete	4515828	14198	SUNNYSIDE AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59391646	-73.07398924	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/1 -- EVS BUY EXTRA 5'	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1383447	$6,400.00	$150.00	$6,250.00	$10,315.44	$13,122.54	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398951	Complete	4896209	23674	EMILE AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59087144	-73.0751701	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1383447	$6,400.00	$150.00	$6,250.00	$10,315.44	$13,122.54	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1398951	Complete	4517206	20873	OLD COLONIAL RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59211038	-73.06420756	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4526206	G3930	PARKMAN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59929064	-73.07908961	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82".Inst. 14'L 10°PISA bisector anchor.Inst. (1) 18M ins. anc. guy. At 39", attach to 14'L bisector anchor.Inst. 14'L 10°PISA DE anchor.Inst. (1) 18M ins. anc. guy. At 30", attach to 14'L DE anchor.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4533950	G3929	PARKMAN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59958976	-73.07878304	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82".Inst. 14'L 10° PISA bisector anchor.Inst. (1) 14M ins. anc. guy. At 11", attach to 14'L bisector anchor.Transfer Transformer.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4534210	F6085	SYLVAN LAKE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60151291	-73.07988739	null	null	REPLACE	null	Inst 45' class 1 pole (JO) / Abdn 40' class 4 pole.Pole in grass.Attach Sec. at 109'.Inst. 25'L 10° PISA bisector anchor.Inst. (2) 18M ins. anc. guy. at 10" and 44", attach to 25'L bisector anchor.Transfer Streetlight.Remove Transformer.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4532956	G944	SYLVAN LAKE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60139847	-73.07919312	MAKE-READY	Other	null	null	null	Inst. 50kVA xfmr & zap shield, reconnect existing cutout/refuse, replace 25kVA xfmr. Splice/Connect new install span of 1/0 TPX to pole F6085, to existing 1/0 TPX, install bracket at or higher than existing Sec. location.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4546461	F8807	EUSTIS ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60005467	-73.08132672	null	null	REPLACE	null	Inst 35' class 2 pole (JO) / Abdn 30' class 4 pole.Pole in grass.Attach Sec. at 52"	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393538	$6,275.00	$150.00	$6,500.00	$29,558.52	$33,167.76	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399544	Complete	4520759	E222	EUSTIS ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60003831	-73.0811885	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82".Inst. 10'L 10° PISA DE anchor.Inst. (1) 18M non-ins. anc. guy. at 82", attach to 10'L DE anchor.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1426370	$6,150.00	$150.00	$5,125.00	$16,230.60		Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437753	Complete	4588233	262	E MORRIS WATERTOWN RD	Morris	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67416118	-73.17344465	MAKE-READY	Transfer To New Pole	null	null	FTR TO REPLACE POLE	FTR to set 40' class 2 pole (JO) / Rmv. 35' class 4 pole. Attach Neut. at 82". Transfer Xfrmr and cutout.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1426370	$6,150.00	$150.00	$5,125.00	$16,230.60		Make-Ready Overdue	Precision Valley Communications	4/25/2023	5/22/2023	1437753	Complete	4580216	E7	E MORRIS WATERTOWN RD	Morris	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67848587	-73.17578888	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Cut and kick for risers.Tree trimming required at pole.Set (1) 8' lead DE anc.Inst. (1) 14M ins. anc. guy at 22", attach to the 8' lead DE anc.Attach Sec. at 82".Replace Pri. and Svc. risers for new pole height.Replace (1) arrester.Transfer cutout.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4534744	64352	CLAXTON AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61356551	-73.12328779	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4543048	60823	CLAXTON AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61350164	-73.12360673	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 DUE TO 5' RULE	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4540803	6000	CHESTNUT GROVE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61223802	-73.12205306	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/1 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4542475	12938	SEYMOUR ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61126288	-73.12138708	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4541484	6004	CHESTNUT GROVE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61274613	-73.12234747	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40'-3 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1436636	$6,150.00	$150.00	$6,250.00	$33,780.36	$7,440.35	Make-Ready Overdue	Precision Valley Communications	5/18/2023	6/27/2023	1463241	Complete	4533390	27833	CHESTNUT GROVE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.61232848	-73.1215807	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1480719	$6,150.00	$150.00	$7,275.00	$5,298.48		Make-Ready Overdue	Precision Valley Communications	8/7/2023	1/31/2024	1646109	Complete	4647906	1881	SOUTH ST	Litchfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74153454	-73.1870657	null	null	REPLACE	null	ALL COMMS TO P.148007A (SOUTH ST) TO BE SLACK-SPANNED.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1642573	$6,150.00	$150.00	$6,750.00	$13,124.73		Awaiting MR Payment	NetSpeed LLC	2/7/2024	2/22/2024	1655943	Complete	4446668	8742	IVES AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51798248	-72.76059723	null	null	REPLACE	null	ES replace pole 50/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4527676	15230	TOWER RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59390814	-73.09939379	null	Transfer To New Pole	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER ROAD. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4527676	15230	TOWER RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59390814	-73.09939379	null	null	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER ROAD. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4896365	15236	PLEASANT VIEW AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59213046	-73.09903815	null	null	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER ROAD. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4518861	15242	PLEASANT VIEW AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59122923	-73.09854715	null	null	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER DRIVEWAY. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4514433	15240	PLEASANT VIEW AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59183136	-73.09888652	null	null	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER DRIVEWAY. ES TO REPLACE POLE WITH 40/2 TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393830	$6,025.00	$150.00	$6,125.00	$24,321.06	$11,354.20	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399567	Complete	4896219	15244	PLEASANT VIEW AVE	Watertown	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.59063036	-73.09821429	null	null	REPLACE	null	NO ROOM TO LOWER COMMS DUE TO CLEARANCE OVER DRIVEWAY. ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1431373	$6,025.00	$150.00	$5,875.00	$16,937.34	$15,491.29	Make-Ready Overdue	Precision Valley Communications	5/5/2023	6/28/2023	1463748	Complete	4535036	G-1933	NEILL DR	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60513829	-73.13599943	null	null	REPLACE	null	Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Set (1) 11' lead bisector anc. Inst. (1) 14M ins. anc. guy at 22", attach to 11' lead bisector anc.Attach Sec. at 82".Inst. zap shield.Transfer Xfrmr & cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1641846	$6,025.00	$150.00	$6,125.00	$34,393.75	$1,450.22	Make-Ready Overdue	Precision Valley Communications	1/22/2024	2/15/2024	1652980	Complete	4590955	18	THOMASTON RD	Morris	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67404175	-73.14955902	MAKE-READY	Other	null	null	null	Replace primary down guy with 18M to new FTR-set 1"TT anchor LL=12' , P=9'	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393769	$5,900.00	$150.00	$5,875.00	$20,596.33	$19,962.16	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399555	Complete	4524924	782	RIVERSIDE ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59137344	-73.09146881	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Pole in grass.Attach Sec. at 82".Inst. 15'L 10" PISA bisector anchor.Inst. 14M ins. anc. Guy at 35", attach to 15'L bisector anc.Transfer transformer.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393769	$5,900.00	$150.00	$5,875.00	$20,596.33	$19,962.16	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399555	Complete	4514442	15278	ZOAR AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59204102	-73.09002686	null	null	REPLACE	null	Inst 35' class 2 pole (JO) / Abdn 30' class 4 pole.Inst. (2) anc.s at leads of 10' & 13' for DE.Attach Sec. DE at 52".Inst. (1) 14M ins. span guy at 40", run to pole 15279 (attach at 18" at pole 15279).Inst. (2) 18M non-ins. anc. guys at 40" and 52", attach to 13'L DE anc.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393769	$5,900.00	$150.00	$5,875.00	$20,596.33	$19,962.16	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399555	Complete	4518519	5682	HILLCREST AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59302139	-73.0923996	null	null	REPLACE	null	Inst 40' class 2 pole (JO) / Abdn 35' class 4 pole.Attach Sec./Neut. at 82".Inst. cutouts & zap shields.Transfer xfrmr.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1394543	$5,775.00	$150.00	$5,750.00	$9,097.07		Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/8/2023	1399004	Complete	4513061	63917	MAIN ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58995058	-73.09460077	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/1 (E+5) DUUE TO CLEARANCE OVER ROAD TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430824	$5,775.00	$150.00	$5,625.00	$9,084.91	$9,250.58	Make-Ready Overdue	Precision Valley Communications	5/4/2023	7/6/2023	1465830	Complete	4507548	E758	HAMILTON AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58281096	-73.14783289	null	null	REPLACE	null	Set 40' class 1 pole (JO) / Abdn. 35' class 4 pole.Attach Sec., Sec. taps & Neut. at 82".Transfer Xfrmr and cutout. Set 40' class 2 pole (JO) / Abdn. 35' class 4 pole.Set (1) 17' lead DE anc.Inst. (1) 18M ins. anc. guy at 22", attach to the 17' lead DE anc.Attach Sec./Neut. at 82".Tree trimming required at pole.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1430824	$5,775.00	$150.00	$5,625.00	$9,084.91	$9,250.58	Make-Ready Overdue	Precision Valley Communications	5/4/2023	7/6/2023	1465830	Complete	4512982	F4587	MOREHOUSE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58655419	-73.14307851	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393812	$5,650.00	$150.00	$5,625.00	$13,622.68	$16,900.95	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399560	Complete	4541660	F127	FLAGG AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59526151	-73.09014762	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393812	$5,650.00	$150.00	$5,625.00	$13,622.68	$16,900.95	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399560	Complete	4897066	63078	FRENCH ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59783835	-73.09177603	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393812	$5,650.00	$150.00	$5,625.00	$13,622.68	$16,900.95	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399560	Complete	4531806	63029	FRENCH ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59871491	-73.08942483	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1471631	$5,650.00	$150.00	$8,500.00	$5,093.39	$3,347.24	Make-Ready Overdue	Precision Valley Communications	7/21/2023	8/17/2023	1485354	Complete	4896140	2009	LISA AVE	Griswold	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.5902093	-71.93962415	null	null	REPLACE	null	NO ROOM TO ATTACH PROP DUE TO CLEARANCE OVER ROAD.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393488	$5,525.00	$150.00	$5,375.00	$37,504.05	$15,950.51	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399503	Complete	4524700	5523	BUCKINGHAM ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59006381	-73.08400989	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393488	$5,525.00	$150.00	$5,375.00	$37,504.05	$15,950.51	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399503	Complete	4525242	5524	BUCKINGHAM ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59035389	-73.08399232	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393488	$5,525.00	$150.00	$5,375.00	$37,504.05	$15,950.51	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399503	Complete	4896227	808	HILLSIDE AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59069691	-73.08466506	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1393488	$5,525.00	$150.00	$5,375.00	$37,504.05	$15,950.51	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399503	Complete	4896232	61520	HILLSIDE AVE	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59079753	-73.08429868	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1393488	$5,525.00	$150.00	$5,375.00	$37,504.05	$15,960.51	Make-Ready Overdue	Precision Valley Communications	2/28/2023	3/9/2023	1399503	Complete	4520234	5532	BUCKINGHAM ST	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59287279	-73.08340898	null	null	REPLACE	null	null	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1474354	$5,525.00	$150.00	$4,750.00	$6,778.46		Make-Ready Overdue	COMCAST - CT	8/11/2023	8/31/2023	1547814	Complete	4726969	4232	WEED RD	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79595045	-73.19009618	null	null	REPLACE	null	ES set 40' class 2 Pole (JO) / Abdn. 35' class 4 Pole.Inst. (1) anc. at a lead of 13' for corner bisector.Attach Sec. at 82".Inst. (1) 18M ins. anc. guy at 22°, attach to the 13' lead bisector anchor. Transfer xfrmr & cutout (zap shield already installed)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1474354	$5,525.00	$150.00	$4,750.00	$6,778.46		Make-Ready Overdue	COMCAST - CT	8/11/2023	8/31/2023	1547814	Complete	4714861	2296-S	WEED RD	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79952633	-73.18882451	null	null	REPLACE	null	STUB POLE DO NOT ATTACH PROP.. FTR TO ADD 10M SPANGUY AT 21'2" TO P2296 FTR TO REPLACE 10M SPANGUY AT 20'2" TO P2296	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1866258	$5,400.00	$150.00	$5,250.00	$89,264.13		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	5/23/2025	6/25/2025	1883348	Complete	4529328	89352	N MAIN ST	Southington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60312653	-72.87834167	null	null	REPLACE	null	ES TO RPLC W/ 50/1 C&K FOR RISER-DUE TO COMM CLRNC. XFER EXIST PWR	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1866258	$5,400.00	$150.00	$5,250.00	$89,264.13		Awaiting MR Payment	MCIMETRO ACCESS TRANSMISSION SYSTEMS	5/23/2025	6/25/2025	1883348	Complete	4526742	89350	MAIN ST	Southington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.60280991	-72.87837219	null	null	REPLACE	null	ES TO RPLC W/ 45-2 C&K DUE TO 5' RULE. XFER EXIST PWR.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1474202	$5,150.00	$150.00	$6,125.00	$9,129.82	$5,678.16	Make-Ready Overdue	COMCAST - CT	9/29/2023	11/1/2023	1610950	Complete	4682285	2408	NEW LITCHFIELD ST	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78598961	-73.14620414	null	null	REPLACE	null	ES TO TO REPLACE POLE WITH 40-2 DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676745	$5,150.00	$150.00	$5,000.00	$21,489.18		Make-Ready Overdue	GrecoWolf Engineering	4/29/2024	8/7/2024	1730518	Complete	4744838	894	OLD WINDSOR RD	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.86093521	-72.69465637	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 45' class 2 pole.Attach Sec./Neut. at 120".Attach AC. at 136".Transfer 3PH capacitor bank & (3) cutouts.Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676745	$5,150.00	$150.00	$5,000.00	$21,489.18		Make-Ready Overdue	GrecoWolf Engineering	4/29/2024	8/7/2024	1730518	Complete	4929791	1905	OLD WINDSOR RD	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.86079025	-72.69513702	null	null	REPLACE	null	Set 50' class 1 pole (JO) / Abdn. 40' class 4 pole.Cut & kick pole at phones request.Attach Neut./Sec. at 120".Attach AC at 136".Inst. (1) 14M non-ins. anc. guy at 120°, attach to the existing DE Sec. anc.Transfer (3) Xfrmrs (have existing zap shields) & (3) cutouts.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1474140	$5,025.00	$150.00	$6,250.00	$28,003.19		Make-Ready Overdue	COMCAST - CT	9/1/2023	10/31/2023	1609325	Complete	4697013	3387	FRANKLIN ST	Torrington	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.80003357	-73.12031555	null	null	REPLACE	null	FTR TO REPLACE POLE WITH 45-1 DUE TO MIDSPAN CLEARANCE ISSUE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1367818	$4,525.00	$150.00	$4,375.00	$66,725.44		Awaiting MR Payment	Tilson Technology Management	12/14/2022	1/5/2023	1374380	Complete	4748969	703	CAPEN ST	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.84560454	-72.65954245	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1367818	$4,525.00	$150.00	$4,375.00	$66,725.44		Awaiting MR Payment	Tilson Technology Management	12/14/2022	1/5/2023	1374380	Complete	4754393	701	CAPEN ST	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.84524155	-72.65887451	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1384008	$4,400.00	$150.00	$7,500.00	$32,950.73	$12,771.86	Make-Ready Overdue	Precision Valley Communications	2/27/2023	3/8/2023	1398967	Complete	4531804	15926	SYLVAN LAKE RD	Watertown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.59867755	-73.07274674	null	null	REPLACE	null	Set 50' class 1 pole (E10) / Abdn. 45' class 1 pole.Set (2) 14" DE PISAs with leads of 22' & 26'.Inst. (3) 18M ins. anc. guys at 42", 60" & 126", attach to the 22' & 26' lead DE ancs. (attach 2 guys to 26' lead).Inst. 18M ins. span guy at 84", run to pole 16799 (attach opposite of Sec. DE at pole 16799).Spread spacer cable onto X-ARM.Attach 3PH Taps at 42" & 126". Attach 3PH DE Pri. at 84" Attach DE Sec. & Sec. tap at 190".Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621835	$4,275.00	$150.00	$4,500.00	$11,160.96	$20,761.62	Make-Ready Overdue	COMCAST - CT	11/29/2023	1/8/2024	1635741	Complete	4702374	980	PARK AVE	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79355113	-73.11825825	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 (JOINT) TO MAKE SPACE FOR NEW ATTACHER - TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1621835	$4,275.00	$150.00	$4,500.00	$11,160.96	$20,761.62	Make-Ready Overdue	COMCAST - CT	11/29/2023	1/8/2024	1635741	Complete	4724229	979	PARK AVE	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79391143	-73.11830475	null	null	REPLACE	null	979 (99) ES TO REPLACE POLE WITH 40/2 (JOINT) & ATTACH SEC @ 272" DUE TO REPLACEMENT OF P.980 - TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1529252	$4,025.00	$150.00	$3,750.00	$53,798.92		Awaiting MR Payment	Tilson Technology Management	8/24/2023	9/14/2023	1554613	Complete	4629207	149	HARTFORD AVE	Wethersfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71523285	-72.65608215	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-1 DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1529252	$4,025.00	$150.00	$3,750.00	$53,798.92		Awaiting MR Payment	Tilson Technology Management	8/24/2023	9/14/2023	1554613	Complete	4645353	1624	MEGGAT PARK	Wethersfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71539688	-72.65596771	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40-2 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1529252	$4,025.00	$150.00	$3,750.00	$53,798.92		Awaiting MR Payment	Tilson Technology Management	8/24/2023	9/14/2023	1554613	Complete	4623978	209	WILLARD ST	Wethersfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71499634	-72.65634918	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40-2 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1676705	$3,400.00	$150.00	$3,250.00	$15,595.73		Make-Ready Overdue	GrecoWolf Engineering	4/15/2024	8/7/2024	1730511	Complete	4743016	2288	MOUNTAIN AVE	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.83088303	-72.74064636	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2 CUT & KICK DUE TO MIDSPAN	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1729194	$3,400.00	$150.00	$3,250.00	$55,728.48		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735433	Complete	4553689	8752	KENSINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65125275	-72.78546143	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 DUE TO 10' RULE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1729194	$3,400.00	$150.00	$3,250.00	$55,728.48		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735433	Complete	4567802	53894	KENSINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65094757	-72.78581238	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2 - BUY EXTRA 5" DUE TO 5' RULE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1729194	$3,400.00	$150.00	$3,250.00	$55,728.48		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735433	Complete	4568444	50804	KENSINGTON AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65129471	-72.78557587	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 50/1 - BUY EXTRA 5" DUE TO COMM CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1398234	$3,275.00	$150.00	$3,250.00	$1,116.70		Awaiting MR Payment	NetSpeed LLC	3/10/2023	3/22/2023	1404385	Complete	4367598	60679	OXFORD RD	Oxford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39970316	-73.08862015	MAKE-READY	Shift Raise	null	null	null	raise secondary 10"	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1398234	$3,275.00	$150.00	$3,250.00	$1,116.70		Awaiting MR Payment	NetSpeed LLC	3/10/2023	3/22/2023	1404385	Complete	4377847	21342	OXFORD RD	Oxford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.40148926	-73.09007263	MAKE-READY	Other	null	null	null	raise secondary 8" and dress drip loop	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1398234	$3,275.00	$150.00	$3,250.00	$1,116.70		Awaiting MR Payment	NetSpeed LLC	3/10/2023	3/22/2023	1404385	Complete	4370704	21336	OXFORD RD	Oxford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.40307236	-73.09136963	MAKE-READY	Other	null	null	null	raise secondary 4" and dress drip loop	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1398234	$3,275.00	$150.00	$3,250.00	$1,116.70		Awaiting MR Payment	NetSpeed LLC	3/10/2023	3/22/2023	1404385	Complete	4373535	21335	OXFORD RD	Oxford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.40341187	-73.09159088	MAKE-READY	Other	null	null	null	raise secondary 4" and dress drip loop	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1872316	$3,150.00	$150.00	$3,000.00	$15,781.46		Make-Ready Overdue	Siena Engineering Group	6/4/2025	6/18/2025	1880159	Complete	4559060	50925	BASSETT ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65848923	-72.7800827	null	null	REPLACE	null	ES set 45' class 2 pole (JO) / Abdn. 35' class 4.Pole in grass strip.Attach Sec. at 109".Inst. zap shield.Transfer xfmr, cutout & streetlight.Note: Pole replaced at phones request, due to clearances to ground level.	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1623186	$3,025.00	$150.00	$3,000.00	$50,063.68		Make-Ready Overdue	Precision Valley Communications	12/6/2023	1/8/2024	1635858	Complete	4857633	28176	WESTPORT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12812042	-73.38237762	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 POLE DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1623186	$3,025.00	$150.00	$3,000.00	$50,063.68		Make-Ready Overdue	Precision Valley Communications	12/6/2023	1/8/2024	1635858	Complete	4250803	28452	WESTPORT AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12849505	-73.38122178	null	null	REPLACE	null	ES TO REPLACE CUT & KICK POLE WITH 50/1 POLE DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1623186	$3,025.00	$150.00	$3,000.00	$50,063.68		Make-Ready Overdue	Precision Valley Communications	12/6/2023	1/8/2024	1635858	Complete	4248199	28455	BOSTON POST RD W	Westport	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.12881088	-73.38021851	MAKE-READY	Shift Raise	null	null	null	Raise aerial cable & Sec./Neut. 12".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1970991	$2,900.00	$150.00	$2,750.00	$18,019.17		Make-Ready Overdue	CROWN CASTLE	1/14/2026	2/5/2026	1981166	Complete	4514790	113	OLD RD	Colchester	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.58033752	-72.34005737	null	null	REPLACE	null	ES inst. 40' class 2 (IO) / Abnd.35' class 4.Set new pole to southeast side of existing pole to place riser opposite side of pole to traffic direction.Inst. (1) anc. at a lead of 11' for corner bisector.Attach Sec. at 82", create Sec. open point, creating Sec. dead section between poles 113 & 112 (Sec. open point to be created under WO 25375780 part 1 of 2).Inst. (1) 14M ins. anc. guy at 22", attach to the 11' lead bisector anc..Replace/Extend Swc. riser for new pole height.Transfer cutout.Notes: Pole replaced at phone's request due to Comm. midspan clearances with new attachment.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1432253	$2,525.00	$150.00	$2,750.00	$19,419.22	$8,051.97	Make-Ready Overdue	CROWN CASTLE	5/8/2023	5/15/2023	1434669	Complete	4507065	8401	JOHNSON ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.57264328	-72.65990448	MAKE-READY	Shift Raise	null	null	null	Raise Sec. 18". Clean up drooping Sec./Xfmr cables.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1432253	$2,525.00	$150.00	$2,750.00	$19,419.22	$8,051.97	Make-Ready Overdue	CROWN CASTLE	5/8/2023	5/15/2023	1434669	Complete	4509375	8400	JOHNSON ST	Middletown	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.57274246	-72.65981293	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 DUE TO COMM MIDSPAN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1734929	$2,525.00	$150.00	$2,500.00	$13,903.99		Make-Ready Overdue	CROWN CASTLE	8/20/2024	9/4/2024	1739811	Complete	4476633	1400	BROAD ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.53755951	-72.78910828	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50/1 DUE TO COMM CLEARANCE - TRANSFER POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1395672	$2,025.00	$150.00	$2,000.00	$17,994.11	$3,646.44	Make-Ready Overdue	CROWN CASTLE	3/3/2023	3/9/2023	1399594	Complete	4814341	5870	ELLA GRASSO TPKE	Windsor Locks	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.9396019	-72.67082214	null	null	REPLACE	null	Set 45' class 1 pole (E5) / Abdn. 45' class 3 pole.Inst. (1) anc. at a lead of 20' for corner bisector.Remove top de-energized Pri. tap to pole 21176.Attach DDE tap at 42" (North Rd).Attach under-build at 84" (Ella Grasso Tpke).Attach Sec./Neut. & taps at 136".Inst. (1) 14M ins. span guy at 21', run to pole 21176. Inst. (1) 14M ins. stub guy at 21', run to pole 5870-S (attach at existing location at pole 5870-S).Inst. (2) 14M ins. anc. guys at 54" & 66", attach both to the 20' lead bisector anc..Transfer street light.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1395672	$2,025.00	$150.00	$2,000.00	$17,994.11	$3,646.44	Make-Ready Overdue	CROWN CASTLE	3/3/2023	3/9/2023	1399594	Complete	4825296	21176	NORTH ST	Windsor Locks	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.93972778	-72.67059326	MAKE-READY	Other	null	null	null	Complete removal of top de-energized Pri. to pole 5870. Replace top pole top to DE FG. Attach other end of span guy at 27". ran from pole 5870. Inst. (1) 18M ins. anc. guy at 15", replacing existing guy, attach to the existing DE anc...	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1722962	$2,025.00	$150.00	$2,125.00	$2,857.31		Awaiting MR Payment	NetSpeed LLC	7/22/2024	7/31/2024	1727781	Complete	4775438	891	PROSPECT ST	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.85458755	-72.64434052	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40'/2 POLE TRANSFER EXISTING POWER PCO DUE TO MIDSPAN CLEARANCE OF PROP OVER MULTIPLE DRIVEWAYS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1729219	$2,025.00	$150.00	$1,875.00	$1,923.75		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735427	Complete	4225099	2695	GLENBROOK RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.05799103	-73.52853394	MAKE-READY	Other	null	null	DOUBLE POLE	Attach 1/0 TPX from P.2694, 136" from pole top; Reconnect streetlight and install streetlight conduit	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1729219	$2,025.00	$150.00	$1,875.00	$1,923.75		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735427	Complete	4222974	2694	GLENBROOK RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.05836868	-73.52835846	MAKE-READY	Other	null	null	ES TO REPLACE OWS W/ TPX AND RAISE 19", ES TO RAISE STREETLIGHT 24'.	Due to clearance, replace Open Wire Secondary with 1/0 TPX, 116' to P.2693 & 154' to P.2695; Attach secondary 82" from pole top; Raise streetlight 24' & install streetlight conduit	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1729219	$2,025.00	$150.00	$1,875.00	$1,923.75		Awaiting MR Payment	AXIS ENGINEERING GROUP	8/5/2024	8/21/2024	1735427	Complete	4230168	2693	GLENBROOK RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.05858994	-73.52815247	MAKE-READY	Other	null	null	null	Due to clearance, raise streetlight 18"; Attach 1/0 TPX from P.2694, 82" from pole top; Reconnect streetlight and install streetlight conduit	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1984630	$1,900.00	$150.00	$1,625.00	$1,617.14		Awaiting MR Payment	NetSpeed LLC	2/13/2026	3/9/2026	1993878	Complete	4634087	793	CHESTER ST	Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73093033	-72.67488861	MAKE-READY	Other	null	null	EVS TO RAISE SEC 36" TO 29'. ES TO RAISE SEC RISER 2' ABOVE SEC.	raise secondary 36" and extend riser	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1705119	$1,775.00	$150.00	$1,750.00	$48,550.49		Make-Ready Overdue	CROWN CASTLE	6/10/2024	6/19/2024	1709030	Complete	4701125	51	ALBANY AVE	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7861824	-72.74445343	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 50/1 DUE TO COMM CLEARANCE	Existing Attachment auto-added.	Y
Non CONNECTICUT LIGHT&POWER New or Replace Poles	1705119	$1,775.00	$150.00	$1,750.00	$48,550.49		Make-Ready Overdue	CROWN CASTLE	6/10/2024	6/19/2024	1709030	Complete	4682344	6796	ALBANY AVE	West Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.78632355	-72.74360657	null	Transfer To New Pole	REPLACE	null	FTR TO REPLACE POLE WITH 50/1 DUE TO COMM CLEARANCE	FTR to set 50' class 1 pole (IO) / Remove 40' class 4 pole. Attach Sec. at 136". Inst. (1) 14M non-ins. span guy at 136", run to pole 5906 (attach at existing location at pole 5906). Inst. (1) 18M ins. anc. guy at 50", attach to DE anc. (FTR Set). Transfer cutouts & street light. Note: Pole replaced at phones request, due to comms clearances in midspan for new attachment.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1764940	$1,525.00	$150.00	$1,375.00	$936.18		Awaiting MR Payment	NetSpeed LLC	11/4/2024	11/13/2024	1767850	Complete	4905140	1352	LAUREL ST	Bristol	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67292786	-72.94619751	MAKE-READY	Shift Raise	null	null	1352 (135)	raise secondary 16" existing clearances are met. shift raise is needed to make space for new comm	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1483921	$1,400.00	$150.00	$1,500.00	$1,941.14	$4,339.11	Make-Ready Overdue	COMCAST - CT	8/28/2023	10/31/2023	1609297	Complete	4686530	4547	LINTON ST	Torrington	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78978187	-73.15296714	null	null	REPLACE	null	REQUESTING ES TO REPLACE POLE WITH 35/2 - TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1820075	$1,400.00	$150.00	$1,375.00	$45,226.19		Awaiting MR Payment	NetSpeed LLC	2/18/2025	3/4/2025	1825223	Complete	4486214	2075	CENTENNIAL AVE	Meriden	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.53621674	-72.82604218	null	null	REPLACE	null	REQUESTING ES TO CUT & KICK POLE W/ 50/1' DUE TO COMM CLEARANCE ISSUES TRANSFER EXISTING POWERS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1820075	$1,400.00	$150.00	$1,375.00	$45,226.19		Awaiting MR Payment	NetSpeed LLC	2/18/2025	3/4/2025	1825223	Complete	4467252	2076	CENTENNIAL AVE	Meriden	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.53668213	-72.82592773	null	null	REPLACE	null	ES replace pole 45/2 due to change in height of adjacent pole from replacementas adjacent pole is billable, so is this	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1647978	$1,275.00	$150.00	$1,125.00	$3,281.33		Awaiting MR Payment	NetSpeed LLC	2/6/2024	2/22/2024	1655687	Complete	4456639	93769	DIAMOND HILL RD	Cheshire	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.52573776	-72.85529327	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2' DUE TO MIDSPAN CLEARANCE ISSUES & COMM CLEARANCE ISSUES TRANSFER EXISTING POWERS	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1467991	$1,150.00	$150.00	$1,250.00	$6,833.78		Awaiting MR Payment	NetSpeed LLC	7/14/2023	7/24/2023	1472931	Complete	4650578	5117	CORNERSTONE DR	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.74963379	-72.76898193	MAKE-READY	Street Light Bracket	null	null	null	raise SL 24"	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1467991	$1,150.00	$150.00	$1,250.00	$6,833.78		Awaiting MR Payment	NetSpeed LLC	7/14/2023	7/24/2023	1472931	Complete	4663960	5210	BUENA VISTA RD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74966431	-72.76777649	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1467991	$1,150.00	$150.00	$1,250.00	$6,833.78		Awaiting MR Payment	NetSpeed LLC	7/14/2023	7/24/2023	1472931	Complete	4651209	5118	BUENA VISTA RD	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74985886	-72.76622772	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 REQUESTING ES TO REPLACE POLE WITH 50/2 DUE TO COMM MIDSPAN CLEARANCE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1861063	$1,150.00	$150.00	$875.00	$47,900.93		Awaiting MR Payment	NetSpeed LLC	5/15/2025	6/2/2025	1870940	Complete	4654913	5900	SHIELD ST	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7250061	-72.72309113	null	null	REPLACE	null	REQUESTING ES TO REPLACE POLE WITH 45/1 DUE TO COMM CLEARANCE OVER COMMERICAL DRIVEWAY TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1861063	$1,150.00	$150.00	$875.00	$47,900.93		Awaiting MR Payment	NetSpeed LLC	5/15/2025	6/2/2025	1870940	Complete	4640779	2557	SHIELD ST	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.72503281	-72.72245026	null	null	REPLACE	null		Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1398269	$1,025.00	$150.00	$1,125.00	$22,918.74	$31,169.91	Make-Ready Overdue	Siena Engineering Group	3/8/2023	3/15/2023	1402291	Complete	4708986	1207	BURNSIDE AVE	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78001785	-72.60603333	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1398269	$1,025.00	$150.00	$1,125.00	$22,918.74	$31,169.91	Make-Ready Overdue	Siena Engineering Group	3/8/2023	3/15/2023	1402291	Complete	4696628	1208	BURNSIDE AVE	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78009415	-72.60569	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 50/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1468105	$1,025.00	$150.00	$875.00	$10,593.70	$6,793.90	Make-Ready Overdue	CROWN CASTLE	7/14/2023	7/19/2023	1471520	Complete	4717263	4947	PRESTIGE PARK RD	East Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.78742599	-72.60118103	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 50/1	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1832212	$1,025.00	$150.00	$1,000.00	$73,119.77		Awaiting MR Payment	AXIS ENGINEERING GROUP	3/21/2025	4/2/2025	1842260	Complete	4787532	996	GRIFFIN RD S	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87383652	-72.73368835	null	null	REPLACE	null	ES Install: 45/2, Remove: 40/2; Due to comms clearances; Cut & kick (primary riser); Attach secondary 109" from pole top (45/45 split for comms clearances); Extend 3" primary riser w/ 4" shield 76" to secondary level	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1832212	$1,025.00	$150.00	$1,000.00	$73,119.77		Awaiting MR Payment	AXIS ENGINEERING GROUP	3/21/2025	4/2/2025	1842260	Complete	4774347	999	GRIFFIN RD S	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.8724327	-72.73425293	null	null	REPLACE	null	ES Install: 45/2, Remove: 40/4; Due to comms clearances; Cut & kick (comms riser); Attach secondary 109" from pole top (45/45 split for comms clearances)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1832212	$1,025.00	$150.00	$1,000.00	$73,119.77		Awaiting MR Payment	AXIS ENGINEERING GROUP	3/21/2025	4/2/2025	1842260	Complete	4757237	3012	GRIFFIN RD S	Bloomfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.87351227	-72.73381042	null	null	REPLACE	null	ES Install: 45/2, Remove: 40/2; Due to comms clearances; Cut & kick (comms riser); Attach secondary 109" from pole top (45/45 split for comms clearances); Transfer and fuse XFMR, install zap shield; Install flex conduit for streetlight	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1670201	$900.00	$150.00	$875.00	$8,305.71	$13,091.25	Make-Ready Overdue	CROWN CASTLE	3/29/2024	4/2/2024	1671846	Complete	4644254	1198	FLATBUSH AVE	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.74249649	-72.72076416	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 CUT & KICK - MIDSPAN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1615436	$775.00	$150.00	$625.00	$9,164.36	$3,310.08	Make-Ready Overdue	COMCAST - CT	11/10/2023	11/27/2023	1620717	Complete	4927359	3108-S	INTERSTATE 395	Killingly	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.83580758	-71.87590984	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 35/1 TO MAINTAIN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1423787	$650.00	$150.00	$500.00	$25,093.64		Make-Ready Overdue	CROWN CASTLE	4/17/2023	4/25/2023	1427387	Complete	4812148	20208	PROSPECT HILL RD	East Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.93455533	-72.60583496	null	null	REPLACE	null	REVISED -- POLE ISN'T GETTING REPLACE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1887956	$525.00	$150.00	$375.00	$43,173.84		Awaiting MR Payment	NetSpeed LLC	7/15/2025	7/30/2025	1897518	Complete	4909884	11005	STAFFORD AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.70691681	-72.91275787	null	null	REPLACE	null	REVISED --- POLE ISN'T GEETING REPLACE EVS TO REPLACE POLE WITH 45/2 DUT TO CLEARANCE ISSUES - XFER EXISTING PWR. ES TO PLC ANC AT (L=14', B=SW).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1887956	$525.00	$150.00	$375.00	$43,173.84		Awaiting MR Payment	NetSpeed LLC	7/15/2025	7/30/2025	1897518	Complete	4607357	11004	STAFFORD AVE	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.70712662	-72.91207886	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/ 2 DUE TO 5' - XFER EXISTING PWR	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1373996	$400.00	$150.00	$250.00	$27,673.89		Awaiting MR Payment	NetSpeed LLC	1/5/2023	1/26/2023	1381699	Complete	4586853	56693	BOOTH ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.67311478	-72.79240417	null	null	REPLACE	null	POWER TO REPLACE POLE WITH A 40/1	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1375785	$400.00	$150.00	$50.00	$1,901.02		Attachment Overdue	New Cingular Wireless PCS	1/10/2023	2/2/2023	1385189	Complete	4563982	E52-1	MAIN ST N	Bethlehem	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66407013	-73.19837952	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1379340	$400.00	$150.00	$50.00	$3,419.08	$4,052.16	Attachment Overdue	New Cingular Wireless PCS	1/24/2023	2/2/2023	1385182	Complete	4931985	2619	RATLUM RD	New Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.88440323	-72.94820404	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1478919	$400.00	$150.00	$200.00	$247.86	$0.00	Attachment Overdue	VERIZON WIRELESS	8/3/2023	9/14/2023	1554609	Complete	4397815	263	STONY HILL RD	Brookfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.43564606	-73.38967133	MAKE-READY	Shift Raise	null	null	EXISTING DOUBLE POLE IN THE FIELD	Raise Sec./Neut. 33".	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1556407	$400.00	$150.00	$250.00	$4,773.22	$13,666.22	Inspection	COMCAST - CT	9/25/2023	10/5/2023	1595946	Complete	4771337	4518	POQUONOCK AVE	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.90650307	-72.67838412	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1556407	$400.00	$150.00	$250.00	$4,773.22	$13,666.22	Inspection	COMCAST - CT	9/25/2023	10/5/2023	1595946	Complete	4933688	4519	POQUONOCK AVE	Windsor	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.90650388	-72.67789871	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2. TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1666795	$400.00	$150.00	$50.00	$3,228.50	$6,482.24	Make-Ready Overdue	VERIZON WIRELESS	3/22/2024	4/1/2024	1671008	Complete	4779993	247	TOLLAND STAGE RD	Tolland	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.88068008	-72.35018158	MAKE-READY	Other	null	null	null	Raise Neut. from pole 246-1/2 by 10" and splice into the DE Neut. to pole 34691. Raise Sec. along Tolland Stage Rd 16" & pull slack out of Sec. to pole 246-Â½. Inst. 1/0 TPX to pole 247-Â½, removing 1/0 ACSR Neut., attach at opposite newly raised TPX bracket.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1666795	$400.00	$150.00	$50.00	$3,228.50	$6,482.24	Make-Ready Overdue	VERIZON WIRELESS	3/22/2024	4/1/2024	1671008	Complete	4780029	247-1/2	TOLLAND STAGE RD	Tolland	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.88124847	-72.34981537	MAKE-READY	Other	null	null	null	End 1/0 TPX install, 1/0 ACSR Neut. removal, from pole 247, Splice new TPX Neut. to existing 1/0 ACSR Neut., attach at 8" above existing Neut. DDE. Inst. #2 TPX to pole 247-Â½-S, attach of off raised Sec./Neut. bracket. Inst. (1) 14M non-ins. stub guy 6" above raised Sec./Neut. bracket, run to pole 247-Â½-S.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1675664	$400.00	$150.00	$50.00	$3,041.99	$9,024.13	Attachment Overdue	New Cingular Wireless PCS	4/11/2024	4/24/2024	1680444	Complete	4229654	17192	COURTLAND AVE	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.06868003	-73.51612302	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1678671	$400.00	$150.00	$50.00	$6,167.02	$1,596.35	Inspection	New Cingular Wireless PCS	4/22/2024	5/8/2024	1691520	Complete	4902149	45186	LAKEVIEW AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65102386	-72.79587555	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 DUE TO NEW ANTENNA	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1682655	$400.00	$150.00	$50.00	$3,135.29	$4,944.26	Inspection	New Cingular Wireless PCS	5/1/2024	5/8/2024	1691541	Complete	4570619	53952	SHUTTLE MEADOW AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65506363	-72.7880249	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 DUT OTNE ANTENNA CLEARANCE	Existing Attachment auto-added.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1682655		$400.00	$150.00	$50.00	$3,135.29	$4,944.26	Inspection	New Cingular Wireless PCS	5/1/2024	5/8/2024	1691541	Complete	4568887	53951	SHUTTLE MEADOW AVE	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65496063	-72.78797913	MAKE-READY	Other	null	null	null	Inst. off-pole Sec. tap of #2 TPX to pole 53952, inst. slack span. Service span to house #59 to be connected at pole 53952, remove portion of service span (between poles 53951 & 53952). Inst. (1) 14M ins. stub guy at 6", below spacer mess., replacing existing guy, run to pole 53952.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1702520		$400.00	$150.00	$50.00	$1,148.61	$2,402.74	Attachment Overdue	VERIZON WIRELESS	5/31/2024	7/10/2024	1719595	Complete	4534778	N.N.	N MAIN ST	Southington	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.61388678	-72.87396988	MAKE-READY	Other	null	null	null	Pull slack out of Sec. to pole 89394 Inst. off pole Sec. tap of #2 TPX to pole N.N., inst. slack span. Inst. (1) 14M ins. stub guy at 22", replacing existing guy, run to pole N.N..	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1725448		$400.00	$150.00	$50.00	$10,881.78	$14,182.28	Attachment Overdue	New Cingular Wireless PCS	7/24/2024	7/24/2024	1725452	Complete	4488195	91841	KENSINGTON AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.5504869	-72.80012694	null	null	REPLACE	null	EVS TO REPLACE WITH 45/2 ANTENNA MOUNTED SIDE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1725448		$400.00	$150.00	$50.00	$10,881.78	$14,182.28	Attachment Overdue	New Cingular Wireless PCS	7/24/2024	7/24/2024	1725452	Complete	4476425	91840	KENSINGTON AVE	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.55025104	-72.79964349	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45/1 DUE TO REPLACE OF P91841	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1758229		$400.00	$150.00	$50.00	$280.80	$2,139.93	Inspection	New Cingular Wireless PCS	10/21/2024	11/6/2024	1765939	Complete	-1	50926-S	97 Bassett St	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.65830714	-72.78016971	MAKE-READY	Other	null	null	Pole does not exist on map. Adding pole, pictures included.	Attach #2 TPX at 82", maintain slack span. Note: Proposed pole for future poe top antenna.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1772320		$400.00	$150.00	$375.00	$2,151.58	$10,662.32	Inspection	COX COMMUNICATIONS	11/21/2024	11/26/2024	1774643	Complete	4466656	T3	PRATT ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.54057312	-72.79322815	MAKE-READY	Other	null	null	null	Extend Sec. riser up to Sec. DE location. Pull slack in Sec. DE span to pole 3991 (replace hardware). Relocate plastic Sec. wire guard to streetlight location in span to pole 3991. Note: Power needs to make adjustments due to new attacher, no attacher currently on pole/span.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1772320		$400.00	$150.00	$375.00	$2,151.58	$10,662.32	Inspection	COX COMMUNICATIONS	11/21/2024	11/26/2024	1774643	Complete	4490408	3991	PRATT ST	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54074478	-72.79266357	MAKE-READY	Other	null	null	null	Raise DDE Sec. 6". Note: Power needs to make adjustments due to new attacher, no attacher currently on pole/span.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1772320		$400.00	$150.00	$375.00	$2,151.58	$10,662.32	Inspection	COX COMMUNICATIONS	11/21/2024	11/26/2024	1774643	Complete	4470898	3971	PRATT ST	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.54088593	-72.79218292	MAKE-READY	Other	null	null	null	Pull slack in Sec. DE span to pole 3991 (replace hardware). Note: Power needs to make adjustments due to new attacher, no attacher currently on pole/span.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1774302		$400.00	$150.00	$50.00	$4,431.46	$7,880.58	Attachment Overdue	New Cingular Wireless PCS	11/27/2024	1/2/2025	1787806	Complete	4338227	117	NOVELTY LN	Essex	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.35041809	-72.38591003	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893209		$400.00	$150.00	$50.00	$7,759.50		Ready To Attach	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900800	Complete	4226785	5991	WINDELL PL	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.0667305	-73.52054596	MAKE-READY	Other	null	null	Inst. (1) 14M non-ins. span guy at 12" above OWS, run to pole 1376. Inst. #2 TPX to pole 1376, attach opposite top bolt of 3 spool rack	Inst. (1) 14M non-ins. span guy at 12" above OWS, run to pole 1376. Inst. #2 TPX to pole 1376, attach opposite top bolt of 3 spool rack.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893230		$400.00	$150.00	$50.00	$3,948.10		Make-Ready Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900796	Complete	4247532	1722	MARVIN RIDGE RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.12770844	-73.46776581	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX to pole 1583, attach at 6" below existing Sec./Neut. Bracket.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893224		$400.00	$150.00	$50.00	$1,070.34		Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900782	Complete	4248159	3925	GERDES RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.12335968	-73.47467804	MAKE-READY	Other	null	null	null	Inst. #2 TPX (west-side) off of pole from 1/0 TPX to avoid contact with stub guy, run to pole 3925-S. Inst. zap shield.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893209		$400.00	$150.00	$50.00	$7,759.50		Ready To Attach	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900800	Complete	4230211	1376	WINDELL PL	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.06665802	-73.52030945	null	null	REPLACE	null	ES inst 40' class 2 pole (JO) / Abdn 25' class 4.Inst. (1) anc. at a lead of 9' for DE.Attach DE Sec. at 82".Attach other end of span guy at 70", ran from pole 5991.Inst. (1) 18M non-ins. anc. guy at 70", attach to the 9' lead DE anc..Tree trim in area to perform work and for new Sec..Note: Third party pole top antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893209		$400.00	$150.00	$50.00	$7,759.50		Ready To Attach	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900800	Complete	4230211	1376	WINDELL PL	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.06665802	-73.52030945	null	null	REPLACE	null	ES inst 40' class 2 pole (JO) / Abdn 25' class 4.Inst. (1) anc. at a lead of 9' for DE.Attach DE Sec. at 82".Attach other end of span guy at 70", ran from pole 5991.Inst. (1) 18M non-ins. anc. guy at 70", attach to the 9' lead DE anc..Tree trim in area to perform work and for new Sec..Note: Third party pole top antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893209		$400.00	$150.00	$50.00	$7,759.50		Ready To Attach	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900800	Complete	4230211	1376	WINDELL PL	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.06665802	-73.52030945	null	null	REPLACE	null	ES inst 40' class 2 pole (JO) / Abdn 25' class 4.Inst. (1) anc. at a lead of 9' for DE.Attach DE Sec. at 82".Attach other end of span guy at 70", ran from pole 5991.Inst. (1) 18M non-ins. anc. guy at 70", attach to the 9' lead DE anc..Tree trim in area to perform work and for new Sec..Note: Third party pole top antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893209		$400.00	$150.00	$50.00	$7,759.50		Ready To Attach	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900800	Complete	4230211	1376	WINDELL PL	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.06665802	-73.52030945	null	null	REPLACE	null	ES inst 40' class 2 pole (JO) / Abdn 25' class 4.Inst. (1) anc. at a lead of 9' for DE.Attach DE Sec. at 82".Attach other end of span guy at 70", ran from pole 5991.Inst. (1) 18M non-ins. anc. guy at 70", attach to the 9' lead DE anc..Tree trim in area to perform work and for new Sec..Note: Third party pole top antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893220		$400.00	$150.00	$50.00	$3,757.61		Make-Ready Overdue	New Cingular Wireless PCS	7/22/2025	9/10/2025	1923398	Complete	-1	30603	272 TALMADGE HILL ROAD	New Canaan	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.115848	-73.497087	null	null	NEW	null	ES set 40' class 2 pole (FO) for pole top antenna. Attach Sec. at 82".Note: New 40' pole set requested by attacher for third party pole top antenna to be installed.	null	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893224		$400.00	$150.00	$50.00	$1,070.34		Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900782	Complete	11287780	3925-S	GERDES RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.12324142	-73.47462463	MAKE-READY	Other	null	null	null	Attach new Sec. at 82" (27'-2"). Note: Proposed pole for pole top antenna.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1893509		$400.00	$150.00	$50.00	$9,316.57	-$1,565.83	Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900775	Complete	4663059	3120	HILLSIDE AVE	Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.75150299	-72.6978302	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40/2 FOR PTA	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893512		$400.00	$150.00	$50.00	$2,708.86	$2,175.38	Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900777	Complete	4641816	3621	MONROE ST	Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73495865	-72.69560242	MAKE-READY	Other	null	null	null	Finish replacement of DPX with #2 TPX. Attach at existing Sec. height.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1893513	$400.00	$150.00	$50.00	$8,809.12	-$312.99	Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900780	Complete	4657907	4314	ALLENDALE RD	Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.7457161	-72.69555664	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45/2 (TEL +5') FOR SIDE MOUNT ANTENNA - TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1893512	$400.00	$150.00	$50.00	$2,708.86	$2,175.38	Attachment Overdue	New Cingular Wireless PCS	7/22/2025	8/6/2025	1900777	Complete	4647530	3622	MONROE ST	Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.73527908	-72.69566345	MAKE-READY	Other	null	null	null	Replace DPX to pole 3621 with #2 TPX. Attach at existing Sec. height.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1894209	$400.00	$150.00	$50.00	$4,671.31		Make-Ready Overdue	VERIZON WIRELESS	7/25/2025	9/8/2025	1921966	Complete	4265300	2019	WAHACKME RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14889908	-73.51482391	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, replacing #2 Neut. to pole 2018, DDE Sec./Neut. at 2" above old Neut. bracket bolt. Notes: Third party side mount antenna to be installed here, attached below Comm.s with enough clearance to power Sec..	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1894205	$400.00	$150.00	$50.00	$13,795.16		Make-Ready Overdue	VERIZON WIRELESS	7/25/2025	9/8/2025	1921963	Complete	4260326	468	WAHACKME RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14732361	-73.52503204	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, replacing #2 Neut. to pole 469, splice just the Neuts. of new & existing 1/0 TPXs, maintain Sec. open point from pole 467 (replace Sec. hardware). Inst. zap shield.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1897598	$400.00	$150.00	$50.00	$13,339.74		Make-Ready Overdue	VERIZON WIRELESS	8/1/2025	8/20/2025	1911953	Complete	4859431	2684	GREENLEY RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15522766	-73.51966858	MAKE-READY	Other	null	null	null	Inst. (1) 25KVA xfmr, cutout & zap shield. Splice new 1/0 TPX Neut. into existing 1/0 Neut..	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1897641	$400.00	$150.00	$50.00	$8,032.20		Make-Ready Overdue	VERIZON WIRELESS	8/1/2025	8/20/2025	1911944	Complete	4257487	20788	PONUS RDG	New Canaan	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15134811	-73.52980804	MAKE-READY	Other	null	null	null	End inst. of 1/0 TPX, removal of 1/0 Neut, splice new 1/0 TPX into existing 1/0 Neut., attach at existing Neut. hardware bolt/hole. Note: Third party side mount antenna to be installed here, Sec. needed for antenna pole.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1905337	$400.00	$150.00	$50.00	$7,588.66		Make-Ready Overdue	New Cingular Wireless PCS	8/13/2025	9/10/2025	1923346	Complete	4473791	1512	HALL AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.52179718	-72.80820465	MAKE-READY	Other	null	null	null	Inst #2 TPX to pole 1512-S, remove/replacing #2 TPX service to building 87 Hall Ave. Inst. (1) 14M ins. stub guy at existing location, replacing existing guy, run to pole 1512-S.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1905337	$400.00	$150.00	$50.00	$7,588.66		Make-Ready Overdue	New Cingular Wireless PCS	8/13/2025	9/10/2025	1923346	Complete	4473791	1512	HALL AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.52179718	-72.80820465	MAKE-READY	Other	null	null	null	null	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1905330	$400.00	$150.00	$50.00	$3,162.07		Ready To Attach	New Cingular Wireless PCS	8/13/2025	9/10/2025	1923349	Complete	4476528	4592	PARKER AVE	Meriden	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.5252037	-72.79399872	MAKE-READY	Shift Raise	null	null	null	Raise Sec 25". Inst. (1) 14M ins. span guy at 6" above raised Sec. level, run ins. end to pole 4030, replacing existing guy (attach at existing location at pole 4030). Note: Third party side mount antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1905343	$400.00	$150.00	$50.00	$13,326.14		Ready To Attach	New Cingular Wireless PCS	8/13/2025	9/10/2025	1923332	Complete	4472426	84381	CAMP ST	Meriden	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.51911163	-72.82894897	null	null	REPLACE	null	ES inst 40' class 2 (JO) / Abdn 35' class 4.Pole in sidewalk.Attach Sec. at 82".Inst. (1) 14M ins. span guy at 70", run to pole 84382 (attach ins. end at 6" below bottom bolt of FG cutout bracket at pole 84382).Inst. 14M ins. span guy at 70", run to pole 84223 (attach ins. end at existing location at pole 84223).Transfer (1) street light & (1) area light).Note: Third party top mount antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1906850	$400.00	$150.00	$50.00	$2,887.76		Attachment Overdue	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923372	Complete	4367931	572	HOYT ST	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.3996315	-73.46359253	MAKE-READY	Other	null	null	null	Inst. #2 TPX to pole 5607, replacing #4 TPX.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1906842	$400.00	$150.00	$50.00	$9,713.68		Attachment Overdue	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923384	Complete	4359734	706	S WELL AVE	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.38963318	-73.46695709	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40-2 PER EL REQUEST	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1906847	$400.00	$150.00	$50.00	$7,961.62		Ready To Attach	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923378	Complete	4385699	1462	DAVIS ST	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39731598	-73.46823883	null	null	REPLACE	null	ES inst 40' class 2 (JO) / Abdn 35' class 4.Pole in grass strip.Attach Sec. DE at 82".Inst. (1) 14M ins. span guy at 70", run ins. end to pole 1461, attach at existing location at pole 1461.Inst. (1) 14M ins. span guy at 70", run ins. end to pole 600, attach at existing location at pole 600.Note: Third party pole top antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1906850	$400.00	$150.00	$50.00	$2,887.76		Attachment Overdue	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923372	Complete	4875112	5607	FRANKLIN ST	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39983747	-73.46350892	MAKE-READY	Other	null	null	null	End #2 TPX inst., #4 TPX removal, attach Sec. DE at 82". Note: Proposed pole for third party pole top antenna.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1906851	$400.00	$150.00	$50.00	$10,925.55		Ready To Attach	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923366	Complete	4368590	869	DIBBLE ST	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.38993073	-73.46219635	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45-2 (T+5) PER EL REQUEST	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1911247	$400.00	$150.00	$50.00	$2,685.18		Ready To Attach	VERIZON WIRELESS	8/21/2025	9/16/2025	1925661	Complete	4256225	1908-S	WEED ST	New Canaan	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.149189	-73.50662231	MAKE-READY	Other	null	null	null	Attach new #2 TPX DE at 82", ran from pole 1908. Note: Proposed pole for pole top antenna (existing 40' pole).	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1911261	$400.00	$150.00	$50.00	$11,892.57		Make-Ready Overdue	VERIZON WIRELESS	8/21/2025	9/16/2025	1925663	Complete	4278146	436	WEED ST	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15687943	-73.51040649	MAKE-READY	Other	null	null	null	Splice/Connect new 1/0 TPX into existing 1/0 TPX.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917109	$400.00	$150.00	$50.00	$6,576.12		Ready To Attach	VERIZON WIRELESS	9/1/2025	9/16/2025	1925654	Complete	-1	174-S	92 West Rd	New Canaan	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.159667	-73.506417	MAKE-READY	Other	null	null	Verizon Wireless proposes to attach wireless antenna and ancillary equipment on to existing utility pole 6366. Antenna will be side mounted.	Power claim joint interest in 40' class 2 phone pole (no pole records/mapping for this FTR stub pole). Attach other end of span guy at 70", ran from pole 174. Inst. (1) 14M non-ins. anc. guy at 70", replacing existing anc. guy, attach to the existing DE anc.. Attach Sec. at 82". Note: Third party pole top antenna to be installed on existing 40' pole.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917157	$400.00	$150.00	$50.00	$2,626.20		Make-Ready Overdue	VERIZON WIRELESS	9/1/2025	9/16/2025	1925648	Complete	4264442	39	OENOKE RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.1576767	-73.50125885	MAKE-READY	Other	null	null	null	End 1/0 TPX install, 1/0 ACSR Neut. removal, splice new TPX Neut. into existing 1/0 Neut., Notes: Third party side mount antenna to be installed here. Antenna to attach below Comms. on existing 45' pole with enough clearance from power facilities.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917162	$400.00	$150.00	$50.00	$2,974.27		Make-Ready	VERIZON WIRELESS	9/1/2025	9/16/2025	1925652	Complete	4256559	517	PONUS RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14146805	-73.52767944	MAKE-READY	Other	null	null	null	End 1/0 TPX install, 1/0 ACSR Neut. removal, splice new TPX Neut. into existing 1/0 Neut., Notes: Third party side mount antenna to be installed here. Antenna to attach below Comms. on existing 40' pole with enough clearance from power facilities.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917162	$400.00	$150.00	$50.00	$2,974.27		Make-Ready	VERIZON WIRELESS	9/1/2025	9/16/2025	1925652	Complete	4256559	517	PONUS RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14146805	-73.52767944	MAKE-READY	Other	null	null	null	null	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917157	$400.00	$150.00	$50.00	$2,626.20		Make-Ready Overdue	VERIZON WIRELESS	9/1/2025	9/16/2025	1925648	Complete	4278165	38	OENOKE RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15750504	-73.50094604	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, remove 1/0 ACSR Neut. to pole 39, attach TPX DE at to be removed Neut.s location.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917162	$400.00	$150.00	$50.00	$2,974.27		Make-Ready	VERIZON WIRELESS	9/1/2025	9/16/2025	1925652	Complete	4257750	518	PONUS RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14122391	-73.52764893	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, remove 1/0 ACSR Neut. to pole 517, splice new TPX Neut. into existing 1/0 Neut.. Inst. zap shield.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917109	$400.00	$150.00	$50.00	$6,576.12		Ready To Attach	VERIZON WIRELESS	9/1/2025	9/16/2025	1925654	Complete	4268962	174	WEST RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15956116	-73.5063858	MAKE-READY	Other	null	null	null	Splice just the Neuts of the new and existing 1/0 TPX (pre-existing TPX dead-section). Inst. #2 TPX to pole 174-S. Inst. (1) 14M ins. stub guy at existing location, replacing existing stub guy, run to pole 174-S.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1917109	$400.00	$150.00	$50.00	$6,576.12		Ready To Attach	VERIZON WIRELESS	9/1/2025	9/16/2025	1925654	Complete	4859660	173	WEST RD	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15960312	-73.50600433	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, remove 1/0 ACSR Neut. to pole 174, splice/connect new TPX Neut. into existing 1/0 TPX.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1922053	$400.00	$150.00	$50.00	$15,318.10		Awaiting MR Payment	VERIZON WIRELESS	9/9/2025	10/9/2025	1934743	Complete	4822130	20112	POST RD	Enfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.97115707	-72.58572388	null	null	REPLACE	null	ES TO SET 45/2 (T+5') AT ES REQ FOR NEW SIDE MOUNT ANTENNA - TRANSFER POWER. ES REPLACE ANC AT (L+13', B+184)	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1922053	$400.00	$150.00	$50.00	$15,318.10		Awaiting MR Payment	VERIZON WIRELESS	9/9/2025	10/9/2025	1934743	Complete	4810947	20111	POST RD	Enfield	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.97123337	-72.5864563	null	null	REPLACE	null	ES TO REPLACE WITH 40/2 AT ES REQ DUE TO REPLACEMENT OF P.20112 - TRANSFER POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1951147	$400.00	$150.00	$50.00	$12,956.81		Awaiting MR Payment	Centerline Communications LLC	11/17/2025	12/9/2025	1959597	Complete	4271670	112	MAYAPPLE RD	Stamford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.16709518	-73.57012939	MAKE-READY	Other	null	null	null	End 1/0 TPX install, removal of 1/0 ACSR TW Neut., from pole 9300, splice Neut of new TPX to existing 1/0 ACSR TW Neut., connect new to existing Sec..	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1951147	$400.00	$150.00	$50.00	$12,956.81		Awaiting MR Payment	Centerline Communications LLC	11/17/2025	12/9/2025	1959597	Complete	4266653	9300	MAYAPPLE RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16696167	-73.57026672	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45-2 TO MAINTAIN CLEARANCE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1951817	$400.00	$150.00	$50.00	$36,052.70		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/9/2025	1959639	Complete	4257959	7635	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14482498	-73.56539917	null	null	REPLACE	null	EVS TO REPLACE POLE WITH A 50/2 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1951801	$400.00	$150.00	$50.00	$21,568.79		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/9/2025	1959641	Complete	4858495	9584	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14093018	-73.56380463	MAKE-READY	Other	null	null	null	Raise cutout 24", replacing FG bracket. Raise Xfrmr 24" (inst. zap shield). Raise 336 Neut. 12", DE span to pole 9585. Inst. 1/0 TPX, replacing 336 Neut., to pole 9583, attach TPX DE opposite raised Neut. DE.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1951801	$400.00	$150.00	$50.00	$21,568.79		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/9/2025	1959641	Complete	4271623	9583	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14116287	-73.56426239	null	null	REPLACE	null	EVS TO REPLACE POLE WITH A 45/2 TRANSFER EXISTING POWER --- AT P9584 EVS TO RUN 1/0 TPX TO ANTENNA POLE 9583	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1951817	$400.00	$150.00	$50.00	$36,052.70		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/9/2025	1959639	Complete	4259678	7634	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.14500046	-73.56573486	null	null	REPLACE	null	ES inst. 50' class 2 (JO) / Abdn 45' class 1.Inst. (1) anc. at a lead of 18' for corner bisector. Inst. (2) 14M ins. anc. guy at 20° & 85°, attach both to the 18' lead bisector anc.;Attach Sec./Neut. at 136". Notes:Third party side mount antenna to be installed here, taller poles needed to increase Comm. midspan over road crossing. End removal of 1/0 ACSR Neut. from pole 7635, splice Neut. of existing 1/0 TPX to the existing 1/0 ACSR Neut..	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1951822	$400.00	$150.00	$50.00	$33,931.13		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/9/2025	1959635	Complete	4265228	7625	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.147686	-73.56787109	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 50-2 DUE TO CLEARANCE ISSUES	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1951945	$400.00	$150.00	$50.00	$2,480.53		Awaiting MR Payment	VERIZON WIRELESS	11/19/2025	12/4/2025	1958046	Complete	-1	null	1 Walbach St	New London	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.34384673	-72.09818602	MAKE-READY	Other	null	null	Verizon Wireless proposes to attach wireless antenna and ancillary equipment on to existing utility pole 12903. Antenna will be top mounted.	Lower DDE Sec. 16" (make room for antenna mounting bracket at top of pole). Note: Third party pole top antenna with pole top extension to be installed here. Inst. 1/0 TPX, replacing 1/0 ACSR Neut. to pole 1943, splice new TPX Neut. to existing 1/0 ACSR Neut. Note: Third party pole top antenna to be installed here, Comms. to lower on existing pole to accommodate antenna.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1898836	$400.00	$150.00	$250.00	$22,317.34		Awaiting MR Payment	CHARTER COMMUNICATIONS	8/1/2025	1/26/2026	1976365	Complete	4707928	4083	BOSTON TPKE	Coventry	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79501724	-72.40849304	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40-2 DUE TO CLEARANCE ISSUES WITH SEC TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1898836	$400.00	$150.00	$250.00	$22,317.34		Awaiting MR Payment	CHARTER COMMUNICATIONS	8/1/2025	1/26/2026	1976365	Complete	4699043	4082	BOSTON TPKE	Coventry	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.79556274	-72.40865326	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40-2 DUE TO CLEARANCE ISSUES WITH SEC TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1953075	$400.00	$150.00	$50.00	$11,827.75		Awaiting MR Payment	Centerline Communications LLC	11/19/2025	12/17/2025	1962836	Complete	4859632	5132	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.15898514	-73.58698273	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45-2 DUE TO SIDE MOUNT ANTENNA	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1954267	$400.00	$150.00	$50.00	$7,844.59		Awaiting MR Payment	Centerline Communications LLC	11/24/2025	12/17/2025	1962852	Complete	4256291	1124	LONG RIDGE RD	Stamford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.13920212	-73.59079742	MAKE-READY	Other	null	null	null	End 1/0 TPX install, 1/0 ACSR Neut. removal, splice just the new TPX Neut. to existing 1/0 ACSR Neut., Note: Third party side mount antenna to be installed here on existing 45/2 pole, Comm. to lower on pole to accommodate antenna.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1954697	$400.00	$150.00	$50.00	$7,638.04		Awaiting MR Payment	Centerline Communications LLC	11/25/2025	1/8/2026	1968993	Complete	4858193	1890	HAVILAND RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13685226	-73.568573	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO SIDE MOUNT ANTENNA- TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1954711	$400.00	$150.00	$50.00	$15,626.47		Awaiting MR Payment	Centerline Communications LLC	11/25/2025	1/8/2026	1969005	Complete	4264951	9188	ROCK RIMMON RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16347504	-73.57863617	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 45-2 DUE TO SIDE MOUNT ANTENNA	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1954717	$400.00	$150.00	$50.00	$16,714.41		Awaiting MR Payment	Centerline Communications LLC	11/25/2025	1/8/2026	1969010	Complete	4270286	5516	MAYAPPLE RD	Stamford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.16261292	-73.57159424	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO SIDE MOUNT ANTENNA- TRANSFER EXISTING POWER	null	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1956060	$400.00	$150.00	$50.00	$11,920.68		Awaiting MR Payment	Centerline Communications LLC	12/1/2025	1/14/2026	1972060	Complete	4859657	4823	ROCK RIMMON RD	Stamford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15927505	-73.57476807	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, replacing 1/0 ACSR Neut. to pole 4824, splice/connect new TPX to existing TPX, re-attach at 2" above Neut. tap.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1956061	$400.00	$150.00	$50.00	$1,693.98		Awaiting MR Payment	Centerline Communications LLC	12/1/2025	1/14/2026	1972062	Complete	4274245	1145-S	OLD LONG RIDGE RD	Stamford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14699554	-73.58891296	MAKE-READY	Other	null	null	null	Attach new #2 TPX at 82". Lower power stub guy 12" (to lower existing guy hook). Note: Third party pole top antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1958654	$400.00	$150.00	$50.00	$1,688.36	Make-Ready	null	12/11/2025	1/14/2026	1972094	Complete	4604148	1698	SILAS DEANE HWY	Rocky Hill	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.67447662	-72.64780426	MAKE-READY	Shift Lower	null	null	null	Lower Sec./Svc 30". Note: Third party pole top antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1958666	$400.00	$150.00	$50.00	$981.30	Make-Ready Payments Received	null	12/11/2025	1/14/2026	1972091	Complete	4900676	2895	MEADOW RD	Cromwell	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.63476563	-72.6402359	MAKE-READY	Shift Raise	null	null	null	Raise (2) spans of Sec. 15". Note: Third party side mount antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1961169	$400.00	$150.00	$50.00	$17,487.54		Awaiting MR Payment	VERIZON WIRELESS	12/16/2025	2/4/2026	1980483	Complete	4252344	6944	WELLES LN	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.13229752	-73.51441956	MAKE-READY	Other	null	null	null	End 1/0 TPX install, splice the Neut. of new TPX to existing 1/0 ACSR Neut., raise Sec./Neut. 6" (bring Sec. tap to new Sec./Neut. height). Inst. zap shield.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1962306	$400.00	$150.00	$50.00	$5,345.26		Awaiting MR Payment	VERIZON WIRELESS	12/17/2025	2/4/2026	1980506	Complete	4332447	25148	ROOSEVELT DR	Seymour	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.34750287	-73.1253252	MAKE-READY	Other	null	null	null	Inst. #2 TPX to pole 25147 attach at existing Sec. height Inst. (1) 14M ins. stub guy at 22°, replacing existing guy, run to pole 25147.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1953056	$400.00	$150.00	$50.00	$12,515.80		Awaiting MR Payment	Centerline Communications LLC	12/17/2025	1/26/2026	1976399	Complete	4262973	3712	ROCK RIMMON RD	Stamford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.15634155	-73.57491302	MAKE-READY	Other	null	null	null	End 1/0 TPX install, splice just the Neut. of new TPX into existing Neut. of 1/0 TPX, connect new TPX to xfrmr & TPX tap, leave Sec. open point to North, replace Sec. hardware. Inst. zap shield.	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER New or Replace Poles	1965305	$400.00	$150.00	$50.00	$26,629.09		Make-Ready	VERIZON WIRELESS	12/29/2025	1/21/2026	1974731	Complete	4613946	7430	STEVENS ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71387863	-72.92298126	null	null	REPLACE	null	EVS TO REPLACE POLE WITH A 45/2 DUE TO 5' RULE	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1965305	$400.00	$150.00	$50.00	$26,629.09		Make-Ready	VERIZON WIRELESS	12/29/2025	1/21/2026	1974731	Complete	4644037	11670	STEVENS ST	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71380615	-72.92365265	null	null	REPLACE	null	EVS TO REPLACE POLE WITH A 45/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1966881	$400.00	$150.00	$50.00	$8,313.59		Awaiting MR Payment	VERIZON WIRELESS	1/2/2026	1/21/2026	1974729	Complete	4610010	11609	PURDUE RD	Bristol	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.71015549	-72.90092468	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1969355	$400.00	$150.00	$50.00	$4,569.31		Make-Ready	New Cingular Wireless PCS	1/9/2026	3/9/2026	1993870	Complete	4655291	2461	TOWN FARM RD	Farmington	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.74965286	-72.82807159	MAKE-READY	Other	null	null	null	Inst. #2 TPX to pole 2461-S attach at existing Sec. height. Inst. (1) 14M ins. stub guy at 22", run to pole 2461-S. replace open wire secondary work is required as a result of billable work and so is billable	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4674618	3059	ARNOLD WAY	West Hartford	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.76346207	-72.73683167	MAKE-READY	Other	null	null	null		Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4664270	198	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.76334	-72.73675537	null	null	REPLACE	null	REQUESTING ES TO REPLACE POLE WITH 45/2 DUE TO COMM CLEARANCE - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4664270	198	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.76334	-72.73675537	null	null	REPLACE	null	REQUESTING ES TO REPLACE POLE WITH 45/2 DUE TO COMM CLEARANCE - TRANSFER EXISTING POWER.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4658808	196	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.76346588	-72.73616028	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4664274	197	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.76338196	-72.73661804	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1666598	$275.00	$150.00	$1,625.00	$18,594.20		Awaiting MR Payment	NetSpeed LLC	3/21/2024	3/28/2024	1670216	Complete	4664274	197	FARMINGTON AVE	West Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.76338196	-72.73661804	null	null	REPLACE	null	ES TO REPLACE POLE WITH 45-2 DUE TO 5' RULE TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1733882	$275.00	$150.00	$0.00	$779.49	$1,552.53	Attachment Overdue	CROWN CASTLE	8/19/2024	9/4/2024	1739827	Complete	-1	35540	17 Pilgrim Dr	Tolland	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.87482063	-72.39436492	MAKE-READY	Other	null	null	null	Pull slack in Sec. DE to pole 5012. Clean up drooping svc riser cables at pole. Notes: Pole is a sole power pole, all make ready work/violations/corrections caused by addition of new attacher on pole.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1770257	$275.00	$150.00	$125.00	$2,678.02	$7,400.19	Attachment Overdue	CROWN CASTLE	11/18/2024	12/4/2024	1777020	Complete	4788498	244-S	HOPMEADOW ST	Simsbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.91107556	-72.78912369	null	null	REPLACE	null	ES TO REPLACE POLE WITH 35/2 DUE TO CLEARANCE OVER ROAD TRANSFER EXISTING POWER	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1962207	$275.00	$150.00	$125.00	$13,284.75		Awaiting MR Payment	VERIZON WIRELESS	12/17/2025	2/4/2026	1980580	Complete	4254662	20094	NEWTOWN AVE	Norwalk	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.13811111	-73.39878845	null	null	REPLACE	null	ES TO REPLACE POLE WITH 50-1 FOR SIDE MOUNT ANTENNA. TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1404128	$0.00	$150.00	$50.00	$4,762.78	$7,203.02	Attachment Overdue	New Cingular Wireless PCS	3/22/2023	5/10/2023	1433268	Complete	-1	30557	640 Main Ave	Norwalk	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.15892034	-73.41974795	null	null	NEW	null	Set new 40' class 2 pole (Sole).Inst. (1) anc. at a lead of 5' for DE.Attach new span of #2 TPX from pole 31326 at 82"Inst. (1) 14M non-ins. anc. at 82", attach to the 5' lead DE anc.	null	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1682657	$0.00	$150.00	$50.00	$164.10	$2,411.33	Attachment Overdue	New Cingular Wireless PCS	5/1/2024	5/8/2024	1691604	Complete	4887507	8737	MIDDLEBURY RD	Middlebury	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.52563095	-73.15062714	MAKE-READY	Other	null	null	null	Re-tag pole to #: 8737. Ground streetlight bracket. Shield streetlight drip loop cable (Kmflex).	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1678677	$0.00	$150.00	$50.00	$2,836.77	$3,562.05	Inspection	New Cingular Wireless PCS	5/1/2024	5/8/2024	1691584	Complete	4563234	1862	FOREST ST	New Britain	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.6628952	-72.79602814	null	null	REPLACE	null	TRANSFER EXISTING POWER	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1691491	$0.00	$150.00	$250.00	$79,571.91		Make-Ready Overdue	Precision Valley Communications	5/9/2024	10/30/2024	1762292	Complete	4276777	6836	NEWTOWN AVE	Norwalk	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.15307617	-73.38777161	null	null	REPLACE	null	ES TO REPLACE POLE WITH 40/2 AT NEW ATTACHERS REQUEST - ES set new 45'/1 (FO) / Rmv 40'/3 (Pole in ROW).Inst. (2) anc.s at leads of 12' & 16' for corner bisector.Attach bottom (4 over 2) x-arm at 48.5".Attach 1PH under-build at 116".Attach Sec. at 190".Inst. (2) 18M ins. anc. guys at 22" & 54", attach both to the 16' lead bisector anc.Inst. (1) 18M ins. anc. guy at 130", attach to the 12' lead bisector anc. Inst. (1) 18M non-ins. anc. guy at 190", attach to the 12' lead bisector anc. Notes:Sole power pole, powerâ€™s work to accommodate new attachment to avoid midspan violation (vehicle crossing).	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1691491	$0.00	$150.00	$250.00	$79,571.91		Make-Ready Overdue	Precision Valley Communications	5/9/2024	10/30/2024	1762292	Complete	4859307	6835	NEWTOWN AVE	Norwalk	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.15290451	-73.38841248	MAKE-READY	Other	null	null	null	Raise xfmr 32". Raise Sec./Svc 32". Inst. cutout & zap shield. Notes: Sole power pole, powerâ€™s work to accommodate new attachment to avoid midspan violations. Replace defective 4 over 2 x-arm construction (split/twisted). Inst. (1) 14M non-ins. span guy opposite raised Sec. DE, run to pole at 6834 (attach at 14' from ground at pole 6834).	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505	$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4743850	1977	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.81444931	-72.7011795	MAKE-READY	Other	null	null	null	-Billable: Raise Neut. & DDE Sec. 6", pull slack in Sec. in both spans. -Non-Billable: Replace defective/twisted x-arm. -Billable: Raise Neut. & DDE Sec. 12", pull slack in Sec. in both spans. -Non-Billable: Inst. (1) 14M ins. anc. guy, replacing existing non-ins. guy, attach to existing bisector anc...	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505	$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4715426	1978	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.81448364	-72.70072174	MAKE-READY	Other	null	null	null	-Billable: Raise DE Neut. (to pole 1978) to 2" above other Neut. DE (16" raise). Raise DE Sec. to raised Neut. DE location. Raise area light 16", rotate to east, out of way of Neut. span (ground bracket & shield drip loop cable). -Non-Billable: Inst. (1) 14M ins. anc. guy, replace existing top guy, attach to existing DE East anc.. Inst. (1) 14M non-ins. anc. opposite raised Neut. DE, replacing existing bottom guy, attach to existing DE East anc., Inst. (1) 14M ins. anc. guy, replace existing top guy, attach to existing DE South anc.. Inst. (1) 14M non-ins. anc. at 6" below Neut. DE, replacing existing bottom guy, attach to existing DE South anc...	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505	$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4728007	1979	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.81441879	-72.70033264	MAKE-READY	Other	null	null	null		Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505		$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4723847	2002	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.81501389	-72.70029449	MAKE-READY	Other	null	null	null	Raise only bottom Pri. phase DDE 12" (refer to DTR10.121.2B). Raise DDE Neut.s 12". Inst. (1) 14M ins. anc. guy, replace existing top guy, attach to existing DE North anc.. Inst. (1) 14M non-ins. anc. opposite raised Neut. DE, replacing existing bottom guy, attach to existing DE North anc.. Inst. (1) 14M ins. anc. guy, replace existing top guy, attach to existing DE West anc... Inst. (1) 14M non-ins. anc. opposite raised Neut. DE, replacing existing bottom guy, attach to existing DE West anc...	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505		$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4716000	5220	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.81505203	-72.70002747	MAKE-READY	Other	null	null	null	Raise Neut. 24".	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1847505		$0.00	$150.00	$875.00	$23,961.59		Make-Ready Overdue	COMCAST - CT	4/15/2025	7/17/2025	1891931	Complete	4725800	4593	BEACON ST	Bloomfield	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.8151474	-72.69950867	MAKE-READY	Other	null	null	null	-Billable: Raise DDE Neut.s 36". Inst. (1) 18M non-ins. anc. opposite raised Neut. DE, attach to existing DE East anc.. Inst. (1) 18M non-ins. anc. opposite raised Neut. DE, attach to existing DE North anc.. · Non-Billable: Inst. (1) 18M ins. anc. guy at existing height, replacing existing guy, attach to existing DE East anc.. Inst. (1) 18M ins. anc. guy at existing height, replacing existing guy, attach to existing DE North anc...	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1872463		$0.00	$150.00	$50.00	$4,553.24	$5,964.43	Attachment Overdue	New Cingular Wireless PCS	6/4/2025	6/25/2025	1883373	Complete	4903428	45045	HIGHLAND ST	New Britain	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.66109467	-72.78863525	MAKE-READY	Other	null	null	null	Inst. 40' span of slack spanned #2 TPX, run to new antenna pole 3753.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1872463		$0.00	$150.00	$50.00	$4,553.24	$5,964.43	Attachment Overdue	New Cingular Wireless PCS	6/4/2025	6/25/2025	1883373	Complete	-1	3753	18 Highland St	New Britain	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.66101575	-72.78857838	null	null	NEW	null	ES set 45' class 2 pole (FO), 4' to the east from catch basin outline between sidewalk and edge of pavement.Pole in to be placed blacktoped strip. Attach Sec. at 109" (maintain slack span),Note: New 45' pole proposed by antenna licensee for new pole top antenna installation here.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1885618		$0.00	$150.00	$50.00	$12,031.98		Awaiting MR Payment	VERIZON WIRELESS	7/3/2025	7/30/2025	1897544	Complete	4229144	1498	STANWICH RD	Greenwich	CONNECTICUT LIGHT&POWER/VERIZON NEW YORK	CONNECTICUT LIGHT&POWER	41.07368851	-73.60388947	null	null	REPLACE	null	ES TO PLACE 50/2	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1897649		$0.00	$150.00	$50.00	$13,428.87		Make-Ready Overdue	VERIZON WIRELESS	8/1/2025	8/20/2025	1911924	Complete	4258300	3819	PONUS RDG	New Canaan	FRONTIER/CONNECTICUT LIGHT&POWER	FRONTIER	41.14478683	-73.5272522	MAKE-READY	Other	null	null	null	Splice Neut. of new 1/0 TPX into existing 1/0 Neut.. Inst. #2 TPX to pole 3819-S. Inst. (1) 14M ins. stub guy at existing location, replacing existing guy, run to pole 3819-S.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1897512		$0.00	$150.00	$50.00	$2,697.47		Attachment Overdue	VERIZON WIRELESS	8/1/2025	8/20/2025	1911965	Complete	4259670	12988	ELM ST	New Canaan	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.14496613	-73.50404358	MAKE-READY	Other	null	null	null	Inst. 1/0 TPX, replacing 1/0 Neut. to pole 1934, attach DDE at 2" above existing bracket. Note: Third party side mount antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1897649		$0.00	$150.00	$50.00	$13,428.87		Make-Ready Overdue	VERIZON WIRELESS	8/1/2025	8/20/2025	1911924	Complete	14770781	3819-S	PONUS RDG	New Canaan	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.14479065	-73.52739716	null	null	REPLACE	null	ES TO REPLACE WITH 40/2 AT ES REQ DUE TO PTA.	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1906735		$0.00	$150.00	$50.00	$8,255.02		Ready To Attach	New Cingular Wireless PCS	8/15/2025	9/10/2025	1923389	Complete	-1	38065	32 Hakim Street Ext	Danbury	CONNECTICUT LIGHT&POWER/FRONTIER	CONNECTICUT LIGHT&POWER	41.39676303	-73.47485242	null	null	REPLACE	null	EVS TO REPLACE POLE WITH 40-2 ATTACH SEC AT 27'2"ATTACH	null	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1911118		$0.00	$150.00	$50.00	$7,816.01	$932.58	Attachment Overdue	New Cingular Wireless PCS	8/19/2025	9/10/2025	1923354	Complete	4484750	1719	BROAD ST	Meriden	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.53445435	-72.79129791	null	null	REPLACE	null	ES to set 40' class 2 pole (FO) / Rmv. 35' class 4.Pole in sidewalk, set behind/field-side existing placement.Attach DE Sec./Svc. at 82" (maintain slack span to pole 82353).Note: Proposed pole for third party top mount antenna.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1922576		$0.00	$150.00	$125.00	$16,813.65		Awaiting MR Payment	COX COMMUNICATIONS	9/9/2025	10/1/2025	1931579	Complete	4688647	6769	ADAMS ST	Manchester	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.79144669	-72.55177307	MAKE-READY	Other	null	null	null	Raise DE Neut. 18" (guy to be installed opposite Neut. DE on non-billable WO # 23738591). Replace Orangeburg riser material and extend/cover Pri. riser with new riser shield up to raised Neut. level. Replace (2) x-arm riser terminator supports with (1) new 48" FG riser bracket standard. Replace arresters and cables/connectors for cutouts for UG Pri cable relocations. Notes: Fully owned power pole, power adjust facilities to accommodate new attachment. See non-billable WO # 23738591 for other work on this pole (guying). Inst. (1) 18M ins anc. guy at existing location, replacing existing guy, attach to the existing DE anc.. Inst. (1) 18M non-ins anc. guy at 18" above DE Neut., attach to the existing DE anc. (Neut. to be raised to this height on billable WO # 23738687).	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1926887		$0.00	$150.00	$50.00	$19,435.51		Awaiting MR Payment	VERIZON WIRELESS	9/18/2025	10/9/2025	1934751	Complete	4230846	74974	HUSTED LN	Greenwich	CONNECTICUT LIGHT&POWER/VERIZON NEW YORK	CONNECTICUT LIGHT&POWER	41.05955124	-73.62996674	null	null	REPLACE	null	ES inst. 45' class 2 (T5) / Abdn 40' class 3.Inst. (1) anc. at a lead of 11' for corner bisector.Inst. 1/0 TPX, removing 1/0 ACSR Neut. to pole 74975, splice new TPX Neut. to existing Neut., attach Neut./Sec. at 82" Inst. (1) 14M ins. anc. guy at 22", attach to the the 11' lead bisector anc.Note: Third party side mount antenna to be installed here.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER New or Replace Poles	1926887		$0.00	$150.00	$50.00	$19,435.51		Awaiting MR Payment	VERIZON WIRELESS	9/18/2025	10/9/2025	1934751	Complete	4225600	74975	HUSTED LN	Greenwich	CONNECTICUT LIGHT&POWER/VERIZON NEW YORK	CONNECTICUT LIGHT&POWER	41.05981064	-73.63015747	null	null	REPLACE	null	ES inst. 40' class 2 (JO) / Abdn 35' class 4.End 1/0 TPX inst, 1/0 ACSR Neut. remove from pole 74974, splice/connect new TPX to existing TPX, attach at 82".Relocate remaining Neut. DE (to pole 74976) to 74".Tree trim at pole to perform work.	Existing Attachment auto-added.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1936954		$0.00	$150.00	$50.00	$7,885.00		Attachment Overdue	New Cingular Wireless PCS	10/17/2025	11/6/2025	1947071	Complete	4233270	83772	SPRING HOUSE RD	Greenwich	CONNECTICUT LIGHT&POWER/VERIZON NEW YORK	CONNECTICUT LIGHT&POWER	41.08361816	-73.66405487	MAKE-READY	Other	null	null	null	Inst. 25KVA xfrmr, cutout & zap shield. Splice new TPX Neut., to existing Neut..	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1936954		$0.00	$150.00	$50.00	$7,885.00		Attachment Overdue	New Cingular Wireless PCS	10/17/2025	11/6/2025	1947071	Complete	4239434	83771	SPRING HOUSE RD	Greenwich	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.08315277	-73.66391754	MAKE-READY	Other	null	null	null	Replace 1/0 Neut. with 1/0 TPX to pole 83772, splice existing Neut. to new 1/0 TPX Neut.. Note: Third party side mount antenna to be installed here.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1947175		$0.00	$150.00	$625.00	$4,388.69		Make-Ready Overdue	Precision Valley Communications	11/7/2025	2/17/2026	1986122	Complete	4662370	5223	FOREST ST	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.75081635	-72.60017395	MAKE-READY	Other	null	null	null	Pull slack in DDE Sec. to poles 226 & 5224 (replace hardware).	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1947175		$0.00	$150.00	$625.00	$4,388.69		Make-Ready Overdue	Precision Valley Communications	11/7/2025	2/17/2026	1986122	Complete	4663089	5226	BARBONSEL RD	East Hartford	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.75163651	-72.60066223	MAKE-READY	Other	null	null	null	Pull slack in DE Sec. to pole 5225 (replace hardware).	Y

Category	ConversationID	Frontier Application Fees	CL&P Application Fees	CL&P Survery Fees	Make-Ready Estimate Amount	True-Up Cost	ConversationCurrentStatus	PermittingCompany	ApplicationSubmitted	SurveyStart	PowerSurvey	PowerSurveyStatus	PoleID	PoleNo	StreetAddress	Town	OwnerName	Custodian	Latitude	Longitude	AttachmentWorkType	AttachmentMRAction	PoleWorkType	PoleWorkReason	PoleComment	PowerSurveyAttachmentComment	Billable
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1958946	$0.00	$150.00	$1,000.00	$6,223.09		Ready To Attach	Precision Valley Communications	12/10/2025	2/19/2026	1987334	Complete	4592423	12530	ROAD B	Bristol	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.67605972	-72.95953369	MAKE-READY	Other	null	null	null	Raise Sec. 6" & pull slack in Sec. to pole 12531. Dress up drooping streetlight drip loop cable with Sec. raise. Inst. zap shield.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1958946	$0.00	$150.00	$1,000.00	$6,223.09		Ready To Attach	Precision Valley Communications	12/10/2025	2/19/2026	1987334	Complete	4593737	12529	ROAD B	Bristol	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.67625546	-72.95883718	MAKE-READY	Other	null	null	null	Pull slack in Sec. to poles 23528 & 12530. Clean up drooping streetlight drip loop cable.	Y
CONNECTICUT LIGHT&POWER Make-Ready Attachments	1958946	$0.00	$150.00	$1,000.00	$6,223.09		Ready To Attach	Precision Valley Communications	12/10/2025	2/19/2026	1987334	Complete	4606210	12532	ROAD B	Bristol	CONNECTICUT LIGHT&POWER	CONNECTICUT LIGHT&POWER	41.67612839	-72.96095276	MAKE-READY	Other	null	null	null	Raise Sec. 22" (6" above bottom of xfrmr). Raise streetlight 12".	Y