CONNECTICUT LIGHT & POWER
CAPITAL AUTHORIZATION ANALYSIS

Project ROWLN Right of Way Lines

Line		Latest Approved	Project Actuals	Variance
1	Direct Costs	-	2,072	2,072
2	Indirect Costs	-	0	0
3	Total Project Costs	$ -	$ 2,072	$ 2,072

funding project	ROWLN				
				Values	
Cost Element Category	**month number**	**accounting work order**	**Description**	**Sum of Quantity**	**Sum of Amount**
Indirect/Overheads	**(blank)**	MTUG1N15		0	$0.16
		MTUG1N15 Total		0	$0.16
	(blank) Total			**0**	**$0.16**
Indirect/Overheads Total				**0**	**$0.16**
Other	**(blank)**	MTUG1N15		0	$19.44
		MTUG1N15 Total		0	$19.44
	(blank) Total			**0**	**$19.44**
Other Total				**0**	**$19.44**
Outside Services	**(blank)**	MTOH2M15	AZIMUTH AVIATION LLC	0	$954.20
		MTOH2M15 Total		0	$954.20
		MTOH5T15	AZIMUTH AVIATION LLC	0	$1,098.35
		MTOH5T15 Total		0	$1,098.35
	(blank) Total			**0**	**$2,052.55**
Outside Services Total				**0**	**$2,052.55**
Grand Total				**0**	**$2,072.15**