EVERSOURCE ENERGY

107 Selden Street, BNM2
Berlin, CT 06037

June 28, 2021

Mr. Gary Trombly
Environmental Analyst 3
Storage Tank & PCB Enforcement Unit
Connecticut Department of Energy and Environmental Protection
79 Elm Street
Hartford, CT 06106-5127

Re: Consent Order No. COWSPCB 16-002
Progress Report 10

Dear Mr. Trombly:

Pursuant to Section B.2 of the above-captioned Consent Order (CO), on behalf of The Connecticut Light and Power Company dba Eversource Energy, Eversource Energy Service Company (Eversource) is providing this Progress Report. Progress reports are required on a quarterly basis until all actions required by the CO have been completed and approved by the Commissioner of the Connecticut Department of Energy and Environmental Protection (DEEP).

Recent Updates

According to Section B.2, Eversource shall describe all actions to date taken to comply with the CO. The following actions have occurred to date:

- After the deep excavation was completed, soil remediation continued under the temporary road around the deep excavation.
- The last of the contaminated soil was excavated on May 13, 2021.
- A total of 3,554.40 tons of soil with concentrations greater than 50 milligram per kilogram (mg/kg) has been transported to Waste Management in Emelle, Alabama for disposal.
- A total of 6,986.66 tons of soil greater than 1 mg/kg but less than 50 mg/kg has been transported for disposal at Sunny Farms Landfill or Tunnel Hill Reclamation Landfill, in Ohio.
- On June 1, 2021 the section of road that was removed was restored with asphalt.
- On June 4, 2021the restored lawn areas were graded smooth and hydroseeded.
- The next steps include installing the fence to mark the boundary of the soil cap. The date of install is uncertain due to fence supply constraints. The fence install will conclude the remediation activities.
- A groundwater monitoring plan will be submitted to DEEP within 30 days for review and approval.
- A report documenting the remedial activities will be submitted within 60 days from the completion of the remediation activities.
- A federal deed notice will be recorded within 60 days from the completion of remediation activities.

EVERSOURCE ENERGY

Please let me know if you need anything else. You can contact me at 860-665-3446 or matthew.calvert@eversource.com.

Sincerely,



Matthew P. Calvert, LEP, LSP, PG, CHMM
Senior Environmental Specialist
Eversource Energy Service Company

Enc: Certification of Documents Final Consent Order COWSPCB 16-002

cc: Gary Iadarola, Manager, Remediation, Eversource Energy Service Company

EVERSOURCE ENERGY

Certification of Documents Final Consent Order – COWSPCB 16-002

I, have personally examined and am familiar with the information submitted in the enclosed document and all attachments thereto and I certify, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, that the submitted information is true, accurate, and complete to the best of my knowledge and belief. I understand that any false statement made in the submitted information is punishable as a criminal offense under §53-a-157b of the Connecticut General Statutes and any other applicable law.

Duly Authorized Representative
Marc Richards, PE, LSP
Director, Sustainability and Environmental Affairs
Eversource Energy Service Company